

ELECTRICAL INSTALLATION CONDITION REPORT

Contractor's Reference Number

CRN/ CDF/EICR/175

Issued in accordance with *British Standard 7671 – Requirements for Electrical Installations* by an Approved Contractor or Conforming Body enrolled with NICEIC, Warwick House, Houghton Hall Park, Houghton Regis, Dunstable LU5 5ZX

Original (To the person ordering the work)

A. DETAILS OF THE CLIENT

Client:	St Modwen	Address:	Park Point 17 High Street Northfield Birmingham West Midlands	Postcode:	B31 2UQ
---------	-----------	----------	---	-----------	---------

B. PURPOSE OF THE REPORT

This report must be used only for reporting on the condition of an existing installation.

Purpose for which this report is required:	Client Request
Date(s) on which inspection and testing were carried out:	17/07/2017 -- 27/07/2017

C. DETAILS OF THE INSTALLATION

Occupier:	St Modwen	Address:	Swansea Bay Science and Innovation Campus Residential Buildings Crymlyn Burrows Swansea Swansea	Postcode:	SA1 8QQ			
Estimated age of the electrical installation:	2 years	Description of premises: domestic, commercial, industrial, other (Please state)	Commercial	Evidence of alterations or additions	no	If yes, estimated age		years
Date of previous inspection:	11/09/2015	Electrical Installation Certificate No or previous Periodic Inspection or Condition Report No:	00539692					
Records of installation available:	yes	Records held by:	Site					

D. EXTENT OF THE INSTALLATION AND LIMITATIONS ON THE INSPECTION AND TESTING

Extent of the electrical installation covered by this report:
BUILDING 1B + BUILDING 2

Agreed limitations including the reasons, if any, on the inspection and testing:
20% of fitting ,switches, sockets inspected

Agreed with:

Operational limitations including the reasons (see page No.)
Archway lights not tested/inspected, high level access required.

All room lighting insulation tests taken up to associated riser distribution unit

The inspection and testing have been carried out in accordance with BS 7671, as amended. Cables concealed within trunking and conduits, or cables and conduits concealed under floors, in inaccessible roof spaces and generally within the fabric of the building or underground, have not been visually inspected unless specifically agreed between the client and inspector prior to the inspection.

E. SUMMARY OF THE CONDITION OF THE INSTALLATION

General condition of the installation (in terms of electrical safety):
The installation is in fair condition for continued use but with attention made to (all C2) in Observations section would be satisfactory

Summary of the condition of the installation continued on additional pages? No Yes Specify page No(s):

Overall assessment of the installation: **UNSATISFACTORY***
(Delete as appropriate)

* An 'Unsatisfactory' assessment indicates that dangerous (CODE C1) and/or potentially dangerous (CODE C2) conditions have been identified, or that Further investigation without delay (FI) is required

This report should have been reviewed and confirmed by the registered Qualified Supervisor of the Approved Contractor responsible for issuing it. (See declaration on page 2)

NOTES FOR RECIPIENTS

THIS ELECTRICAL INSTALLATION CONDITION REPORT IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE REFERENCE

The purpose of periodic inspection is to determine, so far as is reasonably practicable, whether an electrical installation is in a satisfactory condition for continued service (see Section E and G). This report provides an assessment of the condition of the electrical installation identified overleaf at the time it was inspected and tested, taking into account the stated extent of the installation and the limitations of the inspection and testing.

The report identifies any damage, deterioration, defects and/or conditions found by the inspector which may give rise to danger (see Section F), together with any items for which improvement is recommended.

If you were the person ordering this report, but not the user of the installation, you should pass this report, or a full copy of it including these notes, the schedules and additional pages (if any), immediately to the user.

This report should be retained in a safe place and shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this report will provide the new user with an assessment of the condition of the electrical installation at the time the periodic inspection was carried out.

Where the installation incorporates residual current devices (RCDs), there should be a notice at or near the distribution board stating that they should be tested quarterly. **FOR SAFETY REASONS, IT IS IMPORTANT THAT YOU CARRY OUT THE TEST REGULARLY.**

For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The recommended date by which the next inspection should be carried out is stated in Section I of this report. There should also be a notice at or near the main switchboard or consumer unit indicating when the next inspection of the installation is due. NICEIC* recommends that you engage the services of an Approved Contractor for the inspection.

This report has been issued in accordance with the national standard for the safety of electrical installations, British Standard 7671 (as amended) – *Requirements for Electrical Installations*.

Only an NICEIC Approved Contractor or Conforming Body is authorised to issue this NICEIC Electrical Installation Condition Report form.

You should have received the report marked 'Original' and the Approved Contractor should have retained the report marked 'Duplicate'.

The report consists of at least eight numbered pages. Additional numbered pages may have been provided to permit further relevant information relating to the installation to be recorded. For installations having more than one distribution board or more circuits than can be recorded on Pages 7 and 8, one or more additional *Schedules of Circuit Details and Schedules of Test Results* should form part of the report. The report is invalid if any of the pages identified in Section H are missing. The report has a printed seven-digit serial number, which is traceable to the Approved Contractor to which it was supplied by NICEIC.

This report form is intended to be issued only for the purpose of reporting on the condition of an existing electrical installation. The report should identify, so far as is reasonably practicable and having regard to the extent and limitations recorded in Section D, any damage, deterioration, defects, dangerous conditions and any non-compliances with the requirements of the national standard for the safety of electrical installations which may give rise to danger, together with any items for which improvement is recommended.

The report should not have been issued to certify that new electrical installation work complies with the requirements of the national safety standard. An 'Electrical Installation Certificate', a 'Domestic Electrical Installation Certificate' or a 'Minor Electrical Installation Works Certificate' (as appropriate) should be issued for the certification of new installation work.

This report should not have been issued for an electrical installation in a potentially explosive atmosphere (hazardous area) unless the Approved Contractor holds an appropriate extension to NICEIC enrolment for such work.

* NICEIC is operated by Certsure LLP, a partnership between the Electrical Contractors' Association and the charity, Electrical Safety First. NICEIC maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).

For further information about electrical safety and how NICEIC can help you, visit www.niceic.com

continued on the reverse of page 3

GUIDANCE FOR RECIPIENTS ON THE CLASSIFICATION CODES

Only one Classification code should have been given for each recorded observation.

Classification code C1 (*Danger present*)

Where an observation has been given a Classification code C1, the safety of those using the installation is at risk and immediate remedial action is required.

The person responsible for the maintenance of the installation is advised to take action without delay to remedy the observed deficiency in the installation, or to take other appropriate action (such as switching off and isolating the affected part(s) of the installation) to remove the danger. The NICEIC Approved Contractor issuing this report will be able to provide further advice.

NICEIC makes available 'Electrical Danger Notification' forms to enable inspectors to record, and then to communicate to the person ordering the report, any dangerous condition discovered.

Classification code C2 (*Potentially dangerous*)

Classification code C2 indicates that, whilst those using the installation may not be at immediate risk, **urgent remedial action is required to remove potential danger**. The NICEIC Approved Contractor issuing this report will be able to provide further advice.

Classification code C3 (*Improvement recommended*)

Where an observation has been given a Classification code C3, the inspection and/or testing has revealed a non-compliance with the current safety standard which, whilst not presenting immediate or potential danger, would result in a significant safety improvement if remedied. Careful consideration should be given to the safety benefits of improving these aspects of the installation. The NICEIC Approved Contractor issuing this report will be able to provide further advice.

It is important to note that the recommendation given at Section I of this report (Next Inspection) for the maximum interval until the next inspection is conditional upon all items which have been given a Classification code C1 and code C2 being remedied immediately and as a matter of urgency, respectively.

It would not be reasonable for the inspector to indicate that the installation is in a satisfactory condition if any observation in this report has been given a code C1 or code C2 classification.

Code FI (*Further investigation required without delay*)

It should usually be possible for the inspector to attribute a Classification code to each observation without indicating a need for further investigation.

However, where 'FI' has been entered against an observation the inspector considers that further investigation of that observation is likely to reveal danger or potential danger that, due to the agreed extent or limitations of the inspection and/or testing, could not be fully identified at the time.

It would not be appropriate for the inspector to indicate that the installation is in a satisfactory condition if there is reasonable doubt as to whether danger or potential danger exists. Consequently, where the inspector has indicated 'Further investigation required without delay' (FI) the overall assessment of the installation (Section E) should be marked as 'Unsatisfactory'.

If the inspector has indicated that an observation requires further investigation without delay, the person ordering this report is advised to arrange for the NICEIC Approved Contractor issuing the report (or another skilled person or persons competent in such work) to undertake further examination of that aspect of the installation as a matter of urgency, to determine whether or not danger or potential danger exists.

Further information

Further information on the application of Classification codes, primarily aimed at inspectors but of possible interest to persons ordering condition reports, can be found in Electrical Safety First's Best Practice Guide entitled *Electrical installation condition reporting: Classification Codes for domestic and similar electrical installations*. The guide can be viewed or downloaded free of charge from www.electricalsafetyfirst.org.uk

NOTES FOR RECIPIENTS

(continued from the reverse of page 1)

Section D (*Extent and limitations*) should identify fully the extent of the installation covered by this report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out. Some operational limitations may have been encountered during the inspection such as inability to gain access to parts of the installation or to an item of equipment. The inspector should have noted any such limitations in Section D. It should be noted that the greater the limitations applying to a report, the less its value from the safety aspect.

A declaration of the overall condition of the installation should have been given by the inspector in Section G of the report. The declaration must reflect the statement given in Section E, which summarises the observations and recommendations made in Section F. Where one or more observations have been made in Section F, the Classification code given to each by the inspector indicates the degree of urgency with which remedial action needs to be taken to restore the installation to a safe working condition.

Where the inspector has indicated an observation as code C1 (*danger present*) the safety of those using the installation is at risk, and it is recommended that a skilled person competent in electrical installation work undertakes the necessary remedial work immediately.

Where the inspector has indicated an observation as code C2 (*potentially dangerous*) the safety of those using the installation may be at risk, and it is recommended that a skilled person competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.

Where the inspector has indicated that an item requires further investigation (FI), the investigation should be carried out without delay to determine whether danger or potential danger exists. For further guidance on the Classification codes, please see the reverse of page 2.

Where the installation can be supplied by more than one source, such as the public supply and a standby generator or microgenerator, the number of sources should have been recorded in Section K *Supply Characteristics and Earthing Arrangements* on page 3 of the report, and the *Schedule of Test Results* compiled accordingly.

Where inadequacies in the electricity distributor's or supplier's equipment have been observed (Section 1 of the inspection schedule), the person ordering the inspection should inform the distributor and/or supplier as appropriate.

Should the person ordering this report have reason to believe that it does not reasonably reflect the condition of the electrical installation reported on, that person should in the first instance raise the specific concerns in writing with the Approved Contractor. If the concerns remain unresolved, the person ordering this report may make a formal complaint to NICEIC, for which purpose a complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

ELECTRICAL INSTALLATION CONDITION REPORT

H. SCHEDULES AND ADDITIONAL PAGES

Inspection Schedule: Page(s) No 4, 5, 6

Additional pages, including additional source(s) data sheets: Page No(s)

Schedule of Circuit Details for the Installation: Page No(s)

Schedule of Test Results for the Installation: Page No(s)

The pages identified are an essential part of this report. The report is valid only if accompanied by all the schedules and additional pages identified above.

I. NEXT INSPECTION

I/We recommend that this installation is further inspected and tested after an interval of not more than (Enter interval in terms of years, months or weeks, as appropriate)

provided that any items at F which have been attributed a Classification code C1 (danger present) are remedied immediately and that any items which have been attributed a code C2 (potentially dangerous) or FI (further investigation required without delay) are remedied or investigated respectively as a matter of urgency. Items which have been attributed a Classification code C3 should be improved as soon as practicable (see F).

J. DETAILS OF NICEIC APPROVED CONTRACTOR

Trading title:

Address:

Telephone number:

Email address:

Enrolment number: (Essential information)

Branch number: (if applicable)

Postcode:

K. SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

System type(s)	Number and type of live conductors			Nature of supply parameters			Characteristics of primary supply overcurrent protective device(s)						
	a.c.	d.c.		Nominal voltage(s), U ⁽¹⁾	Nominal frequency, f ⁽¹⁾	Prospective fault current, I _{pf} ^(2/3)	External earth fault loop impedance, Z _e ^(3/4)	Number of sources	BS(EN)	Type	Rated current	Short-circuit capacity	Confirmation of supply polarity
TN-S	N/A	<input checked="" type="checkbox"/>		400 V	50 Hz	5.87 kA	0.04 Ω	1	BS(EN)	OP LIM	LIM	LIM	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
TN-CS	<input checked="" type="checkbox"/>									Type	LIM		
TN-C	N/A									Rated current	LIM	A	
TT	N/A		<input checked="" type="checkbox"/>							Short-circuit capacity	LIM	kA	
IT	N/A	Other	Please state							Confirmation of supply polarity	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	

L. PARTICULARS OF INSTALLATION AT THE ORIGIN

Means of earthing		Details of installation earth electrode (where applicable)	
Distributor's facility: <input checked="" type="checkbox"/>	Type: N/A	Location: N/A	
Installation earth electrode: N/A	Electrode resistance, R _A : N/A (Ω)	Method of measurement: N/A	

Main Switch/Switch-Fuse/Circuit-Breaker/ RCD				Earthing and protective bonding conductors			
Type: BS(EN)	60947-2	Voltage rating	400 V	Earthing conductor	Conductor material	Main protective bonding conductors	Conductor material
No of poles	4	Rated current, I _n	400 A	Conductor csa	185 mm ²	Conductor csa	50 mm ²
Primary supply conductors: material	copper	RCD operating current, I _{Δn} *	N/A mA	Connection/continuity verified	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Connection/continuity verified	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
Primary supply conductors: csa	185 mm ²	Rated time delay*	N/A ms				
		RCD operating time (at I _{Δn})*	N/A ms				

* (applicable only where an RCD is suitable and is used as a main circuit-breaker)

Bonding of extraneous-conductive-parts (✓)			
Water pipes	<input checked="" type="checkbox"/>	Lightning protection	N/A
Oil installation pipes	N/A	Structural steel	<input checked="" type="checkbox"/>
Gas installation pipes	<input checked="" type="checkbox"/>		
Other	Dry Riser		

ELECTRICAL INSTALLATION CONDITION REPORT

Original (To the person ordering the work)

INSPECTION SCHEDULE FOR DISTRIBUTION BOARDS AND CIRCUITS

Item	Description	Outcome*	Location reference
1.0	Condition/adequacy of distributor's/supply intake equipment[†]		
1.1	Service cable	✓	
1.2	Service head	✓	
1.3	Distributor's earthing arrangement(s)	✓	
1.4	Meter tails – Distributor/ Consumer	✓	
1.5	Metering equipment	✓	
1.6	Means of main isolation (<i>where present</i>)	✓	
2.0	Presence of adequate arrangements for parallel or switched alternative sources		
2.1	Adequate arrangements where a generating set operates as a switched alternative to the public supply	N/A	
2.2	Adequate arrangements where a generating set operates in parallel with the public supply	N/A	
3.0	Automatic disconnection of supply		
3.1	Main earthing and bonding arrangements		
	• Presence and condition of distributor's earthing arrangement	✓	
	• Presence and condition of earth electrode arrangement	✓	
	• Adequacy of earthing conductor size	✓	
	• Adequacy of earthing conductor connections	✓	
	• Accessibility of earthing conductor connections	✓	
	• Adequacy of main protective bonding conductor size(s)	✓	
	• Adequacy of main protective bonding conductor connections	✓	
	• Accessibility of main protective bonding connections	✓	
	• Accessibility and condition of other protective bonding connections	✓	
	• Provision of earthing/bonding labels at all appropriate locations	✓	
3.2	FELV		
	• Source providing at least simple separation	N/A	
	• Plugs, socket-outlets and the like not interchangeable with those of other systems within the premises	N/A	
3.3	Reduced low voltage		
	• Adequacy of source	N/A	
	• Plugs, socket-outlets and the like not interchangeable with those of other systems within the premises	N/A	
4.0	Other methods of protection (<i>where the methods of protection listed below are employed, details should be provided on separate sheets</i>)		
4.1	Double insulation	✓	
4.2	Reinforced insulation	N/A	
4.3	Use of obstacles	N/A	
4.4	Placing out of reach	✓	
4.5	Non-conducting location	N/A	
4.6	Earth-free local equipotential bonding	N/A	
4.7	Electrical separation for more than one item of equipment	N/A	
5.0	Distribution equipment		
5.1	Adequacy of working space/accessibility of equipment	✓	
5.2	Security of fixing	✓	
5.3	Condition of insulation of live parts	✓	
5.4	Adequacy/security of barriers	✓	
5.5	Condition of enclosure(s) in terms of IP rating	✓	
5.6	Condition of enclosure(s) in terms of fire rating	✓	
5.7	Enclosure not damaged/deteriorated so as to impair safety	✓	
5.8	Presence of main switch(es), linked where required	✓	
5.9	Operation of main switch(es) (<i>functional check</i>)	✓	
5.10	Correct identification of circuit protective devices	✓	
5.11	Adequacy of protective devices for prospective fault current	✓	
5.12	RCD(s) provided for fault protection – includes RCBOs	✓	
5.13	RCD(s) provided for additional protection – includes RCBOs	✓	

* All Outcome boxes must be completed.

✓ indicates **Acceptable condition**

'LIM' indicates a **Limitation**

'N/A' indicates **Not applicable**

Unacceptable condition state C1 or C2

Improvement recommended state C3

Further investigation required without delay state F1

(to determine whether danger or potential danger exists)

Outcome

Provide additional comment where appropriate on attached numbered sheets. C1, C2, C3 and F1 coded items to be recorded in Section F of the report.

[†] Where inadequacies in distributor's equipment are encountered, it is recommended that the person ordering the report informs the appropriate authority.

ELECTRICAL INSTALLATION CONDITION REPORT

INSPECTION SCHEDULE FOR DISTRIBUTION BOARDS AND CIRCUITS

Item	Description	Outcome*	Location reference
5.14	RCD(s) provided for protection against fire – includes RCBOs	✓	
5.15	Manual operation of circuit-breakers and RCDs to prove disconnection	✓	
5.16	Presence of RCD retest notice at or near equipment where required	✓	
5.17	Presence of diagrams, charts or schedules at or near equipment, where required	✓	
5.18	Presence of non-standard (mixed) cable colour warning notice at or near equipment where required	N/A	
5.19	Presence of alternative/additional supply arrangement warning notice(s) at or near equipment where required	N/A	
5.20	Presence of replacement next inspection recommendation label	✓	
5.21	Presence of other required labelling (<i>specify</i>)	C3	All Distribution Boards
5.22	Examination of protective device(s) and base(s); correct type and rating (<i>no signs of unacceptable thermal damage, arcing or overheating</i>)	✓	
5.23	Single-pole switching or protective devices in line conductors only	✓	
5.24	Protection against mechanical damage where cables enter equipment	✓	
5.25	Protection against electromagnetic effects where cables enter metallic enclosures	✓	
6.0	Distribution/final circuits		
6.1	Identification of conductors	✓	
6.2	Cables correctly supported throughout their length	✓	
6.3	Condition of insulation of live parts	✓	
6.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking	✓	
6.5	Suitability of containment systems for continued use (<i>including flexible conduit</i>)	✓	
6.6	Cables correctly terminated in enclosures (<i>indicate extent of sampling in Section D of report</i>)	✓	
6.7	Confirmation of indication that SPD(s) are functional	✓	
6.8	Confirmation that ALL conductor connections, including connections to busbars are correctly located in terminals and are tight and secure	✓	
6.9	Examination of cables for signs of unacceptable thermal and mechanical damage/deterioration	✓	
6.10	Adequacy of cables for current-carrying capacity with regard to the type and nature of installation	✓	
6.11	Adequacy of protective devices; type and rated current for fault protection	✓	
6.12	Presence and adequacy of circuit protective conductors	✓	
6.13	Co-ordination between conductors and overload protective devices	✓	
6.14	Cable installation methods/practices appropriate to the type and nature of installation and external influences	✓	
6.15	Cables where exposed to direct sunlight, of a suitable type	✓	
6.16	Cables installed under floors, above ceilings, in walls / partitions, adequately protected against damage		
	• installed in prescribed zones (see Section D. Extent and limitations)	✓	
	• incorporating earthed armour or sheath, or installed within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D. Extent and limitations)	✓	
6.17	Provision of additional protection by 30 mA RCD		
	• †for mobile equipment not exceeding a rating of 32 A for use outdoors	✓	
	• †for all socket-outlets of rating 20 A or less, unless exempt	✓	
	• †for cables installed in walls / partitions at a depth of less than 50 mm	✓	
	• †for cables installed in walls / partitions containing metal parts regardless of depth	✓	
6.18	Provision of fire barriers, sealing arrangements and protection against thermal effects	✓	
6.19	Band II cables segregated/separated from Band I cables	✓	
6.20	Cables segregated/separated from non-electrical services	✓	
6.21	Termination of cables at enclosures (<i>identify numbers and locations of items inspected in Section D</i>)		
	• Connections under no undue strain	✓	
	• No basic insulation of a conductor visible outside an enclosure	✓	
	• Connections of live conductors adequately enclosed	✓	
	• Adequacy of connection at point of entry to enclosure (<i>gland, bush or similar</i>)	✓	
6.22	General condition of wiring systems	✓	
6.23	Temperature rating of cable insulation	✓	
6.24	Condition of accessories including socket-outlets, switches and joint boxes	✓	
6.25	Suitability of accessories for external influences	✓	
6.26	Single-pole switching or protective devices in line conductors only	✓	
6.27	Adequacy of connections, including cpcs, within accessories and to fixed and stationary equipment – identify /record numbers and locations of items inspected	✓	

† Note: Older installations designed prior to BS 7671:2008 may not have been provided with RCDs for additional protection

* All Outcome boxes must be completed.

✓ indicates Acceptable condition

LIM indicates a Limitation

N/A indicates Not applicable

Unacceptable condition state C1 or C2

Improvement recommended state C3

Further investigation required without delay state F1 (to determine whether danger or potential danger exists)

Outcome

Provide additional comment where appropriate on attached numbered sheets. C1, C2, C3 and F1 coded items to be recorded in Section F of the report.

Page 5 of

88

ELECTRICAL INSTALLATION CONDITION REPORT

INSPECTION SCHEDULE FOR DISTRIBUTION BOARDS AND CIRCUITS

Item	Description	Outcome*	Location reference
7.0	Isolation and switching		
7.1	Isolators		
	• presence and condition of appropriate devices	✓	
	• acceptable location (state if local or remote)	✓	
	• capable of being secured in the OFF position	✓	
	• correct operation verified	✓	
	• clearly identified by position and/or durable marking(s)	✓	
	• Warning label posted in situations where live parts cannot be isolated by the operation of a single device	N/A	
7.2	Switching off for mechanical maintenance		
	• presence and condition of appropriate devices	✓	
	• acceptable location	✓	
	• capable of being secured in the OFF position	✓	
	• correct operation verified	✓	
	• clearly identified by position and/or durable marking(s)	✓	
7.3	Emergency switching/stopping		
	• presence and condition of appropriate devices	✓	
	• readily accessible for operation where danger might occur	✓	
	• correct operation verified	✓	
	• clearly identified by position and/or durable marking(s)	✓	
7.4	Functional switching		
	• presence and condition of appropriate devices	✓	
	• correct operation verified	✓	
8.0	Current-using equipment (<i>permanently connected</i>)		
8.1	Condition of equipment in terms of IP rating	✓	
8.2	Equipment does not constitute a fire hazard	✓	
8.3	Enclosure not damaged/deteriorated so as to impair safety	✓	
8.4	Suitability for the environment and external influences	✓	
8.5	Security of fixing	✓	
8.6	Cable entry holes in ceiling above luminaires, sized or sealed so as to restrict the spread of fire (<i>indicate extent of sampling in Section D of report</i>)	✓	
8.7	Recessed luminaires (e.g. downlighters)		
	• correct type of lamps fitted	✓	
	• installed to minimise build-up of heat by use of "fire rated" fittings, insulation displacement box or similar	✓	
	• no signs of overheating to surrounding building fabric	✓	
	• no signs of overheating to conductors/terminations	✓	
9.0	Location(s) containing a bath or shower		
9.1	Additional protection by RCD not exceeding 30 mA		
	• for low voltage circuits serving the location	✓	
	• for low voltage circuits passing through Zone 1 and Zone 2 not serving the location	✓	
9.2	Where used as a protective measure, requirements for SELV or PELV are met	N/A	
9.3	Shaver sockets comply with BS EN 61558-2-5 or BS 3535	✓	
9.4	Presence of supplementary bonding conductors unless not required by BS 7671: 2008	N/A	
9.5	Low voltage (e.g. 230 volts) socket-outlets sited at least 3 m from zone 1	✓	
9.6	Suitability of equipment for external influences for installed location in terms of IP rating	✓	
9.7	Suitability of equipment for installation in a particular zone	✓	
9.8	Suitability of current-using equipment for a particular position within the location	✓	
10.0	Other special installations or locations		
	List special locations present, if any. List the results of particular inspections applied (a separate page is required for each location).	N/A	

* All Outcome boxes must be completed.

- ✓ indicates Acceptable condition
- 'LIM' indicates a Limitation
- 'N/A' indicates Not applicable

Unacceptable condition state C1 or C2

Improvement recommended state C3

Further investigation required without delay state FI (to determine whether danger or potential danger exists)

Outcome

Provide additional comment where appropriate on attached numbered sheets. C1, C2, C3 and FI coded items to be recorded in Section F of the report.

SCHEDULE OF CIRCUIT DETAILS FOR THE PRIMARY DISTRIBUTION BOARD

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*
Location of distribution board: Switchroom Distribution board designation: Main Panel Board	Supply to distribution board is from: _____ No of phases: _____ Nominal voltage: _____ V Overcurrent protective device for the distribution circuit: _____ Associated RCD (if any): BS (EN) _____ Type: _____ Rating: _____ A RCD No of poles: _____ I _{Δn} _____ mA BS (EN) _____

CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method ↑	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)	
								Type	Rating (A)	Short-circuit capacity (kA)			
1TP	Surge Protection	D	B	1	16	16	5	60947-2	NA	80	36	N/A	0.23
2TP	Rising Main 1 (Bld.2)	G	E	1	120	70	5	60947-2	NA	200	36	N/A	LIM
3TP	Rising Main 2 (Bld.1B)	G	E	1	95	50	5	60947-2	NA	200	36	N/A	LIM
4L1	DB - CL 1	G	E	1	35	25	5	60947-2	NA	80	36	N/A	0.23
4L2	DB - CL 2 (Bld.2)	G	E	1	25	16	5	60947-2	NA	63	36	N/A	0.36
4L3	DB - CL 3 (Bld.2)	G	E	1	25	16	5	60947-2	NA	63	36	N/A	0.36
5L1	Fire alarm panel	O	E	1	4	4	0.4	60947-2	na	20	36	N/A	0.61
5L2	Disabled refuge panel	O	E	1	4	4	0.4	60947-2	NA	20	36	N/A	0.61
5L3	SPARE												
6TP	SPARE												
7TP	SPARE												
8TP	SPARE												
9TP	SPARE												
10TP	SPARE												

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	

Original (To the person ordering the work)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Ground floor Common Room	Supply to distribution board is from: Main Panel Board [4L1]	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 1	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	
	Rating: 80 A	RCD No of poles: N/A	$I_{\Delta n}$ N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1	Room 9+10 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 1+2 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 6,7+8 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Room 4+5 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Room 3 lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Comon room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
7	Common room sockets	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room sockets	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
11	Room 9+10 power	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 6,7+8 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 1+2 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	Room 4+5 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
15	Exutive room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
16	Executive room kitchen sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
17	Executive room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
18	SPARE													
19	SPARE													
20	SPARE													
21	SPARE													
22	SPARE													
23	SPARE													
24	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s^* 0.09 Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ N/A ms

I_{pf}^* 2.54 kA At $5I_{\Delta n}$ (if applicable) N/A ms

Phase sequence confirmed (where appropriate) N/A (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	13010268
Continuity		Other	

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.52	N/A	N/A	200	200	200	✓	0.61	30	29	✓
2	N/A	N/A	N/A	1.41	N/A	N/A	200	200	200	✓		30	29	✓
3	N/A	N/A	N/A	0.76	N/A	N/A	200	200	200	✓	0.85	29	29	✓
4	N/A	N/A	N/A	0.71	N/A	N/A	200	200	200	✓	0.82	30	29	✓
5	N/A	N/A	N/A	1.01	N/A	N/A	200	200	200	✓	1.10	30	29	✓
6	N/A	N/A	N/A	0.61	N/A	N/A	200	200	200	✓	0.70	30	29	✓
7	0.18	0.18	0.30	0.11	N/A	N/A	200	200	200	✓	0.20	29	29	✓
8	0.29	0.29	0.39	0.11	N/A	N/A	200	200	200	✓	0.20	29	29	✓
9	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.12	29	29	✓
10	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.12	29	29	✓
11	0.45	0.45	0.57	0.53	N/A	N/A	200	200	200	✓	0.64	39	29	✓
12	0.48	0.48	0.53	0.71	N/A	N/A	200	200	200	✓	0.80	39	29	✓
13	0.42	0.42	0.48	0.84	N/A	N/A	200	200	200	✓	0.93	39	29	✓
14	0.55	0.55	0.63	0.77	N/A	N/A	200	200	200	✓	0.86	29	29	✓
15	0.68	0.68	0.81	0.63	N/A	N/A	200	200	200	✓	0.72	29	29	✓
16	0.53	0.53	0.78	0.43	N/A	N/A	200	200	200	✓	0.52	29	29	✓
17	N/A	N/A	N/A	0.27	N/A	N/A	200	200	200	✓	0.36	29	29	✓
18														
19														
20														
21														
22														
23														
24														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature:	Position: ELECTRICIAN
Name: (CAPITALS) GARETH MILES	Date of testing: 17/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Building 2, Flat 1 common room	Supply to distribution board is from: Main Panel Board [4L2]	No of phases: 1	Nominal voltage: 230	V
Distribution board designation: DB - CL 2 (Bld.2)	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A		
	Rating: 63	A	RCD No of poles: N/A	$I_{\Delta n}$ N/A mA

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								BS (EN)	Type	Rating (A)					
1	Room 4,5+6 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18		
2	Room 1,2+3 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18		
3	Room 7,8+9 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18		
4	Common room lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
5	SPARE														
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
7	Common room sockets	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
10	Room 4,5+6 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36		
11	Room 1,2+3 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36		
12	Room 7,8+9 power	A	E	10	2.5	1.5	0.4	61009	B	32	10	30	1.36		
13	SPARE														
14	SPARE														
15	SPARE														
16	SPARE														
17	SPARE														
18	SPARE														

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.49	N/A	N/A	200	200	200	✓	0.58	32	29	✓
2	N/A	N/A	N/A	0.52	N/A	N/A	200	200	200	✓	0.61	30	29	✓
3	N/A	N/A	N/A	0.46	N/A	N/A	200	200	200	✓	0.54	41	30	✓
4	N/A	N/A	N/A	0.92	N/A	N/A	200	200	200	✓	1.01	41	30	✓
5														
6	0.25	0.25	0.38	0.09	N/A	N/A	200	200	200	✓	0.18	29	29	✓
7	0.42	0.42	0.63	0.13	N/A	N/A	200	200	200	✓	0.22	29	29	✓
8	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.12	29	29	✓
9	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.12	29	29	✓
10	0.39	0.39	0.28	0.36	N/A	N/A	200	200	200	✓	0.45	29	29	✓
11	0.49	0.49	0.54	0.44	N/A	N/A	200	200	200	✓	0.53	29	29	✓
12	0.40	0.40	0.44	0.24	N/A	N/A	200	200	200	✓	0.33	39	29	✓
13														
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: K Barry Position: **ELECTRICIAN**

Name: **KEVIN BARRY** Date of testing: **20/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: <input type="text" value="Building 2, Flat 2, common room"/> Distribution board designation: <input type="text" value="DB - CL 3 (Bld.2)"/>	Supply to distribution board is from: <input type="text" value="Main Panel Board [4L3]"/>	No of phases: <input type="text" value="1"/>	Nominal voltage: <input type="text" value="230"/> V	
	Overcurrent protective device for the distribution circuit: Type: <input type="text" value="60947-2"/> Rating: <input type="text" value="63"/> A	Associated RCD (if any): BS(EN) <input type="text" value="N/A"/>		
	BS(EN) <input type="text" value="60947-2"/>	RCD No of poles: <input type="text" value="N/A"/>	I _{Δn} <input type="text" value="N/A"/> mA	

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity					
1	Room 5,6+7 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18		
2	Room 1,2+3 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18		
3	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18		
4	SPARE														
5	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
6	Common room sockets	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.36		
7	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
8	SPARE														
9	Room 5,6+7 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36		
10	Room 1,2+3 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36		
11	SPARE														
12	SPARE														
13	SPARE														
14	SPARE														
15	SPARE														
16	SPARE														
17	SPARE														
18	SPARE														

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	07270697
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.47	N/A	N/A	200	200	200	✓	0.57	30	29	✓
2	N/A	N/A	N/A	0.47	N/A	N/A	200	200	200	✓	0.57	29	29	✓
3	N/A	N/A	N/A	0.55	N/A	N/A	200	200	200	✓	0.65	29	29	✓
4														
5	0.23	0.23	0.36	0.25	N/A	N/A	200	200	200	✓	0.35	29	29	✓
6	0.38	0.38	0.55	0.38	N/A	N/A	200	200	200	✓	0.48	29	29	✓
7	N/A	N/A	N/A	0.02	N/A	N/A	200	200	200	✓	0.12	29	29	✓
8														
9	0.44	0.44	0.48	0.42	N/A	N/A	200	200	200	✓	0.52	39	29	✓
10	0.48	0.48	0.54	0.24	N/A	N/A	200	200	200	✓	0.34	39	29	✓
11														
12														
13														
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: <i>K Barry</i>	Position: ELECTRICIAN
Name: KEVIN BARRY (CAPITALS)	Date of testing: 20/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: Flat 14 common room	Supply to distribution board is from: Rising Main 2	No of phases: 1 Nominal voltage: 230 V
Distribution board designation: DB - CL 12	Overcurrent protective device for the distribution circuit: Type: 60947-2 Rating: 63 A	Associated RCD (if any): BS(EN) N/A RCD No of poles: N/A I _{Δn} N/A mA

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity					
1	Room 7+8 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
2	Room 5+6 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
3	Room 1+2 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
4	Room 3+4 lights	A	F	10	1.5	1	0.4	61009	C	10	10	30	2.18		
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18		
6	Common room sockets	A	E	5	1.5	1	0.4	61009	B	32	10	30	1.36		
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
10	Room 7+8 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
11	Room 1+2 power	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36		
12	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
13	Room 3+4 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
14	SPARE														
15	SPARE														
16	SPARE														
17	SPARE														
18	SPARE														

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.61	N/A	N/A	200	200	200	✓	0.65	30	29	✓
2	N/A	N/A	N/A	0.54	N/A	N/A	200	200	200	✓	0.58	30	29	✓
3	N/A	N/A	N/A	0.71	N/A	N/A	200	200	200	✓	0.75	30	29	✓
4	N/A	N/A	N/A	0.53	N/A	N/A	200	200	200	✓	0.57	30	28	✓
5	N/A	N/A	N/A	0.61	N/A	N/A	200	200	200	✓	0.65	30	29	✓
6	0.29	0.29	0.50	0.14	N/A	N/A	200	200	200	✓	0.18	29	29	✓
7	0.21	0.21	0.40	0.19	N/A	N/A	200	200	200	✓	0.23	29	29	✓
8	N/A	N/A	N/A	0.08	N/A	N/A	200	200	200	✓	0.12	29	29	✓
9	N/A	N/A	N/A	0.09	N/A	N/A	200	200	200	✓	0.13	29	29	✓
10	0.41	0.41	0.62	0.51	N/A	N/A	200	200	200	✓	0.55	30	29	✓
11	0.43	0.43	0.56	0.51	N/A	N/A	200	200	200	✓	0.55	29	29	✓
12	0.52	0.52	0.70	0.53	N/A	N/A	200	200	200	✓	0.57	30	29	✓
13	0.55	0.55	0.68	0.48	N/A	N/A	200	200	200	✓	0.52	30	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **18/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Flat 18, 5th floor common room Distribution board designation: DB - CL 20	Supply to distribution board is from: Rising Main 2 Overcurrent protective device for the distribution circuit: Type: BS(EN) 60947-2 Rating: 63 A	No of phases: 1 Nominal voltage: 230 V Associated RCD (if any): BS(EN) N/A RCD No of poles: N/A	I _{Δn} : N/A mA

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)
								61009							
1	Room 7,8+9 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18		
2	Room 5+6 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
3	Room 1,2+3 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18		
4	Executive room lights	A	E	6	1.5	1	0.4	61009	C	10	10	30	2.18		
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18		
6	Common room sockets	A	E	5	1.5	1	0.4	61009	B	32	10	30	1.36		
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
10	Room 7,8+9 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36		
11	Room 1,2+3 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36		
12	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
13	Executive room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
14	Executive room kitchen sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
15	Executive room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
16	SPARE														
17	SPARE														
18	SPARE														
19	SPARE														
20	SPARE														
21	SPARE														
22	SPARE														
23	SPARE														
24	SPARE														

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s^* 0.05 Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ N/A ms

I_{pf}^* 4.57 kA At $5I_{\Delta n}$ (if applicable) N/A ms

Phase sequence confirmed (where appropriate) N/A (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	13010268
Continuity		Other	

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	1.06	N/A	N/A	200	200	200	✓	1.11	30	29	✓
2	N/A	N/A	N/A	0.67	N/A	N/A	200	200	200	✓	0.72	30	29	✓
3	N/A	N/A	N/A	0.70	N/A	N/A	200	200	200	✓	0.75	30	29	✓
4	N/A	N/A	N/A	0.79	N/A	N/A	200	200	200	✓	0.84	30	29	✓
5	N/A	N/A	N/A	0.60	N/A	N/A	200	200	200	✓	0.65	30	29	✓
6	0.16	0.17	0.27	0.16	N/A	N/A	200	200	200	✓	0.21	29	29	✓
7	0.22	0.21	0.44	0.11	N/A	N/A	200	200	200	✓	0.16	29	29	✓
8	N/A	N/A	N/A	0.07	N/A	N/A	200	200	200	✓	0.12	29	29	✓
9	N/A	N/A	N/A	0.10	N/A	N/A	200	200	200	✓	0.15	29	29	✓
10	0.45	0.45	0.48	0.64	N/A	N/A	200	200	200	✓	0.69	30	29	✓
11	0.46	0.46	0.49	0.70	N/A	N/A	200	200	200	✓	0.75	30	29	✓
12	0.50	0.50	0.57	0.47	N/A	N/A	200	200	200	✓	0.52	30	29	✓
13	0.86	0.86	1.49	0.20	N/A	N/A	200	200	200	✓	0.25	29	29	✓
14	0.72	0.72	1.08	0.34	N/A	N/A	200	200	200	✓	0.39	29	29	✓
15	N/A	N/A	N/A	0.17	N/A	N/A	200	200	200	✓	0.22	29	29	✓
16														
17														
18														
19														
20														
21														
22														
23														
24														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Gareth Miles Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **18/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: Flat 17, 4th floor common room Distribution board designation: DB - CL 17	Supply to distribution board is from: Rising Main 2 Overcurrent protective device for the distribution circuit: Type: BS(EN) 60947-2 Rating: 63 A	No of phases: 1 Nominal voltage: 230 V Associated RCD (if any): BS(EN) N/A RCD No of poles: N/A I _{Δn} N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z _s permitted by BS 7671 (Ω)
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current I _{Δn} (mA)		
								Type	Rating					
1	Room 5,6+7 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 8+9 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 1,2+3 lights	A	E	15	1.5	1	0.4	61009	C	10	10	N/A	2.18	
4	Common room lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
5	SPARE													
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 7,8+9 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 1,2+3 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	SPARE													
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.46	N/A	N/A	200	200	200	✓	0.57	30	29	✓
2	N/A	N/A	N/A	0.59	N/A	N/A	200	200	200	✓	0.70	30	29	✓
3	N/A	N/A	N/A	0.72	N/A	N/A	200	200	200	✓	0.83	30	29	✓
4	N/A	N/A	N/A	1.21	N/A	N/A	200	200	200	✓	1.32	31	29	✓
5														
6	0.37	0.37	0.61	0.21	N/A	N/A	200	200	200	✓	0.32	29	29	✓
7	0.23	0.23	0.43	0.10	N/A	N/A	200	200	200	✓	0.21	29	29	✓
8	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.14	29	29	✓
9	N/A	N/A	N/A	0.04	N/A	N/A	200	200	200	✓	0.15	29	29	✓
10	0.40	0.40	0.49	0.76	N/A	N/A	200	200	200	✓	0.87	30	29	✓
11	0.57	0.57	0.59	0.49	N/A	N/A	200	200	200	✓	0.60	30	29	✓
12	0.64	0.64	0.67	0.60	N/A	N/A	200	200	200	✓	0.71	30	29	✓
13														
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Gareth Miles Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **18/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Flat 16, 4th floor common room Distribution board designation: DB - CL 16	Supply to distribution board is from: Rising Main 2 Overcurrent protective device for the distribution circuit: Type: BS(EN) 60947-2 Rating: 63 A	No of phases: 1 Nominal voltage: 230 V Associated RCD (if any): BS(EN) N/A RCD No of poles: N/A	I _{Δn} : N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1	Room 8,9+10 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 6+7 lights	A	E	10	1.5	1	0.4	61009	C	10	10	N/A	2.18	
3	Room 4+5 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Room 1,2+3 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	10	10	30	4.37	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 8,9+10 power	A	F	9	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 1,2+3 power	A	E	10	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 6+7 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 4+5 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.64	N/A	N/A	200	200	200	✓	0.69	30	29	✓
2	N/A	N/A	N/A	0.64	N/A	N/A	200	200	200	✓	0.69	30	29	✓
3	N/A	N/A	N/A	0.61	N/A	N/A	200	200	200	✓	0.66	30	29	✓
4	N/A	N/A	N/A	0.77	N/A	N/A	200	200	200	✓	0.82	30	29	✓
5	N/A	N/A	N/A	0.60	N/A	N/A	200	200	200	✓	0.65	30	29	✓
6	0.29	0.29	0.44	0.06	N/A	N/A	200	200	200	✓	0.11	29	29	✓
7	0.36	0.36	0.55	0.15	N/A	N/A	200	200	200	✓	0.20	29	29	✓
8	N/A	N/A	N/A	0.13	N/A	N/A	200	200	200	✓	0.18	29	29	✓
9	N/A	N/A	N/A	0.08	N/A	N/A	200	200	200	✓	0.13	29	29	✓
10	0.51	0.51	0.54	0.44	N/A	N/A	200	200	200	✓	0.49	30	27	✓
11	0.53	0.53	0.57	0.47	N/A	N/A	200	200	200	✓	0.52	30	29	✓
12	0.57	0.57	0.67	0.50	N/A	N/A	200	200	200	✓	0.55	30	29	✓
13	0.55	0.55	0.68	0.50	N/A	N/A	200	200	200	✓	0.55	30	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **18/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Flat 15 3rd floor common room	Supply to distribution board is from: Rising Main 2	No of phases: 1	Nominal voltage: 230	V
Distribution board designation: DB - CL 13	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	Rating: 63	A
		RCD No of poles: N/A	I _{Δn} N/A	mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z _s permitted by BS 7671 (Ω)
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current I _{Δn} (mA)		
								Type	Rating					
1	Room 5,6+7 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 8+9 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 1,2+3 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Common room lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
5	SPARE													
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Rom 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 7,8+9 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 1,2+3 power	A	E	9	2.5	1.5	0.4	61009	B	10	10	30	4.37	
13	SPARE													
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

This certificate is based on the model forms shown in Appendix 6 of BS 7671

Published by Certsure LLP. Certsure LLP operates the ELECSA & NICEIC brands. © Copyright Certsure LLP (January 2015)

**See next page for
Schedule of Test Results**

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.58	N/A	N/A	200	200	200	✓	0.61	30	29	✓
2	N/A	N/A	N/A	0.68	N/A	N/A	200	200	200	✓	0.71	29	29	✓
3	N/A	N/A	N/A	0.81	N/A	N/A	200	200	200	✓	0.84	29	29	✓
4	N/A	N/A	N/A	1.29	N/A	N/A	200	200	200	✓	1.32	40	29	✓
5														
6	0.54	0.54	0.62	0.34	N/A	N/A	200	200	200	✓	0.37	29	29	✓
7	0.49	0.49	0.55	0.31	N/A	N/A	200	200	200	✓	0.34	29	29	✓
8	N/A	N/A	N/A	0.33	N/A	N/A	200	200	200	✓	0.36	29	29	✓
9	N/A	N/A	N/A	0.29	N/A	N/A	200	200	200	✓	0.32	29	29	✓
10	0.34	0.34	0.43	0.82	N/A	N/A	200	200	200	✓	0.85	29	29	✓
11	0.52	0.52	0.61	0.58	N/A	N/A	200	200	200	✓	0.61	29	29	✓
12	0.54	0.54	0.59	0.63	N/A	N/A	200	200	200	✓	0.66	29	29	✓
13														
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **18/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: <input type="text" value="Flat 10 2nd floor common room"/> Distribution board designation: <input type="text" value="DB - CL 8"/>	Supply to distribution board is from: <input type="text" value="Rising Main 2"/> Overcurrent protective device for the distribution circuit: Type: <input type="text" value="60947-2"/> BS(EN) Rating: <input type="text" value="63"/> A	No of phases: <input type="text" value="1"/> Associated RCD (if any): BS(EN) <input type="text" value="N/A"/> RCD No of poles: <input type="text" value="N/A"/>	Nominal voltage: <input type="text" value="230"/> V $I_{\Delta n}$ <input type="text" value="N/A"/> mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1	Room 7+8 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 5+6 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 1+2 lights	A	E	10	1.5	1	0.4	61009	C	10	10	N/A	2.18	
4	Room 4+5 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common rom hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 7+8 power	E	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 1+2 power	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 3+4 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

Original (To the person ordering the work)

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.79	N/A	N/A	200	200	200	✓	0.86	29	29	✓
2	N/A	N/A	N/A	0.49	N/A	N/A	200	200	200	✓	0.56	29	29	✓
3	N/A	N/A	N/A	0.60	N/A	N/A	200	200	200	✓	0.67	29	29	✓
4	N/A	N/A	N/A	0.50	N/A	N/A	200	200	200	✓	0.57	30	29	✓
5	N/A	N/A	N/A	0.75	N/A	N/A	200	200	200	✓	0.82	43	29	✓
6	0.14	0.14	0.27	0.08	N/A	N/A	200	200	200	✓	0.15	29	29	✓
7	0.20	0.20	0.37	0.10	N/A	N/A	200	200	200	✓	0.17	29	29	✓
8	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.10	29	29	✓
9	N/A	N/A	N/A	0.04	N/A	N/A	200	200	200	✓	0.11	29	29	✓
10	0.34	0.34	0.47	0.55	N/A	N/A	200	200	200	✓	0.62	39	29	✓
11	0.33	0.33	0.44	0.53	N/A	N/A	200	200	200	✓	0.60	39	29	✓
12	0.49	0.49	0.56	0.46	N/A	N/A	200	200	200	✓	0.53	39	29	✓
13	0.44	0.44	0.60	0.64	N/A	N/A	200	200	200	✓	0.71	39	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **17/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Flat 7, 1st floor common room	Supply to distribution board is from: Rising Main 2	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 5	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	Rating: 63 A RCD No of poles: N/A
			$I_{\Delta n}$: N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1	Room 5,6+7 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 8+9 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 1,2+3 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
5	SPARE													
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	C	32	10	N/A	0.68	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 7,8+9 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 1,2+3 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	SPARE													
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.50	N/A	N/A	200	200	200	✓	0.59	39	29	✓
2	N/A	N/A	N/A	0.59	N/A	N/A	200	200	200	✓	0.68	39	29	✓
3	N/A	N/A	N/A	0.72	N/A	N/A	200	200	200	✓	0.81	39	29	✓
4	N/A	N/A	N/A	1.27	N/A	N/A	200	200	200	✓	1.36	41	29	✓
5														
6	0.35	0.36	0.59	0.28	N/A	N/A	200	200	200	✓	0.37	29	29	✓
7	0.18	0.19	0.28	0.15	N/A	N/A	200	200	200	✓	0.24	29	29	✓
8	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.12	29	29	✓
9	N/A	N/A	N/A	0.02	N/A	N/A	200	200	200	✓	0.11	29	29	✓
10	0.32	0.32	0.47	0.59	N/A	N/A	200	200	200	✓	0.68	39	29	✓
11	0.50	0.50	0.57	0.44	N/A	N/A	200	200	200	✓	0.53	39	29	✓
12	0.53	0.53	0.61	0.43	N/A	N/A	200	200	200	✓	0.52	39	29	✓
13														
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Position: ELECTRICIAN

Name: GARETH MILES Date of testing: 17/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Flat 6, 1st floor common room	Supply to distribution board is from: Rising Main 2	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 4	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	Rating: 63 A RCD No of poles: N/A
		$I_{\Delta n}$: N/A	mA

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current, $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								BS (EN)	Type	Rating (A)					
1	Room 1+2 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	0.68		
2	Room 3+4 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
3	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18		
4	SPARE														
5	SPARE														
6	Common room sockets	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.36		
7	Common room sockets	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.36		
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
9	SPARE														
10	Room 1+2 power	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36		
11	Room 3+4 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
12	SPARE														
13	SPARE														
14	SPARE														
15	SPARE														
16	SPARE														
17	SPARE														
18	SPARE														

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s^* 0.08 Ω At $I_{\Delta n}$ N/A ms

I_{pf}^* 2.94 kA Operating times of associated RCD (if any) At $5I_{\Delta n}$ (if applicable) N/A ms

Phase sequence confirmed (where appropriate) N/A (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	13010268
Continuity		Other	

Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.57	N/A	N/A	200	200	200	✓	0.65	41	29	✓
2	N/A	N/A	N/A	0.51	N/A	N/A	200	200	200	✓	0.59	30	29	✓
3	N/A	N/A	N/A	0.59	N/A	N/A	200	200	200	✓	0.67	40	29	✓
4														
5														
6	0.18	0.18	0.26	0.40	N/A	N/A	200	200	200	✓	0.48	29	29	✓
7	0.18	0.18	0.31	0.17	N/A	N/A	200	200	200	✓	0.25	29	29	✓
8	N/A	N/A	N/A	0.04	N/A	N/A	200	200	200	✓	0.12	29	29	✓
9														
10	0.34	0.34	0.41	0.60	N/A	N/A	200	200	200	✓	0.68	30	29	✓
11	0.32	0.32	0.42	0.64	N/A	N/A	200	200	200	✓	0.72	30	29	✓
12														
13														
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Gareth Miles Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **17/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Flat 11,2nd floor common room	Supply to distribution board is from: Rising Main 2	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 9	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	Rating: 63 A RCD No of poles: N/A
			$I_{\Delta n}$: N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z_s permitted by BS 7671 (Ω)
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)		
								Type	Rating					
1	Room 5,6+7 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 8+9 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 1,2+3 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
5	SPARE													
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 5+6 power	A	F	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 7,8+9 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 1,2+3 power	A	E	9	2.5	1.5	0.4	61009	B	32	10	10	1.36	
13	SPARE													
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Flat 6 1st floor corridor	Supply to distribution board is from: DB - LL1 [1TP]	No of phases: 3	Nominal voltage: 230 V	
Distribution board designation: DB - LL1/L	Overcurrent protective device for the distribution circuit: Type: 60947-2 Rating: 63 A	Associated RCD (if any): N/A		
	BS(EN)	RCD No of poles: N/A	$I_{\Delta n}$: N/A mA	

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity					
1L1	Ground floor lights	A	E	17	1.5	1	0.4	61009	C	10	10	30	2.18		
1L2	1st floor flat 7 corridor	A	E	18	1.5	1	0.4	61009	C	10	10	30	2.18		
1L3	Flat 11 corridor lights	A	E	13	2.5	1.5	0.4	61009	C	10	10	30	2.18		
2L1	Ground floor stair lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18		
2L2	1st floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18		
2L3	2nd floor corridor	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18		
3L1	Switch room lights	A	E	2	1.5	1	0.4	61009	C	10	10	30	2.18		
3L2	SPARE														
3L3	2nd floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18		
4L1	BUS lighting supply	A	E	1	2.5	1.5	0.4	61009	C	16	10	30	1.36		
4L2	SPARE														
4L3	SPARE														
5L1	Archway lights	A	E	4	1.5	1	0.4	61009	C	10	10	30	2.18		
5L2	SPARE														
5L3	SPARE														
6L1	SPARE														
6L2	SPARE														
6L3	SPARE														
7L1	SPARE														
7L2	SPARE														
7L3	SPARE														
8TP	Surge Protection	C	B	1	16	16	5	60898	C	50	10	N/A	0.43		

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s 0.03 Ω Operating times At I_{Δn} N/A ms

I_{pf} 7.30 kA RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 13010268

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)			at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
1L1	N/A	N/A	N/A	1.21	N/A	N/A	200	200	200	✓	1.27	44	29	✓
1L2	N/A	N/A	N/A	1.09	N/A	N/A	200	200	200	✓	1.12	40	29	✓
1L3	N/A	N/A	N/A	1.05	N/A	N/A	200	200	200	✓	1.08	40	29	✓
2L1	N/A	N/A	N/A	0.86	N/A	N/A	200	200	200	✓	0.89	40	29	✓
2L2	N/A	N/A	N/A	0.88	N/A	N/A	200	200	200	✓	0.91	40	29	✓
2L3	N/A	N/A	N/A	0.83	N/A	N/A	200	200	200	✓	0.86	40	29	✓
3L1	N/A	N/A	N/A	0.55	N/A	N/A	200	200	200	✓	0.58	40	29	✓
3L2														
3L3	N/A	N/A	N/A	0.80	N/A	N/A	200	200	200	✓	0.83	40	29	✓
4L1	N/A	N/A	N/A	0.36	N/A	N/A	200	200	200	✓	0.39	40	29	✓
4L2														
4L3														
5L1	N/A	N/A	N/A	LIM	N/A	N/A	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM
5L2														
5L3														
6L1														
6L2														
6L3														
7L1														
7L2														
7L3														
8TP	N/A	N/A	N/A	0.02	N/A	200	200	200	200	✓	0.05	N/A	N/A	N/A

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Gareth Miles Position: ELECTRICIAN

Name: (CAPITALS) GARETH MILES Date of testing: 19/07/2017

See previous page for Circuit Details

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Fla 6, 1st floor corridor	Supply to distribution board is from: DB - LL1 [2TP]	No of phases: 3	Nominal voltage: 230 V	
Distribution board designation: DB - LL1/P	Overcurrent protective device for the distribution circuit: Type: 60947-2 Rating: 63 A	Associated RCD (if any): BS(EN)	N/A	
	BS(EN)	RCD No of poles: N/A	$I_{\Delta n}$	mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1L1	Ground floor cleaners skts	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.36	
1L2	Switchroom sockets	A	E	2	2.5	1.5	0.4	61009	B	32	10	30	1.36	
1L3	1st floor cleaners sockets	A	E	4	2.5	1.5	0.4	61009	C	32	10	30	0.68	
2L1	Ground flr door PSU	A	E	1	2.5	1.5	0.4	60898	B	16	10	N/A	2.73	
2L2	Tubular heater	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.73	
2L3	1st floor smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
3L1	Ground floor power door	A	E	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.36	
3L2	2nd floor cleaners sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
3L3	SPARE													
4L1	Mag locks	A	E	2	2.5	1.5	0.4	60898	C	16	10	N/A	1.36	
4L2	2nd floor smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
4L3	SPARE													
5L1	NOT FOUND	A	E	LIM										
5L2	SPARE													
5L3	SPARE													
6L1	Ground floor smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
6L2	SPARE													
6L3	SPARE													
7L1	SPARE													
7L2	SPARE													
7L3	SPARE													
8L1	SPARE													
8L2	SPARE													
8L3	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

This certificate is based on the model forms shown in Appendix 6 of BS 7671

Published by Certsure LLP. Certsure LLP operates the ELECSA & NICEIC brands. © Copyright Certsure LLP (January 2015)

See next page for
Schedule of Test Results

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s 0.03 Ω At I_{Δn} N/A ms

I_{pf} 7.30 kA Operating times of associated RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 13010268

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)			at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
1L1	0.88	0.89	0.69	0.37	N/A	N/A	200	200	200	✓	0.40	29	29	✓
1L2	0.45	0.46	0.75	0.24	N/A	N/A	200	200	200	✓	0.27	39	29	✓
1L3	0.64	0.64	0.69	0.38	N/A	N/A	200	200	200	✓	0.41	39	29	✓
2L1	N/A	N/A	N/A	0.34	N/A	N/A	200	200	200	✓	0.37	N/A	N/A	N/A
2L2	N/A	N/A	N/A	0.27	N/A	N/A	200	200	200	✓	0.30	N/A	N/A	N/A
2L3	N/A	N/A	N/A	0.22	N/A	N/A	200	200	200	✓	0.25	N/A	N/A	N/A
3L1	N/A	N/A	N/A	0.37	N/A	N/A	200	200	200	✓	0.40	N/A	N/A	N/A
3L2	1.02	1.02	0.46	0.39	N/A	N/A	200	200	200	✓	0.42	45	29	✓
3L3														
4L1	N/A	N/A	N/A	0.36	N/A	LIM	200	200	200	✓	0.39	N/A	N/A	N/A
4L2	N/A	N/A	N/A	0.26	N/A	N/A	200	200	200	✓	0.29	N/A	N/A	N/A
4L3														
5L1	N/A	N/A	N/A	LIM	N/A	N/A	LIM	LIM	LIM	LIM	LIM	N/A	N/A	N/A
5L2														
5L3														
6L1	N/A	N/A	N/A	0.33	N/A	N/A	200	200	200	✓	0.36	N/A	N/A	N/A
6L2														
6L3														
7L1														
7L2														
7L3														
8L1														
8L2														
8L3														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Gareth Miles Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **19/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*					
Location of distribution board:	Flat 16, 4th floor corridor	Supply to distribution board is from:	Rising Main 2	No of phases:	3	Nominal voltage:	400 V
Distribution board designation:	DB - LL3	Overcurrent protective device for the distribution circuit:	Type: 60947-2	Rating:	63 A	Associated RCD (if any): BS(EN)	N/A
				RCD No of poles:	N/A	$I_{\Delta n}$	N/A mA

CIRCUIT DETAILS													
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa		Max. disconnection time permitted by BS 7671 (s)	Overcurrent protective devices			RCD Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)	
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)			Short-circuit capacity (kA)
1TP	DB - LL3/L							60947-2		63		N/A	
2TP	DB - LL3/P							60947-2		63		N/A	

* See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

See next page for Schedule of Test Results

Original (To the person ordering the work)

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s 0.08 Ω At I_{Δn} N/A ms

I_{pf} 3.01 kA Operating times of associated RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance [] RCD []

Insulation resistance [] Multi-function 13010268

Continuity [] Other []

Circuit number and line	Circuit impedances (Ω)				Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)	Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)		(R ₁ + R ₂)	(MΩ)	(MΩ)	(MΩ)			(MΩ)	at I _{Δn} (ms)	
1TP									N/A	0.08	N/A	N/A	
2TP										0.08	N/A	N/A	

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Position: ELECTRICIAN

Name: (CAPITALS) GARETH MILES Date of testing: 19/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Flat 16,4th floor corridor	Supply to distribution board is from: DB - LL3 [1TP]	No of phases: 3	Nominal voltage: 400 V	
Distribution board designation: DB - LL3/L	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A		
	Rating: 63 A	RCD No of poles: N/A	$I_{\Delta n}$: N/A mA	

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)	
								Type	Rating					
1L1	Flat 15 3rd floor	A	E	13	1.5	1	0.4	61009	C	10	10	30	2.18	
1L2	Flat 17, 4th floor	A	E	13	1.5	1	0.4	61009	C	10	10	30	2.18	
1L3	Flat 18, 5th floor	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
2L1	Flat 14, 3rd floor	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
2L2	Flat 16, 4th floor	A	E	9	1.5	1	0.4	61009	C	10	10	30	2.18	
2L3	SPARE													
3L1	3rd floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18	
3L2	4th floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18	
3L3	5th floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18	
4L1	SPARE													
4L2	SPARE													
4L3	SPARE													
5L1	SPARE													
5L2	SPARE													
5L3	SPARE													
6L1	SPARE													
6L2	SPARE													
6L3	SPARE													
7L1	SPARE													
7L2	SPARE													
7L3	SPARE													
8L1	SPARE													
8L2	SPARE													
8L3	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s * 0.08 Ω Operating times At I_{Δn} N/A ms

I_{pf} * 3.01 kA RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 13010268

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)			at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
1L1	N/A	N/A	N/A	1.09	N/A	N/A	200	200	200	✓	1.17	30	29	✓
1L2	N/A	N/A	N/A	0.90	N/A	N/A	200	200	200	✓	0.98	30	29	✓
1L3	N/A	N/A	N/A	0.96	N/A	N/A	200	200	200	✓	1.02	30	29	✓
2L1	N/A	N/A	N/A	0.90	N/A	N/A	200	200	200	✓	0.98	30	29	✓
2L2	N/A	N/A	N/A	0.81	N/A	N/A	200	200	200	✓	0.89	30	29	✓
2L3														
3L1	N/A	N/A	N/A	0.78	N/A	N/A	200	200	200	✓	0.86	30	29	✓
3L2	N/A	N/A	N/A	0.75	N/A	N/A	200	200	200	✓	0.83	30	29	✓
3L3	N/A	N/A	N/A	0.80	N/A	N/A	200	200	200	✓	0.88	30	29	✓
4L1														
4L2														
4L3														
5L1														
5L2														
5L3														
6L1														
6L2														
6L3														
7L1														
7L2														
7L3														
8L1														
8L2														
8L3														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: ELECTRICIAN

Name: (CAPITALS) GARETH MILES Date of testing: 19/07/2017

See previous page for Circuit Details

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Flat 16,4th floor corridor	Supply to distribution board is from: DB - LL3 [2TP]	No of phases: 3	Nominal voltage: 400 V	
Distribution board designation: DB - LL3/P	Overcurrent protective device for the distribution circuit: Type: 60947-2 Rating: 63 A	Associated RCD (if any): BS(EN) N/A		
	BS(EN)	RCD No of poles: N/A	$I_{\Delta n}$: N/A mA	

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current, $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1L1	4th floor cleaners sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
1L2	3rd floor cleaners sockets	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.36	
1L3	5th floor cleaners sockets	A	E	3	2.5	1.5	0.4	61009	B	32	10	30	1.36	
2L1	4th floor smoke shaft	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
2L2	3rd floor smoke shaft	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
2L3	5th floor smoke shaft	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
3L1	4th floor end of corridor vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
3L2	SPARE													
3L3	5th floor head smoke shaft	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
4L1	SPARE													
4L2	SPARE													
4L3	5th floor roof top vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
5L1	SPARE													
5L2	SPARE													
5L3	5th floor mag locks	A	E	2	2.5	1.5	0.4	60898	C	16	10	N/A	1.36	
6TP	SPARE													
7TP	SPARE													
8TP	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

Original (To the person ordering the work)

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s 0.08 Ω At $I_{\Delta n}$ N/A ms

I_{pf} 3.01 kA Operating times of associated RCD (if any) At $5I_{\Delta n}$ (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 13010268

Continuity Other

Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1	0.75	0.73	0.25	0.11	N/A	N/A	200	200	200	✓	0.19	29	29	✓
1L2	0.79	0.79	1.21	0.27	N/A	N/A	200	200	200	✓	0.35	29	29	✓
1L3	0.71	0.71	0.98	0.19	N/A	N/A	200	200	200	✓	0.27	29	29	✓
2L1	N/A	N/A	N/A	0.11	N/A	N/A	200	200	200	✓	0.10	N/A	N/A	N/A
2L2	N/A	N/A	N/A	0.16	N/A	N/A	200	200	200	✓	0.24	N/A	N/A	N/A
2L3	N/A	N/A	N/A	0.23	N/A	N/A	200	200	200	✓	0.31	N/A	N/A	N/A
3L1	N/A	N/A	N/A	0.18	N/A	N/A	200	200	200	✓	0.26	N/A	N/A	N/A
3L2														
3L3	N/A	N/A	N/A	0.20	N/A	N/A	200	200	200	✓	0.28	N/A	N/A	N/A
4L1														
4L2														
4L3	N/A	N/A	N/A	0.23	N/A	N/A	200	200	200	✓	0.31	N/A	N/A	N/A
5L1														
5L2														
5L3	N/A	N/A	N/A	0.24	N/A	N/A	200	200	200	✓	0.32	N/A	N/A	N/A
6TP														
7TP														
8TP														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Gareth Miles Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **19/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Building 2, Flat 3 common room	Supply to distribution board is from: Rising Main 1	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 6 (Bld.2)	Overcurrent protective device for the distribution circuit: Type: BS(EN) 60947-2	Associated RCD (if any): BS(EN) N/A	Rating: 63 A
		RCD No of poles: N/A	I _{Δn} : N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1	Room 6+7 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 8+9 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 3,4+5 lights	A	E	16	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Room 1+2 lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room sockets	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 3,4+5 power	A	E	14	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 6+7 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 1+2 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 8+9 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function

Continuity Other

Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.36	N/A	N/A	200	200	200	✓	0.44	29	29	✓
2	N/A	N/A	N/A	0.42	N/A	N/A	200	200	200	✓	0.50	30	29	✓
3	N/A	N/A	N/A	0.44	N/A	N/A	200	200	200	✓	0.52	31	29	✓
4	N/A	N/A	N/A	0.39	N/A	N/A	200	200	200	✓	0.47	30	29	✓
5	N/A	N/A	N/A	0.98	N/A	N/A	200	200	200	✓	1.06	41	30	✓
6	0.39	0.39	0.62	0.28	N/A	N/A	200	200	200	✓	0.36	29	29	✓
7	0.40	0.40	0.94	0.32	N/A	N/A	200	200	200	✓	0.40	29	29	✓
8	N/A	N/A	N/A	0.06	N/A	N/A	200	200	200	✓	0.14	29	29	✓
9	N/A	N/A	N/A	0.06	N/A	N/A	200	200	200	✓	0.14	29	29	✓
10	0.37	0.37	0.46	0.47	N/A	N/A	200	200	200	✓	0.55	30	29	✓
11	0.35	0.35	0.44	0.21	N/A	N/A	200	200	200	✓	0.29	29	29	✓
12	0.42	0.42	0.56	0.31	N/A	N/A	200	200	200	✓	0.39	29	29	✓
13	0.45	0.45	0.54	0.43	N/A	N/A	200	200	200	✓	0.51	29	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: K Barry Position: **ELECTRICIAN**

Name: **KEVIN BARRY** Date of testing: **20/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: <input type="text" value="Building 2, Flat 4, common room"/> Distribution board designation: <input type="text" value="DB - CL 7 (Bld.2)"/>	Supply to distribution board is from: <input type="text" value="Rising Main 1"/>	No of phases: <input type="text" value="1"/>	Nominal voltage: <input type="text" value="230"/> V
	Overcurrent protective device for the distribution circuit: Type: <input type="text" value="60947-2"/> Rating: <input type="text" value="63"/> A	Associated RCD (if any): BS(EN) <input type="text" value="N/A"/>	
	Type: BS(EN) <input type="text" value="60947-2"/>	RCD No of poles: <input type="text" value="N/A"/>	I _{Δn} <input type="text" value="N/A"/> mA

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)
								BS (EN)	Type	Rating (A)					
1	Room 7+8 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
2	Room 5+6 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
3	Room 1+2 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
4	Room 3+4 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18		
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
10	Room 7+8 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
11	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
12	Room 1+2 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
13	Room 3+4 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
14	SPARE														
15	SPARE														
16	SPARE														
17	SPARE														
18	SPARE														

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.44	N/A	N/A	200	200	200	✓	0.51	30	29	✓
2	N/A	N/A	N/A	0.37	N/A	N/A	200	200	200	✓	0.44	30	29	✓
3	N/A	N/A	N/A	0.38	N/A	N/A	200	200	200	✓	0.45	30	29	✓
4	N/A	N/A	N/A	0.42	N/A	N/A	200	200	200	✓	0.49	29	29	✓
5	N/A	N/A	N/A	0.44	N/A	N/A	200	200	200	✓	0.51	30	29	✓
6	0.79	0.79	1.03	0.09	N/A	N/A	200	200	200	✓	0.16	29	29	✓
7	0.63	0.63	0.89	0.04	N/A	N/A	200	200	200	✓	0.11	29	29	✓
8	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.10	29	29	✓
9	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.10	29	29	✓
10	0.30	0.30	0.37	0.52	N/A	N/A	200	200	200	✓	0.59	29	29	✓
11	0.39	0.39	0.50	0.23	N/A	N/A	200	200	200	✓	0.30	29	29	✓
12	0.31	0.32	0.40	0.52	N/A	N/A	200	200	200	✓	0.59	29	29	✓
13	0.41	0.41	0.48	0.31	N/A	N/A	200	200	200	✓	0.38	29	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **20/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Building 2, Flat 5, common room	Supply to distribution board is from: Rising Main 1	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 10 (Bld.2)	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	RCD No of poles: N/A
	Rating: 63 A	$I_{\Delta n}$: N/A	mA

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current, $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity					
1	Room 6+7 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
2	Room 8+9 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
3	Room 3,4+5 lights	A	E	16	1.5	1	0.4	61009	C	10	10	30	2.18		
4	Room 1+2 lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18		
5	Common room lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
7	Common room sockets	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
10	Room 4+5 power	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36		
11	Room 1,2+3 power	A	E	17	2.5	1.5	0.4	61009	B	32	10	30	1.36		
12	Room 6+7 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
13	Room 8+9 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
14	SPARE														
15	SPARE														
16	SPARE														
17	SPARE														
18	SPARE														

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s^* 0.09 Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ N/A ms

I_{pf} 2.51 kA At $5I_{\Delta n}$ (if applicable) N/A ms

Phase sequence confirmed (where appropriate) N/A (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	13010268
Continuity		Other	

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.35	N/A	N/A	200	200	200	✓	0.44	29	29	✓
2	N/A	N/A	N/A	0.43	N/A	N/A	200	200	200	✓	0.52	29	29	✓
3	N/A	N/A	N/A	0.26	N/A	N/A	200	200	200	✓	0.35	30	29	✓
4	N/A	N/A	N/A	0.39	N/A	N/A	200	200	200	✓	0.48	30	29	✓
5	N/A	N/A	N/A	1.08	N/A	N/A	200	200	200	✓	1.17	32	30	✓
6	0.26	0.26	0.42	0.39	N/A	N/A	200	200	200	✓	0.48	29	29	✓
7	0.42	0.42	0.64	0.31	N/A	N/A	200	200	200	✓	0.40	29	29	✓
8	N/A	N/A	N/A	0.10	N/A	N/A	200	200	200	✓	0.19	29	29	✓
9	N/A	N/A	N/A	0.07	N/A	N/A	200	200	200	✓	0.10	29	29	✓
10	0.24	0.24	0.32	0.17	N/A	N/A	200	200	200	✓	0.26	29	29	✓
11	0.46	0.46	0.52	0.49	N/A	N/A	200	200	200	✓	0.58	29	29	✓
12	0.33	0.33	0.43	0.55	N/A	N/A	200	200	200	✓	0.64	29	29	✓
13	0.41	0.41	0.55	0.40	N/A	N/A	200	200	200	✓	0.49	29	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **21/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Building 2, Flat 6, common room	Supply to distribution board is from: Rising Main 1	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 11 (Bld.2)	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	Rating: 63 A RCD No of poles: N/A
			$I_{\Delta n}$: N/A mA

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current, $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity					
1	Room 7+8 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
2	Room 5+6 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
3	Room 1+2 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
4	Room 3+4 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18		
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18		
6	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
7	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36		
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36		
10	Room 7+8 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
11	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
12	Room 1+2 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
13	Room 3+4 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36		
14	SPARE														
15	SPARE														
16	SPARE														
17	SPARE														
18	SPARE														

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s * 0.08 Ω Operating times of associated RCD (if any) At I_{Δn} N/A ms

I_{pf} * 2.88 kA At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) N/A (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	13010268
Continuity		Other	

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line † (MΩ)	Line/Neutral † (MΩ)	Line/Earth † (MΩ)	Neutral/Earth (MΩ)			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)									at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
	(R ₁ + R ₂)	R ₂												
1	N/A	N/A	N/A	0.28	N/A	N/A	200	200	200	✓	0.36	29	29	✓
2	N/A	N/A	N/A	0.34	N/A	N/A	200	200	200	✓	0.42	30	29	✓
3	N/A	N/A	N/A	0.35	N/A	N/A	200	200	200	✓	0.43	30	29	✓
4	N/A	N/A	N/A	0.36	N/A	N/A	200	200	200	✓	0.44	30	29	✓
5	N/A	N/A	N/A	0.47	N/A	N/A	200	200	200	✓	0.55	31	30	✓
6	0.24	0.24	0.40	0.06	N/A	N/A	200	200	200	✓	0.14	29	29	✓
7	0.11	0.11	0.25	0.07	N/A	N/A	200	200	200	✓	0.15	29	29	✓
8	N/A	N/A	N/A	0.02	N/A	N/A	200	200	200	✓	0.10	29	29	✓
9	N/A	N/A	N/A	0.04	N/A	N/A	200	200	200	✓	0.12	29	29	✓
10	0.19	0.19	0.30	0.54	N/A	N/A	200	200	200	✓	0.62	29	29	✓
11	0.28	0.28	0.39	0.22	N/A	N/A	200	200	200	✓	0.30	29	29	✓
12	0.23	0.23	0.35	0.44	N/A	N/A	200	200	200	✓	0.52	29	29	✓
13	0.33	0.33	0.43	0.28	N/A	N/A	200	200	200	✓	0.36	29	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: 	Position: ELECTRICIAN
Name: GARETH MILES (CAPITALS)	Date of testing: 21/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Building 2, Flat 7, common room	Supply to distribution board is from: Rising Main 1	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 14 (Bld.2)	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	
	Rating: 63 A	RCD No of poles: N/A	$I_{\Delta n}$ N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z_s permitted by BS 7671 (Ω)
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)		
								Type	Rating					
1	Room 6+7 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 8+9 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 3,4+5 lights	A	E	16	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Room 1+2 lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room power	A	E	5	2.5	1.5	0.4	61009	B	10	10	30	4.37	
8	Common room hob	A	E	1	10	4	0.4	61009	B	10	10	30	4.37	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 4+5 power	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 1,2+3 power	A	E	17	2.5	1.5	0.4	61009	B	10	10	30	4.37	
12	Room 6+7 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 8+9 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.33	N/A	N/A	200	200	200	✓	0.42	31	29	✓
2	N/A	N/A	N/A	0.38	N/A	N/A	200	200	200	✓	0.47	30	29	✓
3	N/A	N/A	N/A	0.31	N/A	N/A	200	200	200	✓	0.40	30	29	✓
4	N/A	N/A	N/A	0.53	N/A	N/A	200	200	200	✓	0.62	29	29	✓
5	N/A	N/A	N/A	0.85	N/A	N/A	200	200	200	✓	0.94	31	30	✓
6	0.31	0.31	0.73	0.17	N/A	N/A	200	200	200	✓	0.26	29	29	✓
7	0.16	0.16	0.32	0.16	N/A	N/A	200	200	200	✓	0.25	29	29	✓
8	N/A	N/A	N/A	0.20	N/A	N/A	200	200	200	✓	0.29	29	29	✓
9	N/A	N/A	N/A	0.25	N/A	N/A	200	200	200	✓	0.34	29	29	✓
10	0.19	0.19	0.30	0.20	N/A	N/A	200	200	200	✓	0.29	>300	>40	✓
11	0.38	0.38	0.54	0.58	N/A	N/A	200	200	200	✓	0.67	29	29	✓
12	0.23	0.23	0.34	0.31	N/A	N/A	200	200	200	✓	0.40	29	29	✓
13	0.32	0.32	0.46	0.57	N/A	N/A	200	200	200	✓	0.66	29	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **21/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Building 2, Flat 8, common room	Supply to distribution board is from: Rising Main 1	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 15 (Bld.2)	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	
	Rating: 63 A	RCD No of poles: N/A	$I_{\Delta n}$ N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current, $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1	Room 7+8 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 5+6 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 3+4 lights	A	E	10	1.5	1.5	0.4	61009	C	10	10	30	2.18	
4	Room 1+2 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 7+8 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 3+4 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 1+2 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s * 0.06 Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ N/A ms

I_{pf} * 3.62 kA At $5I_{\Delta n}$ (if applicable) N/A ms

Phase sequence confirmed (where appropriate) N/A (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	13010268
Continuity		Other	

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.36	N/A	N/A	200	200	200	✓	0.42	30	29	✓
2	N/A	N/A	N/A	0.49	N/A	N/A	200	200	200	✓	0.55	30	29	✓
3	N/A	N/A	N/A	0.46	N/A	N/A	200	200	200	✓	0.52	29	29	✓
4	N/A	N/A	N/A	0.44	N/A	N/A	200	200	200	✓	0.50	30	29	✓
5	N/A	N/A	N/A	0.51	N/A	N/A	200	200	200	✓	0.57	31	30	✓
6	0.23	0.22	0.41	0.17	N/A	N/A	200	200	200	✓	0.23	29	29	✓
7	0.16	0.16	0.24	0.26	N/A	N/A	200	200	200	✓	0.32	29	29	✓
8	N/A	N/A	N/A	0.07	N/A	N/A	200	200	200	✓	0.13	29	29	✓
9	N/A	N/A	N/A	0.08	N/A	N/A	200	200	200	✓	0.14	29	29	✓
10	0.22	0.22	0.36	0.46	N/A	N/A	200	200	200	✓	0.52	29	29	✓
11	0.34	0.34	0.44	0.28	N/A	N/A	200	200	200	✓	0.34	29	29	✓
12	0.35	0.35	0.43	0.29	N/A	N/A	200	200	200	✓	0.35	29	29	✓
13	0.32	0.32	0.40	0.47	N/A	N/A	200	200	200	✓	0.53	29	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: ELECTRICIAN

Name: (CAPITALS) GARETH MILES Date of testing: 24/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Building 2, Flat 9, common room	Supply to distribution board is from: Rising Main 1	No of phases: 1	Nominal voltage: 230	V
Distribution board designation: DB - CL 18 (Bld.2)	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A		
	Rating: 63	A	RCD No of poles: N/A	$I_{\Delta n}$ N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current, $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1	Room 6+7 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 8+9 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 3,4+5 lights	A	E	16	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Room 1+2 lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 4+5 power	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 1,2+3 power	A	E	18	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 6+7 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 8+9 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.34	N/A	N/A	200	200	200	✓	0.44	30	29	✓
2	N/A	N/A	N/A	0.66	N/A	N/A	200	200	200	✓	0.76	30	29	✓
3	N/A	N/A	N/A	0.31	N/A	N/A	200	200	200	✓	0.41	30	29	✓
4	N/A	N/A	N/A	0.39	N/A	N/A	200	200	200	✓	0.49	30	30	✓
5	N/A	N/A	N/A	0.96	N/A	N/A	200	200	200	✓	1.06	31	30	✓
6	0.29	0.29	0.50	0.13	N/A	N/A	200	200	200	✓	0.23	29	29	✓
7	0.42	0.42	0.65	0.21	N/A	N/A	200	200	200	✓	0.31	29	29	✓
8	N/A	N/A	N/A	0.02	N/A	N/A	200	200	200	✓	0.13	29	29	✓
9	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.13	29	29	✓
10	0.19	0.19	0.28	0.33	N/A	N/A	200	200	200	✓	0.43	29	29	✓
11	0.40	0.40	0.49	0.42	N/A	N/A	200	200	200	✓	0.52	29	29	✓
12	0.24	0.24	0.38	0.23	N/A	N/A	200	200	200	✓	0.33	29	29	✓
13	0.34	0.34	0.43	0.56	N/A	N/A	200	200	200	✓	0.66	29	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Position: ELECTRICIAN

Name: (CAPITALS) GARETH MILES Date of testing: 24/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: <input type="text" value="Building 2, Flat 10, common room"/> Distribution board designation: <input type="text" value="DB - CL19 (Bld.2)"/>	Supply to distribution board is from: <input type="text" value="Rising Main 1"/>	No of phases: <input type="text" value="1"/>	Nominal voltage: <input type="text" value="230"/> V	
	Overcurrent protective device for the distribution circuit: Type: <input type="text" value="60947-2"/> Rating: <input type="text" value="63"/> A	Associated RCD (if any): <input type="text" value="BS(EN) N/A"/>		
	Type: <input type="text" value="BS(EN) 60947-2"/>	RCD No of poles: <input type="text" value="N/A"/>	$I_{\Delta n}$ <input type="text" value="N/A"/> mA	

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current, I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)	
								Type	Rating					
1	Room 7+8 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 5+6 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 1+2 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Room 3+4 lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 7+8 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 1+2 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 3+4 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

Original (To the person ordering the work)

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ ms

I_{pf} kA At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate)

Test instruments (serial numbers) used:

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	13010268
Continuity	<input type="text"/>	Other	<input type="text"/>

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.35	N/A	N/A	200	200	200	✓	0.41	30	30	✓
2	N/A	N/A	N/A	0.40	N/A	N/A	200	200	200	✓	0.46	30	30	✓
3	N/A	N/A	N/A	0.40	N/A	N/A	200	200	200	✓	0.46	30	30	✓
4	N/A	N/A	N/A	0.48	N/A	N/A	200	200	200	✓	0.54	30	30	✓
5	N/A	N/A	N/A	0.48	N/A	N/A	200	200	200	✓	0.54	31	30	✓
6	N/A	N/A	1.0	0.29	N/A	N/A	200	200	200	✓	0.35	29	29	✓
7	0.18	0.18	0.27	0.05	N/A	N/A	200	200	200	✓	0.11	29	29	✓
8	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.09	29	29	✓
9	N/A	N/A	N/A	0.04	N/A	N/A	200	200	200	✓	0.10	29	29	✓
10	0.10	0.10	0.19	0.68	N/A	N/A	200	200	200	✓	0.74	30	29	✓
11	0.11	0.11	0.18	0.62	N/A	N/A	200	200	200	✓	0.68	30	29	✓
12	0.16	0.16	0.27	0.41	N/A	N/A	200	200	200	✓	0.47	30	30	✓
13	0.20	0.20	0.27	0.42	N/A	N/A	200	200	200	✓	0.48	30	30	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Gareth Miles Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **24/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Building 2, Flat 11 common room	Supply to distribution board is from: Rising Main 1	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 21 (Bld.2)	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	RCD No of poles: N/A
	Rating: 63 A	$I_{\Delta n}$: N/A	mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z_s permitted by BS 7671 (Ω)
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current, $I_{\Delta n}$ (mA)		
								Type	Rating					
1	Room 7+8 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 9+10 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 4,5+6 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Room 1,2+3 lights	A	E	15	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 4,5+6 power	A	E	10	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 1,2+3 lights	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 7+8 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 9+10	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING							
A	B	C	D	E	F	G	H
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables
O (Other - please state)							

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s * 0.07 Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ N/A ms

I_{pf} * 3.54 kA At $5I_{\Delta n}$ (if applicable) N/A ms

Phase sequence confirmed (where appropriate) N/A (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 13010268

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.36	N/A	N/A	200	200	200	✓	0.43	29	29	✓
2	N/A	N/A	N/A	0.42	N/A	N/A	200	200	200	✓	0.49	29	29	✓
3	N/A	N/A	N/A	0.44	N/A	N/A	200	200	200	✓	0.51	29	29	✓
4	N/A	N/A	N/A	0.48	N/A	N/A	200	200	200	✓	0.55	29	29	✓
5	N/A	N/A	N/A	0.96	N/A	N/A	200	200	200	✓	1.03	31	30	✓
6	0.23	0.23	0.39	0.30	N/A	N/A	200	200	200	✓	0.37	29	29	✓
7	0.38	0.38	0.68	0.44	N/A	N/A	200	200	200	✓	0.51	29	29	✓
8	N/A	N/A	N/A	0.08	N/A	N/A	200	200	200	✓	0.15	29	29	✓
9	N/A	N/A	N/A	0.08	N/A	N/A	200	200	200	✓	0.15	29	29	✓
10	0.35	0.35	0.55	0.08	N/A	N/A	200	200	200	✓	0.15	29	29	✓
11	0.47	0.47	0.63	0.11	N/A	N/A	200	200	200	✓	0.18	29	29	✓
12	N/A	0.34	0.51	0.29	N/A	N/A	200	200	200	✓	0.36	29	29	✓
13	0.40	0.40	0.54	0.16	N/A	N/A	200	200	200	✓	0.23	29	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: ELECTRICIAN

Name: (CAPITALS) GARETH MILES Date of testing: 24/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <input type="text" value="Building 2, Flat 12 common room"/> Distribution board designation: <input type="text" value="DB - CL 22 (Bld.2)"/>	Supply to distribution board is from: <input type="text" value="Rising Main 1"/> Overcurrent protective device for the distribution circuit: Type: <input type="text" value="60947-2"/> Rating: <input type="text" value="63"/> A	No of phases: <input type="text" value="1"/> Nominal voltage: <input type="text" value="230"/> V Associated RCD (if any): BS(EN) <input type="text" value="N/A"/> RCD No of poles: <input type="text" value="N/A"/> $I_{\Delta n}$ <input type="text" value="N/A"/> mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Rating (A)	Short-circuit capacity (kA)	Operating current, $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity				
1	Room 1+2 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 3+4 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 7+8 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Room 5+6 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room power	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
10	Room 7+8 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 1+2 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 5+6 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	Room 3+4 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s * 0.10 Ω At I_{Δn} N/A ms

I_{pf} * 2.21 kA Operating times of associated RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) N/A (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 13010268

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)			at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
1	N/A	N/A	N/A	0.32	N/A	N/A	200	200	200	✓	0.42	30	30	✓
2	N/A	N/A	N/A	0.43	N/A	N/A	200	200	200	✓	0.53	30	30	✓
3	N/A	N/A	N/A	0.31	N/A	N/A	200	200	200	✓	0.41	31	30	✓
4	N/A	N/A	N/A	0.39	N/A	N/A	200	200	200	✓	0.49	30	30	✓
5	N/A	N/A	N/A	0.49	N/A	N/A	200	200	200	✓	0.59	31	29	✓
6	N/A	N/A	0.49	0.25	N/A	N/A	200	200	200	✓	0.35	29	29	✓
7	0.11	0.11	0.22	0.11	N/A	N/A	200	200	200	✓	0.21	29	29	✓
8	N/A	N/A	N/A	0.07	N/A	N/A	200	200	200	✓	0.17	29	29	✓
9	N/A	N/A	N/A	0.06	N/A	N/A	200	200	200	✓	0.16	29	29	✓
10	0.09	0.09	0.17	0.47	N/A	N/A	200	200	200	✓	0.57	30	30	✓
11	0.09	0.10	0.33	0.66	N/A	N/A	200	200	200	✓	0.76	30	30	✓
12	0.16	0.16	0.27	0.35	N/A	N/A	200	200	200	✓	0.45	30	30	✓
13	0.20	0.20	0.38	0.46	N/A	N/A	200	200	200	✓	0.56	30	29	✓
14														
15														
16														
17														
18														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **24/07/2017**

Page **64** of **88**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Building 2, Flat 13 common room	Supply to distribution board is from: Rising Main 1	No of phases: 1	Nominal voltage: 230 V
Distribution board designation: DB - CL 23 (Bld.2)	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	
	Rating: 63 A	RCD No of poles: N/A	$I_{\Delta n}$ N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z_s permitted by BS 7671 (Ω)
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)		
								Type	Rating					
1	Room 3+5 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
2	Room 2+4 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
3	Room 6+8 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
4	Room 7+9 lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
5	Common room lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18	
6	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
7	Common room sockets	A	E	5	2.5	1.5	0.4	61009	B	32	10	30	1.36	
8	Common room hob	A	E	1	10	4	0.4	61009	B	32	10	30	1.36	
9	Common room hob	A	E	1	10	4	0.4	61009	B	10	10	30	4.37	
10	Room 2+4 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
11	Room 3+5 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
12	Room 6+8 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	
13	SPARE													
14	SPARE													
15	SPARE													
16	SPARE													
17	SPARE													
18	Room 7+9 power	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.36	

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

Original (To the person ordering the work)

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s^* 0.07 Ω Operating times of associated RCD (if any) At $I_{\Delta n}$ N/A ms

I_{pf} 3.25 kA At $5I_{\Delta n}$ (if applicable) N/A ms

Phase sequence confirmed (where appropriate) N/A (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	13010268
Continuity		Other	

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.40	N/A	N/A	200	200	200	✓	0.47	30	30	✓
2	N/A	N/A	N/A	0.41	N/A	N/A	200	200	200	✓	0.48	30	30	✓
3	N/A	N/A	N/A	0.41	N/A	N/A	200	200	200	✓	0.48	30	30	✓
4	N/A	N/A	N/A	0.41	N/A	N/A	200	200	200	✓	0.48	30	30	✓
5	N/A	N/A	N/A	0.39	N/A	N/A	200	200	200	✓	0.46	29	29	✓
6	0.37	0.38	0.56	0.14	N/A	N/A	200	200	200	✓	0.21	29	29	✓
7	0.31	0.29	0.50	0.04	N/A	N/A	200	200	200	✓	0.11	29	29	✓
8	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.10	29	29	✓
9	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.10	29	29	✓
10	0.06	0.06	0.18	0.60	N/A	N/A	200	200	200	✓	0.67	30	30	✓
11	0.06	0.06	0.19	0.62	N/A	N/A	200	200	200	✓	0.69	30	30	✓
12	0.15	0.15	0.30	0.36	N/A	N/A	200	200	200	✓	0.43	30	29	✓
13														
14														
15														
16														
17														
18	0.15	0.15	0.28	0.51	N/A	N/A	200	200	200	✓	0.58	30	29	✓

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: ELECTRICIAN

Name: (CAPITALS) GARETH MILES Date of testing: 25/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: Building 2, Flat 14	Supply to distribution board is from: DB - LL2 (Bld.2) [1TP]	No of phases: 3 Nominal voltage: 400 V
Distribution board designation: DB - LL2/L	Overcurrent protective device for the distribution circuit: Type: 60947-2 Rating: 63 A	Associated RCD (if any): BS(EN) N/A RCD No of poles: N/A $I_{\Delta n}$ mA

CIRCUIT DETAILS															
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity					
1L1	Flat 2, corridor lights	A	E	12	1.5	1	0.4	61009	C	10	10	30	2.18		
1L2	Flat 4, corridor lightd	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18		
1L3	Flat 6, corridor lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18		
2L1	Flat 1, corridor lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18		
2L2	Flat 3, corridor lights	A	E	12	1.5	1	0.4	61009	C	10	10	30	2.18		
2L3	Flat 5, corridor lights	A	E	12	1.5	1	0.4	61009	C	10	10	30	2.18		
3L1	Ground entrance lights	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.18		
3L2	1st floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18		
3L3	2nd floor stair lights	A	E	6	1.5	1	0.4	61009	C	10	10	30	2.18		
4L1	IT hub lights	A	E	3	1.5	1	0.4	61009	C	10	10	30	2.18		
4L2	SPARE														
4L3	SPARE														
5L1	Lighting BUS supply	A	E	1	2.5	1.5	0.4	61009	C	16	10	30	1.36		
5L2	SPARE														
5L3	SPARE														
6TP	SPARE														
7TP	SPARE														
8TP	SPARE														

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

Original (To the person ordering the work)

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s 0.08 Ω Operating times At I_{Δn} N/A ms

I_{pf} 2.93 kA RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 13010268

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)			at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
1L1	N/A	N/A	N/A	0.75	N/A	N/A	200	200	200	✓	0.83	34	29	✓
1L2	N/A	N/A	N/A	0.62	N/A	N/A	200	200	200	✓	0.70	30	29	✓
1L3	N/A	N/A	N/A	0.85	N/A	N/A	200	200	200	✓	0.93	30	29	✓
2L1	N/A	N/A	N/A	0.74	N/A	N/A	200	200	200	✓	0.82	30	29	✓
2L2	N/A	N/A	N/A	0.65	N/A	N/A	200	200	200	✓	0.73	30	29	✓
2L3	N/A	N/A	N/A	0.74	N/A	N/A	200	200	200	✓	0.82	30	29	✓
3L1	N/A	N/A	N/A	0.60	N/A	N/A	200	200	200	✓	0.68	31	29	✓
3L2	N/A	N/A	N/A	0.56	N/A	N/A	200	200	200	✓	0.64	30	29	✓
3L3	N/A	N/A	N/A	0.59	N/A	N/A	200	200	200	✓	0.67	30	29	✓
4L1	N/A	N/A	N/A	0.61	N/A	N/A	LIM	200	200	✓	0.69	30	29	✓
4L2														
4L3														
5L1	N/A	N/A	N/A	0.38	N/A	N/A	200	200	200	✓	0.46	30	29	✓
5L2														
5L3														
6TP														
7TP														
8TP														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: GAMES Position: ELECTRICIAN

Name: (CAPITALS) GARETH MILES Date of testing: 26/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Building 2, Flat 4	Supply to distribution board is from: DB - LL2 (Bld.2) [2TP]	No of phases: 3	Nominal voltage: 400 V	
Distribution board designation: DB - LL2/P	Overcurrent protective device for the distribution circuit: Type: 60947-2 Rating: 63 A	Associated RCD (if any): BS(EN)	N/A	
		RCD No of poles: N/A	$I_{\Delta n}$	mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z_s permitted by BS 7671 (Ω)
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current $I_{\Delta n}$ (mA)			
								Type	Rating (A)	Short-circuit capacity (kA)				
1L1	GF cleaners sockets	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
1L2	IT hub commando skt	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.73	
1L3	1st floor cleaners skts	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
2L1	GF doorr access	A	E	1	2.5	1.5	0.4	60898	B	16	10	N/A	2.73	
2L2	IT hub commando skt	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.73	
2L3	1st floor smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
3L1	GF power assist doors	A	E	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.36	
3L2	IT hub commando skt	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.73	
3L3	SPARE													
4L1	Power assist door supply	A	E	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.36	
4L2	IT hub sockets	A	E	2	2.5	1.5	0.4	61009	B	32	10	30	1.36	
4L3	SPARE													
5L1	Spur for ground intercom	A	E	1	2.5	1.5	0.4	60898	B	16	10	N/A	2.73	
5L2	Tubular heater, IT hub	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.73	
5L3	2nd floor commando skt	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.73	
6L1	GF smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
6L2	2nd floor cleaners sockets	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
6L3	SPARE													
7L1	SPARE													
7L2	2nd floor smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
7L3	SPARE													
8L1	GF maglocks	A	E	2	2.5	1.5	0.4	60898	C	16	10	N/A	1.36	
8L2	SPARE													
8L3	2nd floor command skt	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.73	

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

This certificate is based on the model forms shown in Appendix 6 of BS 7671

Published by Certsure LLP. Certsure LLP operates the ELECSA & NICEIC brands. © Copyright Certsure LLP (January 2015)

**See next page for
Schedule of Test Results**

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s * 0.08 Ω Operating times At I_{Δn} N/A ms

I_{pf} * 2.93 kA RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	13010268
Continuity		Other	

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)			at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
1L1	0.99	0.99	1.68	0.38	N/A	N/A	200	200	200	✓	0.46	30	30	✓
1L2	N/A	N/A	N/A	0.60	N/A	N/A	200	200	200	✓	0.68	N/A	N/A	N/A
1L3	0.67	0.67	1.01	0.27	N/A	N/A	200	200	200	✓	0.35	30	30	✓
2L1	N/A	N/A	N/A	0.36	N/A	N/A	200	200	200	✓	0.44	N/A	N/A	N/A
2L2	N/A	N/A	N/A	0.60	N/A	N/A	200	200	200	✓	0.68	N/A	N/A	N/A
2L3	N/A	N/A	N/A	0.33	N/A	N/A	200	200	200	✓	0.41	N/A	N/A	N/A
3L1	N/A	N/A	N/A	0.44	N/A	N/A	200	200	200	✓	0.52	N/A	N/A	N/A
3L2	N/A	N/A	N/A	0.61	N/A	N/A	200	200	200	✓	0.69	N/A	N/A	N/A
3L3														
4L1	N/A	N/A	N/A	0.35	N/A	N/A	200	200	200	✓	0.43	N/A	N/A	N/A
4L2	0.28	0.29	0.45	0.34	N/A	N/A	200	200	200	✓	0.42	30	30	✓
4L3														
5L1	N/A	N/A	N/A	0.42	N/A	N/A	200	200	200	✓	0.50	N/A	N/A	N/A
5L2	N/A	N/A	N/A	0.51	N/A	N/A	200	200	200	✓	0.59	N/A	N/A	N/A
5L3	N/A	N/A	N/A	0.71	N/A	N/A	200	200	200	✓	0.79	N/A	N/A	N/A
6L1	N/A	N/A	N/A	0.27	N/A	N/A	200	200	200	✓	0.35	N/A	N/A	N/A
6L2	0.80	0.80	1.26	0.35	N/A	N/A	200	200	200	✓	0.43	31	29	✓
6L3														
7L1														
7L2	N/A	N/A	N/A	0.33	N/A	N/A	200	200	200	✓	0.41	N/A	N/A	N/A
7L3														
8L1	N/A	N/A	N/A	0.80	N/A	N/A	200	200	200	✓	0.88	N/A	N/A	N/A
8L2														
8L3	N/A	N/A	N/A	0.73	N/A	N/A	200	200	200	✓	0.81	N/A	N/A	N/A

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Gareth Miles Position: ELECTRICIAN

Name: (CAPITALS) GARETH MILES Date of testing: 26/07/2017

See previous page for Circuit Details

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*		
Location of distribution board: Building 2, Flat 4	Supply to distribution board is from: DB - LL2 (Bld.2) [2TP]	No of phases: 3	Nominal voltage: 400 V
Distribution board designation: DB - LL2/P	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Associated RCD (if any): BS(EN) N/A	RCD No of poles: N/A
	Rating: 63 A	$I_{\Delta n}$	mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD		Maximum Z_s permitted by BS 7671 (Ω)
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)	
9L1	SPARE													
9L2	1st floor maglocks	A	E	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.36	
9L3	SPARE													
10L1	SPARE													
10L2	2nd floor maglocks	A	E	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.36	
10L3	SPARE													
11TP	Surge Protection	D	B	1	16	16	5	60898	C	50	10	N/A	0.43	
12TP	SPARE													
13TP	SPARE													
14TP	SPARE													

* See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING									
A	B	C	D	E	F	G	H	O (Other - please state)	
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables		

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

Original (To the person ordering the work)

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s * 0.08 Ω At I_{Δn} N/A ms

I_{pf} * 2.93 kA Operating times of associated RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	13010268
Continuity		Other	

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)			at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
9L1														
9L2	N/A	N/A	N/A	0.77	N/A	N/A	200	200	200	✓	0.85	N/A	N/A	N/A
9L3														
10L1														
10L2	N/A	N/A	N/A	0.78	N/A	N/A	200	200	200	✓	0.86	N/A	N/A	N/A
10L3														
11TP	N/A	N/A	N/A	0.01	N/A	200	200	200	200	✓	0.09	N/A	N/A	N/A
12TP														
13TP														
14TP														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: Gareth Miles Position: **ELECTRICIAN**

Name: **GARETH MILES** Date of testing: **26/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: Building 2, Flat 10 riser	Supply to distribution board is from: DB - LL4 (Bld.2) [1TP]	No of phases: 3 Nominal voltage: 400 V
Distribution board designation: DB - LL4/L	Overcurrent protective device for the distribution circuit: Type: 60947-2 Rating: 63 A	Associated RCD (if any): BS(EN) N/A RCD No of poles: N/A $I_{\Delta n}$: N/A mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current $I_{\Delta n}$ (mA)	Maximum Z_s permitted by BS 7671 (Ω)	
								Type	Rating					
1L1	Flat 8 corridor lights	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.18	
1L2	Flat 10 corridor lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18	
1L3	Flat 12 corridor lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18	
2L1	Flat 7 corridor lights	A	E	11	1.5	1	0.4	61009	C	10	10	30	2.18	
2L2	Flat 9 corridor lights	A	E	12	2.5	1.5	0.4	61009	C	10	10	30	2.18	
2L3	Flat 11 corridor lights	A	E	10	2.5	1.5	0.4	61009	C	10	10	30	2.18	
3L1	3rd floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18	
3L2	4th floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18	
3L3	5th floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18	
4L1	Flat 13 corridor lights	A	E	11	2.5	1.5	0.4	61009	C	10	10	30	2.18	
4L2	SPARE													
4L3	SPARE													
5L1	6th floor stair lights	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.18	
5L2	SPARE													
5L3	SPARE													
6TP	SPARE													
7TP	SPARE													
8TP	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

Original (To the person ordering the work)

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s 0.11 Ω At I_{Δn} N/A ms

I_{pf} 2.18 kA Operating times of associated RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 07270697

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)			at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
1L1	N/A	N/A	N/A	0.67	N/A	N/A	200	200	200	✓	0.78	30	29	✓
1L2	N/A	N/A	N/A	0.51	N/A	N/A	200	200	200	✓	0.62	30	29	✓
1L3	N/A	N/A	N/A	0.50	N/A	N/A	200	200	200	✓	0.61	30	29	✓
2L1	N/A	N/A	N/A	0.57	N/A	N/A	200	200	200	✓	0.68	30	29	✓
2L2	N/A	N/A	N/A	0.53	N/A	N/A	200	200	200	✓	0.64	30	29	✓
2L3	N/A	N/A	N/A	0.67	N/A	N/A	200	200	200	✓	0.78	30	29	✓
3L1	N/A	N/A	N/A	0.63	N/A	N/A	200	200	200	✓	0.74	30	29	✓
3L2	N/A	N/A	N/A	0.52	N/A	N/A	200	200	200	✓	0.63	30	29	✓
3L3	N/A	N/A	N/A	0.57	N/A	N/A	200	200	200	✓	0.68	30	29	✓
4L1	N/A	N/A	N/A	0.76	N/A	N/A	200	200	200	✓	0.87	30	29	✓
4L2														
4L3														
5L1	N/A	N/A	N/A	0.57	N/A	N/A	200	200	200	✓	0.68	30	29	✓
5L2														
5L3														
6TP														
7TP														
8TP														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: K Barry Position: ELECTRICIAN

Name: (CAPITALS) KEVIN BARRY Date of testing: 26/07/2017

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Building 2, Flat 10 riser	Supply to distribution board is from: DB - LL4 (Bld.2) [2TP]	No of phases: 3	Nominal voltage: 400 V	
Distribution board designation: DB - LL4/P	Overcurrent protective device for the distribution circuit: Type: 60947-2 Rating: 63 A	Associated RCD (if any): BS(EN)	N/A	
		RCD No of poles: N/A	I_{Δn} mA	

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z _s permitted by BS 7671 (Ω)
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)		Rating (A)	Short-circuit capacity (kA)	Operating current I _{Δn} (mA)		
								Type	Rating					
1L1	4th floor cleaners sockets	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
1L2	3rd floor cleaners sockets	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
1L3	5th floor cleaners sockets	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
2L1	4th floor smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
2L2	3rd floor smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
2L3	5th floor smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
3L1	4th florend of corridor vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
3L2	SPARE													
3L3	SPARE													
4L1	6th floor cleaners skts	A	E	7	2.5	1.5	0.4	61009	B	32	10	30	1.36	
4L2	5th floor comms skts	A	E	2	2.5	1.5	0.4	60898	B	16	10	N/A	2.73	
4L3	5th floor maglocks	A	E	2	2.5	1.5	0.4	60898	B	16	10	N/A	2.73	
5L1	6th floor smoke vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
5L2	5th floor comms power	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.73	
5L3	SPARE													
6L1	6th floor stair vent	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.36	
6L2	3rd floor maglocks	A	E	2	2.5	1.5	0.4	60898	B	16	10	N/A	2.73	
6L3	SPARE													
7L1	UNKNOWN	A	E	LIM	2.5	1.5	0.4	60898	C	16	10	N/A	1.36	
7L2	SPARE													
7L3	SPARE													
8L1	4th floor maglocks	A	E	1	2.5	1.5	0.4	60898	B	16	10	N/A	2.73	
8L2	SPARE													
8L3	SPARE													

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

This certificate is based on the model forms shown in Appendix 6 of BS 7671

Published by Certsure LLP. Certsure LLP operates the ELECSA & NICEIC brands. © Copyright Certsure LLP (January 2015)

**See next page for
Schedule of Test Results**

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s 0.11 Ω Operating times of associated RCD (if any) At I_{Δn} N/A ms

I_{pf} 2.18 kA At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 07270697

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)			at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)	
1L1	0.62	0.63	0.99	0.73	N/A	N/A	200	200	200	✓	0.84	30	30	✓
1L2	0.80	0.80	1.31	0.20	N/A	N/A	200	200	200	✓	0.31	30	30	✓
1L3	0.90	0.89	1.43	0.33	N/A	N/A	200	200	200	✓	0.44	30	30	✓
2L1	N/A	N/A	N/A	0.16	N/A	N/A	200	200	200	✓	0.27	N/A	N/A	N/A
2L2	N/A	N/A	N/A	0.20	N/A	N/A	200	200	200	✓	0.30	N/A	N/A	N/A
2L3	N/A	N/A	N/A	0.20	N/A	N/A	200	200	200	✓	0.31	N/A	N/A	N/A
3L1	N/A	N/A	N/A	0.24	N/A	N/A	200	200	200	✓	0.35	N/A	N/A	N/A
3L2														
3L3														
4L1	0.57	0.58	0.89	0.31	N/A	N/A	200	200	200	✓	0.42	30	30	✓
4L2	N/A	N/A	N/A	0.68	N/A	N/A	200	200	200	✓	0.79	N/A	N/A	N/A
4L3	N/A	N/A	N/A	0.55	N/A	N/A	200	200	200	✓	0.66	N/A	N/A	N/A
5L1	N/A	N/A	N/A	0.60	N/A	N/A	200	200	200	✓	0.71	N/A	N/A	N/A
5L2	N/A	N/A	N/A	0.68	N/A	N/A	200	200	200	✓	0.79	N/A	N/A	N/A
5L3														
6L1	N/A	N/A	N/A	0.48	N/A	N/A	200	200	200	✓	0.59	N/A	N/A	N/A
6L2	N/A	N/A	N/A	0.57	N/A	N/A	200	200	200	✓	0.68	N/A	N/A	N/A
6L3														
7L1	N/A	N/A	N/A	LIM	N/A	N/A	LIM	LIM	LIM	LIM	LIM	N/A	N/A	N/A
7L2														
7L3														
8L1	N/A	N/A	N/A	0.44	N/A	N/A	200	200	200	✓	0.53	N/A	N/A	N/A
8L2														
8L3														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: K Barry Position: ELECTRICIAN

Name: KEVIN BARRY Date of testing: 26/07/2017

See previous page for Circuit Details

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Plant Room, Bld.2	Supply to distribution board is from: DB - PL1 (Bld.2) [1TP]	No of phases: 3	Nominal voltage: 400 V	
Distribution board designation: DB - PL1/L	Overcurrent protective device for the distribution circuit: Type: 60947-2 BS(EN)	Rating: 63 A	Associated RCD (if any): BS(EN) N/A	
		RCD No of poles: N/A	I _{Δn} : N/A mA	

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD		
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)		
								Type	Rating (A)	Short-circuit capacity (kA)				
1L1	Plant room lights	D	B	5	1.5	1.5	0.4	61009	C	10	10	30	2.18	
1L2	Stair lights	D	B	3	1.5	1.5	0.4	61009	C	10	10	30	2.18	
1L3	SPARE													
2TP	Surge Protection	D	B	1	16	16	5	60898	C	50	10	N/A	0.43	
3L1	SPARE													
3L2	SPARE													
3L3	SPARE													
4L1	SPARE													
4L2	SPARE													
4L3	SPARE													

* See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

Original (To the person ordering the work)

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

N/A Confirmation of supply polarity

* See note below

Z_s 0.05 Ω At I_{Δn} N/A ms

I_{pf} 3.07 kA RCD (if any) At 5I_{Δn} (if applicable) N/A ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 07270697

Continuity Other

TEST RESULTS														
Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z _s * (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(MΩ)	(MΩ)	at I _{Δn} (ms)	at 5I _{Δn} (if applicable) (ms)			
1L1	N/A	N/A	N/A	0.44	N/A	N/A	LIM	200	200	✓	0.49	29	29	✓
1L2	N/A	N/A	N/A	0.47	N/A	N/A	LIM	200	200	✓	0.52	29	29	✓
1L3														
2TP	N/A	N/A	N/A	0.02	N/A	200	200	200	200	✓	0.07	N/A	N/A	N/A
3L1														
3L2														
3L3														
4L1														
4L2														
4L3														

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: K Barry Position: **ELECTRICIAN**

Name: **KEVIN BARRY** Date of testing: **25/07/2017**

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*			
Location of distribution board: Plant Room, Bld.2	Supply to distribution board is from: DB - PL1 (Bld.2) [2TP]	No of phases: 3	Nominal voltage: 400 V	
Distribution board designation: DB - PL1/P	Overcurrent protective device for the distribution circuit: Type: BS(EN) Rating: A	Associated RCD (if any): BS(EN)	N/A	
		RCD No of poles: N/A	I_{Δn} mA	

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm ²)	cpc (mm ²)	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Short-circuit capacity (kA)	Operating current I _{Δn} (mA)	Maximum Z _s permitted by BS 7671 (Ω)	
								Type	Rating (A)					
1L1	Plant room sockets	D	B	4	2.5	2.5	0.4	61009	B	32	10	30	1.36	
1L2	AOV smoke shaft	O	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.73	
1L3	Tubular heater	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.73	
2TP	Roof fan 1	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
3TP	Roof fan 2	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
4TP	Roof fan 3	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
5TP	Roof fan 4	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
6TP	Roof fan 5	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
7TP	Roof fan 6	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
8TP	Roof fan 7	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
9TP	Roof fan 8	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
10TP	Roof fan 9	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
11TP	Roof fan 10	G	E	1	2.5	SWA	0.4	60898	B	10	10	N/A	4.37	
12TP	Roof fan 11	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
13TP	Roof fan 12	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
14TP	Roof fan 13	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
15TP	Roof fan 14	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
16TP	Roof fan 15	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
17TP	Roof fan 16	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
18TP	Roof fan 17	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
19TP	Roof fan 18	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
20TP	Roof fan 19	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
21TP	Roof fan 20	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	
22TP	Roof fan 21	G	E	1	2.5	SWA	0.4	60898	B	16	10	N/A	2.73	

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING									
A	B	C	D	E	F	G	H	0 (Other - please state)	
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables		

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Contractor's Reference Number

CRN/ CDF/EICR/175

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Characteristics at this distribution board

Confirmation of supply polarity

* See note below

Z_s 0.05 Ω Operating times At $I_{\Delta n}$ ms

I_{pf} 3.07 kA RCD (if any) At $5I_{\Delta n}$ (if applicable) ms

Phase sequence confirmed (where appropriate) (✓)

Test instruments (serial numbers) used:

Earth fault loop impedance RCD

Insulation resistance Multi-function 07270697

Continuity Other

Circuit number and line	Circuit impedances (Ω)					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, Z_s^* (Ω)	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$(R_1 + R_2)$	R_2	(M Ω)	(M Ω)	(M Ω)	(M Ω)			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1	0.05	0.06	0.06	0.01	N/A	N/A	200	200	200	✓	0.06	29	29	✓
1L2	N/A	N/A	N/A	0.05	N/A	N/A	200	200	200	✓	0.10	N/A	N/A	N/A
1L3	N/A	N/A	N/A	0.03	N/A	N/A	200	200	200	✓	0.08	N/A	N/A	N/A
2TP	N/A	N/A	N/A	0.32	N/A	200	200	200	200	✓	0.37	N/A	N/A	N/A
3TP	N/A	N/A	N/A	0.31	N/A	200	200	200	200	✓	0.36	N/A	N/A	N/A
4TP	N/A	N/A	N/A	0.24	N/A	200	200	200	200	✓	0.29	N/A	N/A	N/A
5TP	N/A	N/A	N/A	0.18	N/A	200	200	200	200	✓	0.23	N/A	N/A	N/A
6TP	N/A	N/A	N/A	0.23	N/A	200	200	200	200	✓	0.28	N/A	N/A	N/A
7TP	N/A	N/A	N/A	0.35	N/A	200	200	200	200	✓	0.40	N/A	N/A	N/A
8TP	N/A	N/A	N/A	0.35	N/A	200	200	200	200	✓	0.40	N/A	N/A	N/A
9TP	N/A	N/A	N/A	0.61	N/A	200	200	200	200	✓	0.66	N/A	N/A	N/A
10TP	N/A	N/A	N/A	0.33	N/A	200	200	200	200	✓	0.38	N/A	N/A	N/A
11TP	N/A	N/A	N/A	0.33	N/A	200	200	200	200	✓	0.38	N/A	N/A	N/A
12TP	N/A	N/A	N/A	0.53	N/A	200	200	200	200	✓	0.58	N/A	N/A	N/A
13TP	N/A	N/A	N/A	0.41	N/A	200	200	200	200	✓	0.46	N/A	N/A	N/A
14TP	N/A	N/A	N/A	0.53	N/A	200	200	200	200	✓	0.58	N/A	N/A	N/A
15TP	N/A	N/A	N/A	0.42	N/A	200	200	200	200	✓	0.47	N/A	N/A	N/A
16TP	N/A	N/A	N/A	0.56	N/A	200	200	200	200	✓	0.61	N/A	N/A	N/A
17TP	N/A	N/A	N/A	0.50	N/A	200	200	200	200	✓	0.55	N/A	N/A	N/A
18TP	N/A	N/A	N/A	0.65	N/A	200	200	200	200	✓	0.71	N/A	N/A	N/A
19TP	N/A	N/A	N/A	0.67	N/A	200	200	200	200	✓	0.72	N/A	N/A	N/A
20TP	N/A	N/A	N/A	0.76	N/A	200	200	200	200	✓	0.81	N/A	N/A	N/A
21TP	N/A	N/A	N/A	1.14	N/A	200	200	200	200	✓	1.19	N/A	N/A	N/A
22TP	N/A	N/A	N/A	0.76	N/A	200	200	200	200	✓	0.81	N/A	N/A	N/A

* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

TESTED BY

Signature: *K Barry* Position: ELECTRICIAN

Name: KEVIN BARRY Date of testing: 25/07/2017

See previous page for Circuit Details

