



This certificate is not valid if the serial number has been defaced or altered

26296481 ICN18C

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

Original (to the person ordering the work)

## PART 1 : DETAILS OF THE CONTRACTOR, CLIENT AND INSTALLATION

DETAILS OF THE CONTRACTOR	DETAILS OF THE CLIENT	DETAILS OF THE INSTALLATION
Registration No: 609526000 Branch No: *000	Contractor Reference Number (CRN): N/A	Occupier: N/A
Trading Title: Andrew D'auria Solutions Limited T/A AD Gas	Name: Pobl	Address: Swansea University, Preseli block, Swansea
Address: 197 Neath Road, Landore, Swansea, West Glamorgan	Address: POBL House, Pheonix Way, Swansea Enterprise Park, SWANSEA	
Postcode: SA1 2JT Tel No: 01792701074	Postcode: SA7 9EX Tel No: 01792488056	Postcode: SA2 8PS Tel No: N/A

## PART 2 : DETAILS OF THE ELECTRICAL WORK COVERED BY THIS INSTALLATION CERTIFICATE

Date works completed: 04/10/2022

The installation is –

New: ( N/A )

An addition: ( ✓ )

An alteration: ( ✓ )

Replacement of a distribution board: ( N/A )

Description and extent of the installation covered by this certificate:  
Rectify observations from EICR

Where necessary, continue on a separate numbered page: Page No(s) ( N/A )

## PART 3 : NEXT INSPECTION OF THE ELECTRICAL INSTALLATION

I/We, being the designer(s) of the electrical installation as documented in PART 4, RECOMMEND that this installation is further inspected and tested after an interval of not more than: 5 years/~~XXXX~~\*\* (delete as appropriate)

## PART 4 : DECLARATION FOR THE ELECTRICAL INSTALLATION WORK (this option may be used where the design, construction, inspection & testing have been the responsibility of one person)

### DESIGN, CONSTRUCTION, INSPECTION & TESTING (The extent of liability of the signatories is limited to the work detailed in PART 2)

I, being the person responsible for the design, construction, inspection and testing of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the design and additionally where this certificate applies to an addition or alteration, having confirmed that the safety of the existing installation is not impaired, hereby CERTIFY that the design, construction, inspection and testing for which I have been responsible is to the best of my knowledge and belief in accordance with BS 7671: 2018, amended to 2022 (date) except for the departures, if any, detailed on attached page(s) ( N/A ) (Regulations 120.3, 133.1.3 and 133.5).

• Permitted exception applied (411.3.3) ~~XX~~/N/A Risk assessment attached: ( N/A ) Page No(s) ( N/A ) • Where selectivity is required, details of the verification appended (536.4): ( N/A ) Page No(s) ( N/A )

Name (capitals): GRAYSON RICHARDS Signature: Date: 04/10/2022

### REVIEWED BY QUALIFIED SUPERVISOR

Name (capitals): JORDAN STEEL Signature: Date: 06/10/2022

\*Where applicable \*\*The proposed date for the next inspection should take into consideration any legislative or licensing requirements and the frequency and quality of maintenance that the installation can reasonably be expected to receive during its intended life. The period should be agreed between relevant parties.



This certificate is not valid if the serial number has been defaced or altered

26296481 ICN18C

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

Original (to the person ordering the work)

## PART 4 : DECLARATION FOR THE ELECTRICAL INSTALLATION WORK (to be completed where different parties are responsible for the design, construction, inspection & testing)

### DESIGN (The extent of liability of the signatories is limited to the work detailed in PART 2)

I/We being the person(s) responsible for the design of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the design and additionally where this certificate applies to an addition or alteration, having confirmed that the safety of the existing installation is not impaired, hereby CERTIFY that the design work for which I/we have been responsible is to the best of my/our knowledge and belief in accordance with BS 7671: 2018, amended to 2022 (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3, 133.1.3 and 133.5).

• Permitted exception applied (411.3.3)  Yes/ No/ N/A Risk assessment attached: (N/A) Page No(s) (N/A) • Where selectivity is required, details of the verification appended (536.4): (N/A) Page No(s) (N/A)

**DESIGNER 1** Name (capitals): GRAYSON RICHARDS Signature: [Signature] Date: 04/10/2022

**DESIGNER 2 (where there is divided responsibility for design)** Name (capitals): N/A Signature: \_\_\_\_\_ Date: \_\_\_\_\_

### CONSTRUCTION (The extent of liability of the signatory is limited to the work detailed in PART 2)

I, being the person responsible for the construction of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the construction, hereby CERTIFY that the said work for which I have been responsible is, to the best of my knowledge and belief, in accordance with BS 7671: 2018, amended to 2022 (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3 and 133.5).

Name (capitals): GRAYSON RICHARDS Signature: [Signature] Date: 04/10/2022

### INSPECTION & TESTING (The extent of liability of the signatories is limited to the work detailed in PART 2)

I, being the person responsible for the inspection and testing of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the inspection and testing, hereby CERTIFY that the said work for which I have been responsible is, to the best of my knowledge and belief, in accordance with BS 7671: 2018, amended to 2022 (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3 and 133.5).

Name (capitals): GRAYSON RICHARDS Signature: [Signature] Date: 04/10/2022

### REVIEWED BY QUALIFIED SUPERVISOR

Name (capitals): JORDAN STEEL Signature: [Signature] Date: 06/10/2022

## PART 5 : COMMENTS ON THE EXISTING INSTALLATION (in the case of an addition or alteration see Regulation 644.1.2)

As per EICR  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
Where necessary, continue on a separate numbered page: Page No(s) (N/A)

Where the electrical work to which this certificate relates includes the installation of a fire alarm system and/or an emergency lighting system (or a part of such systems), this electrical safety certificate should be accompanied by the particular certificate(s) for the system(s).

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## PART 6 : DETAILS OF THE ORGANISATION(S) RESPONSIBLE FOR THE ELECTRICAL INSTALLATION (signatures of which are in PART 4)

DESIGN, CONSTRUCTION, INSPECTION & TESTING	DESIGN	DESIGNER 2	CONSTRUCTION	INSPECTION & TESTING
Andrew D'auria Solutions Organisation: Limited T/A AD Gas Registration No*: 609526000 Branch No*: 000 Address: 197 Neath Road, Landore Swansea West Glamorgan Postcode: SA1 2JT Tel No: 01792701074	Andrew D'auria Solutions Organisation: Limited T/A AD Gas Registration No*: 609526000 Branch No*: 000 Address: 197 Neath Road, Landore Swansea West Glamorgan Postcode: SA1 2JT Tel No: 01792701074	N/A Organisation: N/A Registration No*: N/A Branch No*: N/A Address: Postcode: Tel No:	Andrew D'auria Solutions Organisation: Limited T/A AD Gas Registration No*: 609526000 Branch No*: 000 Address: 197 Neath Road, Landore Swansea West Glamorgan Postcode: SA1 2JT Tel No: 01792701074	Andrew D'auria Solutions Organisation: Limited T/A AD Gas Registration No*: 609526000 Branch No*: 000 Address: 197 Neath Road, Landore Swansea West Glamorgan Postcode: SA1 2JT Tel No: 01792701074

## PART 7 : SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

System type and earthing arrangements	Number and type of live conductors	Nature of supply parameters
TN-C-S: (N/A) TN-S: (✓) TT: (N/A) Other (state): N/A Supply protective device (BS (EN) LIM) Type: (N/A) Rated current: (LIM) A	AC 1-phase, 2-wire: (N/A) 2-phase, 3-wire: (N/A) 3-phase, 3-wire: (N/A) 3-phase, 4-wire: (✓) DC 2-wire: (N/A) 3-wire: (N/A) Other: (N/A) Confirmation of supply polarity: (✓) Other sources of supply (as detailed on attached schedule) Page No: (N/A)	Nominal line voltage, $U^{(1)}$ : (415) V Nominal line voltage to Earth, $U_0^{(1)}$ : (230) V Nominal frequency, $f^{(1)}$ : (50) Hz Prospective fault current, $I_{pf}^{(1)**}$ : (1.4) kA External loop impedance, $Z_e^{(1)**}$ : (0.23) $\Omega$

<sup>(1)</sup> By enquiry, measurement, or by calculation

## PART 8 : PARTICULARS OF INSTALLATION REFERRED TO IN THIS CERTIFICATE

Means of Earthing	Main protective conductors	Main protective bonding connections	Main switch / Switch-fuse / Circuit-breaker / RCD
Distributor's facility: (✓) Installation earth electrode: (N/A) Where an earth electrode is used insert Type – rod(s), tape, etc: (None) Location: (N/A) Electrode resistance to Earth: (N/A) $\Omega$	Earthing conductor: (material Copper) csa 70 mm <sup>2</sup> Connection / continuity verified: (✓) Main protective bonding conductors: (material Copper) csa 35 mm <sup>2</sup> Connection / continuity verified: (✓)	Water installation pipes: (✓) Gas installation pipes: (✓) Structural steel: (NA) Oil installation pipes: (NA) Lightning protection: (✓) Other (state): (N/A)	Type: (BS (EN) 60947-2) Location: (Main Panel Board) No. of poles: (3) Rating / setting of device: (N/A) A Current rating: (400) A Voltage rating: (400) V Where an RCD is used as the main switch RCD rated residual operating current, $I_{\Delta n}$ : (N/A) mA Measured operating time: (N/A) ms Rated time delay: (N/A) ms

\*Where applicable

\*\* Where the installation is supplied by more than one source, the higher or highest values of prospective fault current,  $I_{pf}$ , and external earth fault loop impedance,  $Z_e$ , must be recorded.

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

Original (to the person ordering the work)


## PART 9 : SCHEDULE OF ITEMS INSPECTED – continues on next page

<b>1. External condition of electrical intake equipment (visual inspection only)</b>		3.3 FELV – requirements satisfied: (.....) (N/A)	7.15 Indication of SPD(s) continued functionality confirmed: (.....) (N/A)
1.1 Service cable: (.....) (✓)	1.2 Service head: (.....) (✓)	3.4 Reduced low voltage – requirements satisfied: (.....) (N/A)	7.16 Selection of protective devices(s) and base(s); correct type and rating: (.....) (✓)
1.3 Earthing arrangement: (.....) (✓)	1.4 Meter tails: (.....) (✓)	<b>4. Additional protection</b>	7.17 Single-pole protective devices in line conductors only: (.....) (✓)
1.5 Metering equipment: (.....) (✓)	1.6 Isolator (where present): (.....) (✓)	4.1 The presence and effectiveness of additional protection methods used, as follows:	7.18 Protection against mechanical damage where cables enter equipment: (.....) (✓)
<b>2. Parallel or switched alternative sources of supply</b>		a) RCDs not exceeding 30 mA operating current, as specified (.....) (✓)	7.19 Protection against electromagnetic effects where cables enter ferromagnetic enclosures: (.....) (✓)
2.1 Presence of adequate arrangements where generator to operate as a switched alternative:		b) Supplementary bonding (.....) (N/A)	7.20 Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure: (.....) (✓)
a) Dedicated earthing arrangement independent of that of the public supply (.....) (N/A)		<b>5. Basic protection</b> (‡ For use in controlled / supervised conditions only)	7.21 Presence of RCD six-monthly test notice, where required: (.....) (✓)
2.2 Presence of adequate arrangements where generator to operate in parallel with public supply:		5.1 Presence and adequacy of protective measures to provide basic protection:	7.22 Presence of diagrams, charts or schedules at or near each distribution board, where required: (.....) (✓)
a) Correct connection of generator in parallel (.....) (N/A)		a) Insulation of live parts (.....) (✓)	7.23 Presence of next inspection recommendation label: (.....) (✓)
b) Compatibility of characteristics of means of generation (.....) (N/A)		b) Barriers or enclosures (.....) (✓)	7.24 Presence of non-standard (mixed) cable colour warning notice at or near the appropriate distribution board, where required: (.....) (✓)
c) Means to provide automatic disconnection of generator in the event of loss of public supply or voltage or frequency deviation beyond declared values (.....) (N/A)		c) Obstacles ‡ (.....) (✓)	7.25 Presence of other required labelling: (.....) (✓)
d) Means to prevent connection of generator in the event of loss of public supply or voltage or frequency deviation beyond declared values (.....) (N/A)		d) Placing out of reach ‡ (.....) (✓)	<b>8. Circuits</b>
e) Means to isolate generator from public supply (.....) (N/A)		<b>6. Basic and fault protection</b>	8.1 Identification of conductors: (.....) (✓)
2.3 Presence of alternative / additional supply warning notices at or near:		a) SELV (.....) (✓)	8.2 Cables correctly supported throughout, with protection against abrasion: (.....) (✓)
a) The origin (.....) (N/A)		b) PELV (.....) (✓)	8.3 Examination of cables for signs of mechanical damage during installation: (.....) (✓)
b) The meter position, if remote from origin (.....) (N/A)		c) Double or reinforced insulation (.....) (✓)	8.4 Examination of installation of live parts, not damaged during erection: (.....) (✓)
c) The consumer unit / distribution board to which the alternative / additional sources are connected (.....) (N/A)		When used, provide details on a separate numbered page: Page No (.....) (N/A)	8.5 Non-sheathed cables protected by enclosure in conduit, ducting or trunking: (.....) (✓)
d) All points of isolation of ALL sources of supply (.....) (N/A)		<b>7. Distribution equipment</b>	8.6 Suitability of containment systems (including flexible conduit): (.....) (✓)
<b>3. Automatic disconnection of supply</b>		7.1 Adequacy of working space / accessibility: (.....) (✓)	8.7 Correct temperature rating of cable insulation: (.....) (✓)
3.1 Presence and adequacy of protective earthing / bonding arrangements as follows:		7.2 Security of fixing: (.....) (✓)	8.8 Adequacy of cables for current-carrying capacity with regard to the type and nature of installation: (.....) (✓)
a) Distributor's earthing arrangement or installation earth electrode arrangement (.....) (✓)		7.3 Insulation of live parts not damaged during erection: (.....) (✓)	8.9 Adequacy of protective devices: type and fault current rating for fault protection: (.....) (✓)
b) Earthing conductor and connections (.....) (✓)		7.4 Adequacy / security of barriers: (.....) (✓)	8.10 Adequacy of AFDD(s), where specified: (.....) (N/A)
c) Main protective bonding conductors and connections (.....) (✓)		7.5 Suitability of enclosures for IP and fire ratings: (.....) (✓)	8.11 Presence and adequacy of circuit protective conductors: (.....) (✓)
d) Earthing / bonding labels at all appropriate locations (.....) (✓)		7.6 Enclosures not damaged during installation: (.....) (✓)	8.12 Coordination between conductors and overload protective devices: (.....) (✓)
3.2 Accessibility of:		7.7 Presence and effectiveness of obstacles: (.....) (✓)	
a) Earthing conductor connections (.....) (✓)		7.8 Presence and operation (functional) check of main switch(es): (.....) (✓)	
b) All protective bonding connections (.....) (✓)		7.9 Components are suitable according to assembly manufacturer's instructions or literature: (.....) (✓)	
		7.10 Operation of circuit-breakers and RCDs to prove functionality: (.....) (✓)	
		7.11 RCD(s) provided for fault protection, where specified: (.....) (N/A)	
		7.12 RCD(s) provided for protection against fire, where specified: (.....) (N/A)	
		7.13 RCD(s) provided for additional protection, where specified: (.....) (✓)	
		7.14 Confirmation overvoltage protection (SPDs) provided, where specified: (.....) (N/A)	

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## PART 9 : SCHEDULE OF ITEMS INSPECTED

8.13 Wiring systems and cable installation methods / practices appropriate to the type and nature of installation and external influences: (.....) <input checked="" type="checkbox"/>	8.24 Adequacy of connections, including cpcs, within accessories and at fixed and stationary equipment: (.....) <input checked="" type="checkbox"/>	<b>10. Current-using equipment (permanently connected)</b>
8.14 Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage: (.....) <input checked="" type="checkbox"/>	<b>9. Isolation and switching</b>	10.1 Suitability of equipment in terms of IP and fire ratings: (.....) <input checked="" type="checkbox"/>
8.15 Cables installed in walls / partitions, installed in prescribed zones: (.....) <input checked="" type="checkbox"/>	9.1 Isolators:	10.2 Enclosure not damaged / deteriorated during installation so as to impair safety: (.....) <input checked="" type="checkbox"/>
8.16 Provision of additional protection by RCDs having rated residual operating current ( $I_{\Delta n}$ ) not exceeding 30 mA:	a) Presence and location of appropriate devices (.....) <input checked="" type="checkbox"/>	10.3 Suitability for the environment and external influences: (.....) <input checked="" type="checkbox"/>
a) For all socket-outlets with a rated current not exceeding 32 A or less, unless exempt (.....) <input checked="" type="checkbox"/>	b) Capable of being secured in the OFF position (.....) <input checked="" type="checkbox"/>	10.4 Security of fixing: (.....) <input checked="" type="checkbox"/>
b) For supplies to mobile equipment with a current rating not exceeding 32 A for use outdoors (.....) <input checked="" type="checkbox"/>	c) Correct operation verified (functional check) (.....) <input checked="" type="checkbox"/>	10.5 Cable entry holes in ceilings above luminaires, sized or sealed so as to restrict the spread of fire: (.....) <input checked="" type="checkbox"/>
c) For cables concealed in walls / partitions at a depth of less than 50 mm (.....) <input checked="" type="checkbox"/>	d) The installation, circuit or part thereof that will be isolated is clearly identified by location and / or durable marking (.....) <input checked="" type="checkbox"/>	10.6 Recessed luminaires (downlighters):
d) For cables concealed in walls / partitions containing metal parts regardless of depth (.....) <input checked="" type="checkbox"/>	e) Warning notice posted in situations where live parts cannot be isolated by the operation of a single device (.....) <input checked="" type="checkbox"/>	a) Correct type of lamps fitted (.....) <input type="checkbox"/> N/A
e) For circuits supplying luminaires within domestic (household) premises only (.....) <input checked="" type="checkbox"/>	9.2 Switching off for mechanical maintenance:	b) Installed to minimise build-up of heat (.....) <input type="checkbox"/> N/A
8.17 Provision of fire barriers, sealing arrangements so as to minimise the spread of fire: (.....) <input checked="" type="checkbox"/>	a) Presence of appropriate devices (.....) <input checked="" type="checkbox"/>	10.7 Provision of undervoltage protection, where specified: (.....) <input type="checkbox"/> N/A
8.18 Band II cables segregated / separated from Band I cables: (.....) <input type="checkbox"/> N/A	b) Acceptable location (local or remote) (.....) <input checked="" type="checkbox"/>	10.8 Provision of overload protection, where specified: (.....) <input type="checkbox"/> N/A
8.19 Cables segregated / separated from non-electrical services: (.....) <input checked="" type="checkbox"/>	c) Capable of being secured in the OFF position (.....) <input checked="" type="checkbox"/>	10.9 Adequacy of working space / accessibility to equipment: (.....) <input checked="" type="checkbox"/>
8.20 Termination of cables at enclosures:	d) Correct operation verified (functional check) (.....) <input checked="" type="checkbox"/>	<b>11. Special installations or locations</b>
a) Connections under no undue strain (.....) <input checked="" type="checkbox"/>	e) The installation, circuit or part thereof to be disconnected clearly identified by location and / or durable marking (.....) <input checked="" type="checkbox"/>	List below any special installations or locations which are part of the installation to be verified, and confirm that the additional requirements given in the respective section of Part 7 are fulfilled:
b) No basic insulation of a conductor visible outside enclosure (.....) <input checked="" type="checkbox"/>	9.3 Emergency switching / stopping:	N/A (.....) <input type="checkbox"/> N/A
c) Connections of live conductors adequately enclosed (.....) <input checked="" type="checkbox"/>	a) Presence of appropriate devices (.....) <input checked="" type="checkbox"/>	..... (.....) <input type="checkbox"/>
d) Adequately connected at point of entry to enclosure (.....) <input checked="" type="checkbox"/>	b) Readily accessible for operation where danger might occur (.....) <input checked="" type="checkbox"/>	..... (.....) <input type="checkbox"/>
8.21 Suitability of circuit accessories for external influences: (.....) <input checked="" type="checkbox"/>	c) Correct operation verified (functional check) (.....) <input checked="" type="checkbox"/>	..... (.....) <input type="checkbox"/>
8.22 Circuit accessories not damaged during erection: (.....) <input checked="" type="checkbox"/>	d) The installation, circuit or part thereof to be disconnected clearly identified by location and / or durable marking (.....) <input checked="" type="checkbox"/>	..... (.....) <input type="checkbox"/>
8.23 Single-pole devices for switching or protection in line conductors only: (.....) <input checked="" type="checkbox"/>	e) Firefighter's switches present, where required: (.....) <input checked="" type="checkbox"/>	..... (.....) <input type="checkbox"/>
	9.4 Functional switching:	..... (.....) <input type="checkbox"/>
	a) Presence of appropriate devices (.....) <input checked="" type="checkbox"/>	<i>Details must be appended on a separate numbered page (see PART 10 below)</i>
	b) Correct operation verified (functional check) (.....) <input checked="" type="checkbox"/>	<b>SCHEDULE OF ITEMS INSPECTED BY</b>
		Name (capitals): GRAYSON RICHARDS
		Signature:  Date: 05/10/2022

## PART 10 : SCHEDULES AND ADDITIONAL PAGES

Schedule of Inspections	Schedule of Circuit Details and Test Results for the installation	Additional pages, including data sheets for additional sources	Special installations or locations (indicated in item 11 above)	Continuation sheets
Page No(s): (.....) <b>4 &amp; 5</b> (.....)	Page No(s): (.....) <b>6, 7-38</b> (.....)	Page No(s): (.....) <b>None</b> (.....)	Page No(s): (.....) <b>None</b> (.....)	Page No(s): (.....) <b>39-73</b> (.....)

The pages identified are an essential part of this certificate.

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## PART 11 : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 12L1, 12L3, 19L1, 9L1, 19L2, 13L2, 7L2, 19L3, 8L1, 7L3, 9L3, 9L2, 12L2, 7L1, 8L3, 13L1, 13L3, 8L2, 9L2, 9L1, 12L1, 12L2, 12L3, 12L4, 12L5, 12L6, 12L7, 12L8, 12L9, 12L10, 12L11, 12L12, 12L13, 12L14, 12L15, 12L16, 12L17, 12L18, 12L19, 12L20, 12L21, 12L22, 12L23, 12L24, 12L25, 12L26, 12L27, 12L28, 12L29, 12L30, 12L31, 12L32, 12L33, 12L34, 12L35, 12L36, 12L37, 12L38, 12L39, 12L40, 12L41, 12L42, 12L43, 12L44, 12L45, 12L46, 12L47, 12L48, 12L49, 12L50, 12L51, 12L52, 12L53, 12L54, 12L55, 12L56, 12L57, 12L58, 12L59, 12L60, 12L61, 12L62, 12L63, 12L64, 12L65, 12L66, 12L67, 12L68, 12L69, 12L70, 12L71, 12L72, 12L73, 12L74, 12L75, 12L76, 12L77, 12L78, 12L79, 12L80, 12L81, 12L82, 12L83, 12L84, 12L85, 12L86, 12L87, 12L88, 12L89, 12L90, 12L91, 12L92, 12L93, 12L94, 12L95, 12L96, 12L97, 12L98, 12L99, 12L100

CODES for Type of wiring (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons			
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)		
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>											
																		(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>				(MΩ)	(MΩ)	(V)	(ms)
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	400	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1L1	DB G g/f foyer cupboard	F	E	1	16	16	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.27	N/A	N/A	N/A
1L2	DB 1-1 1st float corridor cupboard	F	E	1	16	16	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.17	N/A	N/A	N/A
1L3	DB 2-2 2nd floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.08	N/A	N/A	N/A
2L1	DB 3-2 3rd floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.24	N/A	N/A	N/A
2L2	DB 4-2 4th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.20	N/A	N/A	N/A
2L3	DB 5-2 5th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.21	N/A	N/A	N/A
3L1	DB 6-2 6th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.33	N/A	N/A	N/A
3L2	DB 7-2 7th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.09	N/A	N/A	N/A
3L3	DB 8- 2 8th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.06	N/A	N/A	N/A
4L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6L1	DB 9-2 9th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.22	N/A	N/A	N/A
6L2	DB 10 lift motor room DB	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.34	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: Main Panel Board **TESTED BY** Name (capitals): GRAYSON RICHARDS Position: Electrician  
 (to be completed in every case) Location of DB: Electrical plant room Signature: [Signature] Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**  
 Supply to DB is from: (N/A) Nominal voltage: (N/A) V No. of phases: (N/A)  
 Overcurrent protection device for the distribution circuit Type: (BS EN N/A) Rating: (N/A) A  
 Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms  
 Characteristics at this DB Confirmation of supply polarity: (N/A) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (N/A) Ω I<sub>pf</sub> (N/A) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**  
 Multi-function: (1008121101865459) Continuity: (N/A)  
 Insulation resistance: (N/A) Earth fault loop impedance: (N/A)  
 Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing: 12L1, 12L3, 19L1, 9L1, 19L2, 13L2, 7L2, 19L3, 8L1, 7L3, 9L3, 9L2, 12L2, 7L1, 8L3, 13L1, 13L3, 8L2, 10L1, 10L2, 10L3, 11L1, 11L2, 11L3, 12L1, 12L2

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Max. disconnection time (BS 7671) (s)	Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons										
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	BS (EN)		Type	Rating (A)	Short-circuit capacity (kA)	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)	RCD (✓)	AFDD (✓)															
												(Line) r <sub>1</sub>			(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>						(R <sub>1</sub> + R <sub>2</sub> )				R <sub>2</sub>										
																						(MΩ)				(MΩ)	(V)									
6L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
7L1	EV port	F	C	1	16	16	5	60947-2	ACB	70	40	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A	N/A				
7L2	EV port	F	C	1	16	16	5	60947-2	ACB	70	40	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
7L3	EV port	F	C	1	16	16	5	60947-2	ACB	70	40	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
8L1	Boiler room panel	F	E	1	10	10	5	60947-2	ACB	40	40	N/A	0.63	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.18	N/A	N/A	N/A	N/A	N/A	N/A			
8L2	Boiler room panel	F	E	1	10	10	5	60947-2	ACB	40	40	N/A	0.63	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.19	N/A	N/A	N/A	N/A	N/A	N/A			
8L3	Boiler room panel	F	E	1	10	10	5	60947-2	ACB	40	40	N/A	0.63	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.18	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
9L1	Lift isolator	F	E	2	25	25	5	60947-2	ACB	32	40	N/A	0.78	N/A	N/A	N/A	lim	N/A	N/A	N/A	lim	500	✓	lim	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
9L2	Lift isolator	F	E	2	25	25	5	60947-2	ACB	32	40	N/A	0.78	N/A	N/A	N/A	lim	N/A	N/A	N/A	lim	500	✓	lim	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
9L3	Lift isolator	F	E	2	25	25	5	60947-2	ACB	32	40	N/A	0.78	N/A	N/A	N/A	lim	N/A	N/A	N/A	lim	500	✓	lim	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L1	not used	N/A	N/A	N/A	N/A	N/A	N/A	60947-2	ACB	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L2	not used	N/A	N/A	N/A	N/A	N/A	N/A	60947-2	ACB	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10L3	not used	N/A	N/A	N/A	N/A	N/A	N/A	60947-2	ACB	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11L1	not used	N/A	N/A	N/A	N/A	N/A	N/A	60947-2	ACB	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11L2	not used	N/A	N/A	N/A	N/A	N/A	N/A	60947-2	ACB	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11L3	not used	N/A	N/A	N/A	N/A	N/A	N/A	60947-2	ACB	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12L1	Lift isolator 2	F	E	2	25	25	5	60947-2	ACB	32	40	N/A	0.78	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12L2	Lift isolator 2	F	E	2	25	25	5	60947-2	ACB	32	40	N/A	0.78	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

**DISTRIBUTION BOARD (DB) DETAILS** (to be completed in every case)  
 DB designation: Main Panel Board  
 Location of DB: Electrical plant room  
**TESTED BY** Name (capital): GRAYSON RICHARDS  
 Signature: Position: Electrician  
 Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**  
 Supply to DB is from: (N/A) Nominal voltage: (N/A) V No. of phases: (N/A)  
 Overcurrent protection device for the distribution circuit Type: (BS EN N/A) Rating: (N/A) A  
 Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms  
 Characteristics at this DB Confirmation of supply polarity: (N/A) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (N/A) Ω I<sub>pf</sub> (N/A) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**  
 Multi-function: (1008121101865459) Continuity: (N/A)  
 Insulation resistance: (N/A) Earth fault loop impedance: (N/A)  
 Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing: 12L1, 12L3, 19L1, 9L1, 19L2, 13L2, 7L2, 19L3, 8L1, 7L3, 9L3, 9L2, 12L2, 7L1, 8L3, 13L1, 13L3, 8L2, 13L2, 13L3, 13L4, 13L5, 13L6, 13L7, 13L8, 13L9, 13L10, 13L11, 13L12, 13L13, 13L14, 13L15, 13L16, 13L17, 13L18, 13L19, 13L20, 13L21, 13L22, 13L23, 13L24, 13L25, 13L26, 13L27, 13L28, 13L29, 13L30, 13L31, 13L32, 13L33, 13L34, 13L35, 13L36, 13L37, 13L38, 13L39, 13L40, 13L41, 13L42, 13L43, 13L44, 13L45, 13L46, 13L47, 13L48, 13L49, 13L50, 13L51, 13L52, 13L53, 13L54, 13L55, 13L56, 13L57, 13L58, 13L59, 13L60, 13L61, 13L62, 13L63, 13L64, 13L65, 13L66, 13L67, 13L68, 13L69, 13L70, 13L71, 13L72, 13L73, 13L74, 13L75, 13L76, 13L77, 13L78, 13L79, 13L80, 13L81, 13L82, 13L83, 13L84, 13L85, 13L86, 13L87, 13L88, 13L89, 13L90, 13L91, 13L92, 13L93, 13L94, 13L95, 13L96, 13L97, 13L98, 13L99, 13L100

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons					
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)				
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>												
																		(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )				R <sub>2</sub>	(MΩ)	(MΩ)	(V)	(ms)	(✓)
12L3	Lift isolator 2	F	E	2	25	25	5	60947-2	ACB	32	40	N/A	0.78	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A
13L1	Ventilation control panel	F	E	1	25	25	5	60947-2	ACB	63	40	N/A	0.78	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A
13L2	Ventilation control panel	F	E	1	25	25	5	60947-2	ACB	63	40	N/A	0.78	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A
13L3	Ventilation control panel	F	E	1	25	25	5	60947-2	ACB	63	40	N/A	0.78	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A
14L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: Main Panel Board **TESTED BY** Name (capital): GRAYSON RICHARDS Position: Electrician  
 (to be completed in every case) Location of DB: Electrical plant room Signature: Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**  
 Supply to DB is from: ( N/A ) Nominal voltage: ( N/A ) V No. of phases: ( N/A )  
**Overcurrent protection device for the distribution circuit** Type: (BS EN N/A ) Rating: ( N/A ) A  
**Associated RCD (if any)** Type: (BS EN N/A ) No. of poles: ( N/A ) I<sub>Δn</sub> ( N/A ) mA Operating time ( N/A ) ms  
**Characteristics at this DB** Confirmation of supply polarity: ( N/A ) Phase sequence confirmed (where appropriate): ( N/A ) Z<sub>s</sub> ( N/A ) Ω I<sub>pf</sub> ( N/A ) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**  
 Multi-function: ( 1008121101865459 ) Continuity: ( N/A )  
 Insulation resistance: ( N/A ) Earth fault loop impedance: ( N/A )  
 Earth electrode resistance: ( N/A ) RCD: ( N/A )

Original (to the person ordering the work)



# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing: 12L1,12L3,19L1,9L1,19L2,13L2,7L2,19L3,8L1,7L3,9L3,9L2,12L2,7L1,8L3,13L1,13L3,8L2,13L2,13L3,13L4,13L5,13L6,13L7,13L8,13L9,13L10,13L11,13L12,13L13,13L14,13L15,13L16,13L17,13L18,13L19,13L20,13L21,13L22,13L23,13L24,13L25,13L26,13L27,13L28,13L29,13L30,13L31,13L32,13L33,13L34,13L35,13L36,13L37,13L38,13L39,13L40,13L41,13L42,13L43,13L44,13L45,13L46,13L47,13L48,13L49,13L50,13L51,13L52,13L53,13L54,13L55,13L56,13L57,13L58,13L59,13L60,13L61,13L62,13L63,13L64,13L65,13L66,13L67,13L68,13L69,13L70,13L71,13L72,13L73,13L74,13L75,13L76,13L77,13L78,13L79,13L80,13L81,13L82,13L83,13L84,13L85,13L86,13L87,13L88,13L89,13L90,13L91,13L92,13L93,13L94,13L95,13L96,13L97,13L98,13L99,13L100

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																									
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons										
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)									
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																	
18L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
19L1	Immersion heater contactor plant room	F	E	1	35	35	5	60947-2	ACB	125	40	N/A	0.23	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.18	N/A	N/A	N/A	N/A	N/A	N/A			
19L2	Immersion heater contactor plant room	F	E	1	35	35	5	60947-2	ACB	125	40	N/A	0.23	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.16	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
19L3	Immersion heater contactor plant room	F	E	1	35	35	5	60947-2	ACB	125	40	N/A	0.23	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.18	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
20L1	DB G-1 g/f corridor cupboard	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.27	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
20L2	DB 1-2 1st floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.12	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
20L3	Db 2-1 2nd floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.34	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
21L1	DB 3-1 3rd floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.14	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
21L2	DB 4-1 4th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.11	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
21L3	DB 5-1 5th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.06	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
22L1	DB 6-1 6th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.20	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
22L2	DB 7-1 7th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.23	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
22L3	DB 9-1 9th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.16	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
23L1	DB external lighting	F	E	1	6	6	5	60947-2	ACB	25	40	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.17	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
23L2	DB 8-1 8th floor	F	E	1	35	35	5	60947-2	ACB	63	40	N/A	0.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.16	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
23L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
24L1	DB lighting	F	E	1	35	35	5	60947-2	ACB	100	40	N/A	0.25	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.20	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
24L2	DB lighting	F	E	1	35	35	5	60947-2	ACB	100	40	N/A	0.25	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	0.20	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <i>(to be completed in every case)</i>	DB designation: Main Panel Board Location of DB: Electrical plant room	<b>TESTED BY</b> Name (capital): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	---	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: ( N/A ) Nominal voltage: ( N/A ) V No. of phases: ( N/A )

**Overcurrent protection device for the distribution circuit** Type: (BS EN N/A ) Rating: ( N/A ) A

**Associated RCD (if any)** Type: (BS EN N/A ) No. of poles: ( N/A ) I<sub>Δn</sub> ( N/A ) mA Operating time ( N/A ) ms

**Characteristics at this DB** Confirmation of supply polarity: ( N/A ) Phase sequence confirmed (where appropriate): ( N/A ) Z<sub>s</sub> ( N/A ) Ω I<sub>pf</sub> ( N/A ) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: ( 1008121101865459 )	Continuity: ( N/A )
Insulation resistance: ( N/A )	Earth fault loop impedance: ( N/A )
Earth electrode resistance: ( N/A )	RCD: ( N/A )

Original (to the person ordering the work)



This continuation sheet is not valid if the serial number is not the same as the corresponding certificate or report.

26296481

ISN18C

### CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

#### ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing: 12L1, 12L3, 19L1, 9L1, 19L2, 13L2, 7L2, 19L3, 8L1, 7L3, 9L3, 9L2, 12L2, 7L1, 8L3, 13L1, 13L3, 8L2, 9L2, 9L3

(Delete as appropriate)

Table with columns: CODES for Type of wiring (A-O), Circuit description, Type of wiring, Reference Method, Number of points served, Circuit conductor csa (Live, cpc), Max. disconnection time, Protective device (BS EN, Type, Rating, Short-circuit capacity), RCD (Operating current, Maximum permitted Zs), Circuit impedances (Ring final, All circuits), Insulation resistance (Live/Live, Live/Earth, Test voltage DC), Polarity, Max. measured earth fault loop impedance, Zs, RCD operating time, Test buttons (RCD, AFDD).

DISTRIBUTION BOARD (DB) DETAILS DB designation: Main Panel Board (to be completed in every case) Location of DB: Electrical plant room TESTED BY Name (capital): GRAYSON RICHARDS Position: Electrician Signature: [Signature] Date: 04/10/2022

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION Supply to DB is from: (N/A) Nominal voltage: (N/A) V No. of phases: (N/A) Overcurrent protection device for the distribution circuit Type: (BS EN N/A) Rating: (N/A) A Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) Idn (N/A) mA Operating time (N/A) ms Characteristics at this DB Confirmation of supply polarity: (N/A) Phase sequence confirmed (where appropriate): (N/A) Zs (N/A) Ohm Ipf (N/A) kA

TEST INSTRUMENTS (enter serial number against each instrument used) Multi-function: (1008121101865459) Continuity: (N/A) Insulation resistance: (N/A) Earth fault loop impedance: (N/A) Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)



This continuation sheet is not valid if the serial number is not the same as the corresponding certificate or report.

26296481

ISN18C

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,3, Neons, electronic equipment

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: FP200

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons									
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)								
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																	
																		(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>				(MΩ)	(MΩ)	(V)	(Ω)	(ms)	(✓)	(✓)			
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1	Main FA panel rear	O	E	2	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.64	N/A	N/A	N/A	501	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2	Fire alarm repeater reception	O	B	1	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.37	N/A	N/A	N/A	673	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3	Security system spur	O	B	1	2.5	2.5	0.4	60898	C	6	10	N/A	2.91	N/A	N/A	N/A	0.55	N/A	N/A	N/A	428	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: DB FA (to be completed in every case) Location of DB: Electrical plant room

**TESTED BY** Name (capital): GRAYSON RICHARDS Position: Electrician Signature: [Signature] Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: ( FA isolator main panel ) Nominal voltage: ( 230 ) V No. of phases: ( 1 )

**Overcurrent protection device for the distribution circuit** Type: ( BS EN 60947-2 ) Rating: ( 100 ) A

**Associated RCD (if any)** Type: ( BS EN N/A ) No. of poles: ( N/A ) I<sub>Δn</sub> ( N/A ) mA Operating time ( N/A ) ms

**Characteristics at this DB** Confirmation of supply polarity: ( ✓ ) Phase sequence confirmed (where appropriate): ( N/A ) Z<sub>s</sub> ( 0.23 ) Ω I<sub>pf</sub> ( 0.999 ) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: ( 1008121101865459 ) Continuity: ( N/A )

Insulation resistance: ( N/A ) Earth fault loop impedance: ( N/A )

Earth electrode resistance: ( N/A ) RCD: ( N/A )

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,3,Neons, electronic equipment

**CODES for Type of wiring**

(A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: **FP200**

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons			
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)		
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>											
																		(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>				(MΩ)	(MΩ)	(V)	(ms)
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1	Lights external rear entrance	O	B	2	1.5	1.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.72	N/A	N/A	N/A	0.05	500	✓	0.91	N/A	N/A	N/A	N/A	
2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3	Lights external led corner lights	O	C	2	1.5	1.5	0.4	61009	C	10	10	30	1.75	N/A	N/A	N/A	0.70	N/A	N/A	N/A	5.47	500	✓	0.99	18.3	✓	N/A	N/A	
4	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: DB EL **TESTED BY** Name (capital): GRAYSON RICHARDS Position: Electrician  
 (to be completed in every case) Location of DB: Electrical plant room Signature: [Signature] Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**  
 Supply to DB is from: ( Main Panel Board - 23L2 ) Nominal voltage: (230) V No. of phases: (1)  
**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A  
**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms  
**Characteristics at this DB** Confirmation of supply polarity: ( ✓ ) Phase sequence confirmed (where appropriate): ( NA ) Z<sub>s</sub> (0.17) Ω I<sub>pf</sub> (1.42) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**  
 Multi-function: ( 1008121101865459 ) Continuity: ( N/A )  
 Insulation resistance: ( N/A ) Earth fault loop impedance: ( N/A )  
 Earth electrode resistance: ( N/A ) RCD: ( N/A )

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1L1,1L2,1L3,2L1,2L2,2L3,3L1,3L2,3L3,4L1,7L1,7L2,7L3,8L1,8L2,8L3,9L1,9L2,9L3,10L1,10L2,10L3

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons							
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)						
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>														
																									(V)	(ms)	(✓)	(✓)				
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
1L1	Unknown	D	B	N/A	2.5	2.5	0.4	61009	C	10	10	30	1.75	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1L2	Lights 1st corridor and stairs	D	B	14	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.62	N/A	N/A	N/A	349	500	✓	0.82	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
1L3	Lights 2nd corridor and stairs	D	B	14	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.40	N/A	N/A	N/A	230	500	✓	0.60	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2L1	Lights 3rd corridor and stairs	D	B	14	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.75	N/A	N/A	N/A	362	500	✓	0.95	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2L2	Lights 4th corridor and stairs	D	B	14	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.87	N/A	N/A	N/A	608	500	✓	1.03	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2L3	Lights 5th corridor and stairs	D	B	14	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.76	N/A	N/A	N/A	701	500	✓	0.96	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3L1	Lights 6th corridor and stairs	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.81	N/A	N/A	N/A	>999	500	✓	1.01	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3L2	Lights 7th corridor and stairs	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.75	N/A	N/A	N/A	752	500	✓	0.95	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3L3	Lights 8th corridor and stairs	D	B	14	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.96	N/A	N/A	N/A	666	500	✓	1.16	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4L1	Lights 9th corridor and stairs	D	B	14	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.84	N/A	N/A	N/A	741	500	✓	1.04	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4L2	NTL air supply	F	C	1	2.5	2.5	0.4	60898	C	32	10	N/A	0.54	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4L3	NTL air supply	F	C	1	2.5	2.5	0.4	60898	C	32	10	N/A	0.54	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: DB LTG (to be completed in every case) Location of DB: Electrical plant room

**TESTED BY** Name (capital): GRAYSON RICHARDS Position: Electrician Signature: [Signature] Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 24L1) Nominal voltage: (415) V No. of phases: (3)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (100) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.2) Ω I<sub>pf</sub> (1.26) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459) Continuity: (N/A)

Insulation resistance: (N/A) Earth fault loop impedance: (N/A)

Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1L1,1L2,1L3,2L1,2L2,2L3,3L1,3L2,3L3,4L1,7L1,7L2,7L3,8L1,8L2,8L3,9L1,9L2,9L3,10L1,10L2,10L3

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons									
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)								
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																	
6L3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7L1	Lights 3rd corridor & lift lobby	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	1.13	N/A	N/A	N/A	N/A	N/A	>999	500	✓	1.33	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
7L2	Lights 1st corridor & lift lobby	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	1.19	N/A	N/A	N/A	N/A	N/A	>999	500	✓	1.39	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
7L3	Lights 2nd corridor & lift lobby	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.98	N/A	N/A	N/A	N/A	N/A	178	500	✓	1.18	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8L1	Lights 6th corridor & lift lobby	D	B	14	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.79	N/A	N/A	N/A	N/A	N/A	6.74	500	✓	0.99	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8L2	Lights 4th corridor & lift lobby	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.95	N/A	N/A	N/A	N/A	N/A	487	500	✓	1.35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8L3	Lights 5th corridor & lift lobby	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	1.10	N/A	N/A	N/A	N/A	N/A	712	500	✓	1.32	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9L1	Lights 9th corridor & lift lobby	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.84	N/A	N/A	N/A	N/A	N/A	545	500	✓	1.06	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9L2	Lights 7th corridor & lift lobby	D	B	14	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.89	N/A	N/A	N/A	N/A	N/A	3.50	500	✓	1.10	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9L3	Lights 8th corridor & lift lobby	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.88	N/A	N/A	N/A	N/A	N/A	98.7	500	✓	1.08	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L1	Lights far stairs half landing	D	B	11	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.95	N/A	N/A	N/A	N/A	N/A	>999	500	✓	1.19	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L2	Lights far stairs full landing	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	1.20	N/A	N/A	N/A	N/A	N/A	568	500	✓	1.41	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L3	Lights near stairs fire escape	D	B	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	1.5	N/A	N/A	N/A	N/A	N/A	0.89	500	✓	1.71	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11L1	Old temporary cabin isolator	F	C	1	4	4	0.4	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	0.18	N/A	N/A	N/A	N/A	N/A	>999	500	✓	0.33	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11L3	Contactorm control DB- DC	C	B	1	1	1	N/A	60898	C	10	10	N/A	1.75	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12L1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12L2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <small>(to be completed in every case)</small>	DB designation: DB LTG Location of DB: Electrical plant room	TESTED BY Name (capital): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: ( Main Panel Board - 24L1 ) Nominal voltage: ( 415 ) V No. of phases: ( 3 )

**Overcurrent protection device for the distribution circuit** Type: ( BS EN 60947-2 ) Rating: ( 100 ) A

**Associated RCD (if any)** Type: ( BS EN N/A ) No. of poles: ( N/A ) I<sub>Δn</sub> ( N/A ) mA Operating time ( N/A ) ms

**Characteristics at this DB** Confirmation of supply polarity: ( ✓ ) Phase sequence confirmed (where appropriate): ( ✓ ) Z<sub>s</sub> ( 0.2 ) Ω I<sub>pf</sub> ( 1.26 ) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: ( 1008121101865459 )	Continuity: ( N/A )
Insulation resistance: ( N/A )	Earth fault loop impedance: ( N/A )
Earth electrode resistance: ( N/A )	RCD: ( N/A )

Original (to the person ordering the work)



This continuation sheet is not valid if the serial number is not the same as the corresponding certificate or report.

26296481

ISN18C

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1L1,1L2,1L3,2L1,2L2,2L3,3L1,3L2,3L3,4L1,7L1,7L2,7L3,8L1,8L2,8L3,9L1,9L2,9L3,10L1,10L2,10L3

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																	
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa		Max. disconnection time (BS 7671) (s)	Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons		
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)	
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>									
12L3	Supply DB- DC	F	C	1	25	25	5	60898	C	32	10	N/A	0.54	N/A	N/A	N/A	0.15	N/A	N/A	>999	500	✓	0.17	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: DB LTG  
 (to be completed in every case) Location of DB: Electrical plant room

**TESTED BY** Name (capital): GRAYSON RICHARDS Position: Electrician  
 Signature: [Signature] Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: ( Main Panel Board - 24L1 ) Nominal voltage: ( 415 ) V No. of phases: ( 3 )

**Overcurrent protection device for the distribution circuit** Type: ( BS EN 60947-2 ) Rating: ( 100 ) A

**Associated RCD (if any)** Type: ( BS EN N/A ) No. of poles: ( N/A ) I<sub>Δn</sub> ( N/A ) mA Operating time ( N/A ) ms

**Characteristics at this DB** Confirmation of supply polarity: ( ✓ ) Phase sequence confirmed (where appropriate): ( ✓ ) Z<sub>s</sub> ( 0.2 ) Ω I<sub>pf</sub> ( 1.26 ) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: ( 1008121101865459 ) Continuity: ( N/A )

Insulation resistance: ( N/A ) Earth fault loop impedance: ( N/A )

Earth electrode resistance: ( N/A ) RCD: ( N/A )

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11, Neons, electronic equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: FP200																			
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons				
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)			
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>											
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A	N/A	
	EM Contactor	N/A	N/A	1	1.5	N/A	N/A	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A	N/A	
	3 pole contactor	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A	N/A	
1	EM 1st floor & fire escape stairs	O	C	10	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.33	N/A	N/A	N/A	11.6	500	✓	0.48	21.4	✓	N/A	N/A	
2	EM 2nd floor & fire escape stairs	O	C	10	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.33	N/A	N/A	N/A	40.5	500	✓	0.50	20.1	✓	N/A	N/A	
3	EM 3rd floor & fire escape stairs	O	C	10	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.30	N/A	N/A	N/A	4.18	500	✓	0.48	20.1	✓	N/A	N/A	
4	EM 4th floor & fire escape stairs	O	C	10	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.32	N/A	N/A	N/A	25.9	500	✓	0.47	22.7	✓	N/A	N/A	
5	EM 5th floor & fire escape stairs	O	C	10	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.39	N/A	N/A	N/A	5.91	500	✓	0.50	21.8	✓	N/A	N/A	
6	EM 6th floor & fire escape stairs	O	C	10	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.68	N/A	N/A	N/A	>999	500	✓	0.82	20.2	✓	N/A	N/A	
7	EM 7th floor & fire escape stairs	O	C	10	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.56	N/A	N/A	N/A	>999	500	✓	0.71	21.8	✓	N/A	N/A	
8	EM 8th floor & fire escape stairs	O	C	10	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.50	N/A	N/A	N/A	>999	500	✓	0.66	24.3	✓	N/A	N/A	
9	EM 9th floor & fire escape stairs	O	C	10	2.5	2.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	0.51	N/A	N/A	N/A	0.02	500	✓	0.68	N/A	N/A	N/A	N/A	
10	EM ground floor	O	C	5	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.44	N/A	N/A	N/A	>999	500	✓	0.59	18.1	✓	N/A	N/A	
11	EM main stairs	O	C	20	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.41	N/A	N/A	N/A	>999	500	✓	1.64	18.4	✓	N/A	N/A	
12	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB DC Emergency lighting	<b>TESTED BY</b> Name (capital): GRAYSON RICHARDS	Position: Electrician
	Location of DB: Electrical plant room		Signature:

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 12L3) Nominal voltage: (230) V No. of phases: (1)

Overcurrent protection device for the distribution circuit Type: (BS EN 60947-2) Rating: (32) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (NA) Z<sub>s</sub> (0.17) Ω I<sub>pf</sub> (1.39) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)



# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

**ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS**  
(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,Neons, electronic equipment

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: FP200

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Max. disconnection time (BS 7671) (s)	Protective device				RCD Operating current, $I_{\Delta n}$ (mA)	Maximum permitted $Z_s$ for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, $Z_s$ (Ω)	RCD operating time (ms)	Test buttons					
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	BS (EN)		Type	Rating (A)	Short-circuit capacity (kA)	Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)	RCD (✓)	AFDD (✓)										
												(Line) $r_1$			(Neutral) $r_n$	(cpc) $r_2$	$(R_1 + R_2)$						$R_2$									
																											(ms)	(ms)	(ms)	(ms)		
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: DB DC Emergency lighting (to be completed in every case) Location of DB: Electrical plant room

**TESTED BY** Name (capital): GRAYSON RICHARDS Position: Electrician Signature: [Signature] Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: ( Main Panel Board - 12L3 ) Nominal voltage: ( 230 ) V No. of phases: ( 1 )

Overcurrent protection device for the distribution circuit Type: ( BS EN 60947-2 ) Rating: ( 32 ) A

Associated RCD (if any) Type: ( BS EN N/A ) No. of poles: ( 2 )  $I_{\Delta n}$  ( N/A ) mA Operating time ( N/A ) ms

Characteristics at this DB Confirmation of supply polarity: ( ✓ ) Phase sequence confirmed (where appropriate): ( NA )  $Z_s$  ( 0.17 ) Ω  $I_{pf}$  ( 1.39 ) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: ( 1008121101865459 ) Continuity: ( N/A )

Insulation resistance: ( N/A ) Earth fault loop impedance: ( N/A )

Earth electrode resistance: ( N/A ) RCD: ( N/A )

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13, Neons, electronic equipment

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons			
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)		
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>										
																		(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )				R <sub>2</sub>	(MΩ)	(MΩ)	(V)
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1	Sockets room 2 & 3	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.59	N/A	N/A	>999	500	✓	0.85	27.4	✓	N/A		
2	Sockets room 6 & 7	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.31	N/A	N/A	>999	500	✓	0.47	26.9	✓	N/A		
3	Sockets room 8 & 9 & 10	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.87	N/A	N/A	21.4	500	✓	1.00	27.3	✓	N/A		
4	Sockets room 1	D	B	2	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.81	N/A	N/A	>999	500	✓	1.00	28.4	✓	N/A		
5	Sockets room 4 & 5	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.59	N/A	N/A	627	500	✓	0.75	28.3	✓	N/A		
6	Sockets kitchen & hob spur	D	B	4	4	4	0.4	61009	C	32	10	30	0.54	0.55	0.55	0.57	0.25	N/A	N/A	>999	500	✓	0.46	24.2	✓	N/A		
7	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.90	0.93	0.93	0.49	N/A	N/A	>999	500	✓	0.29	26.7	✓	N/A		
8	Hydro boil kitchen	D	B	2	4	4	0.4	61009	C	20	10	30	0.87	N/A	N/A	N/A	0.40	N/A	N/A	>999	500	✓	0.57	26.4	✓	N/A		
9	Sockets kitchen	D	B	N/A	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	LIM	N/A	N/A	N/A	500	✓	N/A	27.8	✓	N/A		
10	Cooker	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.54	N/A	N/A	55.6	500	✓	0.71	18.9	✓	N/A		
11	Lights 5/6/7/8/9/10	D	B	25	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.72	N/A	N/A	3.62	500	✓	1.09	16.1	✓	N/A		
12	Lights 1/2/3/4 kitchen & bathroom	D	B	19	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.71	N/A	N/A	17.1	500	✓	1.03	15.8	✓	N/A		
13	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	LIM	N/A	N/A	>999	500	✓	Lim	N/A	N/A	N/A		
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB 9-1 Location of DB: 9th floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 23L1) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (25) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.16) Ω I<sub>pf</sub> (1.58) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11, Neons, electronic equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																		
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons			
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)		
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>										
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A	N/A
1	Sockets room 2 & 3	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.39	N/A	N/A	>999	500	✓	0.61	27.4	✓	N/A	N/A	
2	Sockets room 14/15	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.15	N/A	N/A	>999	500	✓	0.25	27.2	✓	N/A	N/A	
3	Sockets room 16/17	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.12	N/A	N/A	>999	500	✓	0.21	27.5	✓	N/A	N/A	
4	Sockets room 18/19	D	B	2	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.16	N/A	N/A	>999	500	✓	0.26	19.1	✓	N/A	N/A	
5	Sockets room 20	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.23	N/A	N/A	>999	500	✓	0.45	27.1	✓	N/A	N/A	
6	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.49	0.47	0.49	0.22	N/A	N/A	>999	500	✓	0.15	26.8	✓	N/A	N/A	
7	Sockets kitchen & hob spur	A	B	4	2.5	1.5	0.4	61009	C	32	10	30	0.54	1.13	1.14	1.85	0.74	N/A	N/A	>999	500	✓	0.53	27.8	✓	N/A	N/A	
8	Lights 11/12/13/14	D	B	25	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.15	N/A	N/A	>999	500	✓	0.27	16.8	✓	N/A	N/A	
9	Lights 15/16/17/18/19/20	D	B	19	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.88	N/A	N/A	756	500	✓	2.14	16.1	✓	N/A	N/A	
10	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	LIM	N/A	N/A	>999	500	✓	Lim	N/A	N/A	N/A	N/A	
11	Cooker	A	B	2	6	2.5	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.14	N/A	N/A	28.8	500	✓	0.35	18.9	✓	N/A	N/A	
12	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB 9-2 Location of DB: 9th floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 6L1) Nominal voltage: (230) V No. of phases: (1)

Overcurrent protection device for the distribution circuit Type: (BS EN 60947-2) Rating: (63) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.22) Ω I<sub>pf</sub> (1.08) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing: 2,3,4,5,6,7,8,9,10,11,12, Neons, electronic equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: FP200																					
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons						
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)					
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>													
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	Sockets room 20	D	B	3	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	N/A	N/A	N/A	N/A	230	500	✓	N/A	N/A	✓	N/A	N/A			
2	Sockets room 18/19	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.39	N/A	N/A	N/A	145	500	✓	0.53	23.7	✓	N/A	N/A			
3	Sockets room 16/17	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.25	N/A	N/A	N/A	98.4	500	✓	0.31	34.4	✓	N/A	N/A			
4	Sockets room 11/12/13	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.49	N/A	N/A	N/A	950	500	✓	0.57	31.9	✓	N/A	N/A			
5	Sockets room 14/15	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.36	N/A	N/A	N/A	223	500	✓	0.43	29.6	✓	N/A	N/A			
6	Sockets kitchen & hob spur	A	B	7	2.5	1.5	0.4	61009	C	32	10	30	0.54	0.28	0.31	0.49	0.29	N/A	N/A	N/A	63	500	✓	0.37	28.7	✓	N/A	N/A			
7	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.22	N/A	N/A	>999	500	✓	0.31	34.3	✓	N/A	N/A				
8	Lights 11/12/13/14/kitchen	D	B	14	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.84	N/A	N/A	N/A	346	500	✓	1.09	22.4	✓	N/A	N/A			
9	Lights 15/16/17/18/19/20	D	B	13	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.79	N/A	N/A	N/A	74.2	500	✓	0.87	21.4	✓	N/A	N/A			
10	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	N/A	N/A	N/A	N/A	154.7	500	N/A	N/A	N/A	N/A	N/A	N/A			
11	Fire alarm	O	B	2	2.5	2.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.90	N/A	N/A	N/A	>999	N/A	✓	0.17	21.4	✓	N/A	N/A			
12	Cooker	A	B	2	6	2.5	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.53	N/A	N/A	N/A	744	500	✓	0.54	34.6	✓	N/A	N/A			
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB 8-2 Location of DB: 8th floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 3L3) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.08) Ω I<sub>pf</sub> (3.8) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13,Neons, electronic equipment

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device	RCD	Maximum permitted $Z_s$ for installed protective device*	Circuit impedances ( $\Omega$ )						Insulation resistance			Polarity	Max. measured earth fault loop impedance, $Z_s$	RCD operating time	Test buttons								
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)				BS (EN)	Type	Rating	Short-circuit capacity (kA)	Operating current, $I_{\Delta n}$ (mA)	Ring final circuits only (measured end to end)			All circuits (complete at least one column)				Live / Live (M $\Omega$ )	Live / Earth (M $\Omega$ )	Test voltage DC (V)	RCD (✓)	AFDD (✓)				
																(Line) $r_1$	(Neutral) $r_n$	(cpc) $r_2$	( $R_1 + R_2$ )									$R_2$	(M $\Omega$ )	(M $\Omega$ )	(V)
																( $\Omega$ )	( $\Omega$ )	( $\Omega$ )	( $\Omega$ )				( $\Omega$ )	(ms)	(✓)	(✓)					
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
1	Sockets room 8 & 9 & 10	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.46	N/A	N/A	>999	500	✓	0.63	27.8	✓	N/A					
2	Sockets room 6 & 7	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.30	N/A	N/A	141	500	✓	0.46	27.9	✓	N/A					
3	Sockets room 4 & 5	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.30	N/A	N/A	159	500	✓	0.35	27.6	✓	N/A					
4	Sockets room 2 & 3	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.39	N/A	N/A	118	500	✓	0.47	28.1	✓	N/A					
5	Sockets room 1	D	B	3	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.42	N/A	N/A	75.5	500	✓	0.58	27.7	✓	N/A					
6	Sockets corridor	D	B	3	4	4	0.4	61009	C	32	10	30	0.54	0.73	0.72	0.74	0.35	N/A	N/A	110	500	✓	0.54	27.1	✓	N/A					
7	Sockets kitchen & hob spur	D	B	6	4	4	0.4	61009	C	32	10	30	0.54	0.27	0.27	0.27	0.15	N/A	N/A	131	500	✓	0.27	27.6	✓	N/A					
8	Socket kitchen	D	B	1	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.18	N/A	N/A	304	500	✓	0.35	16.1	✓	N/A					
9	Cooker	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.40	N/A	N/A	>999	500	✓	0.50	28.9	✓	N/A					
10	Hydro boil kitchen	D	B	2	4	4	0.4	61009	C	20	10	30	0.87	N/A	N/A	N/A	0.30	N/A	N/A	>999	500	✓	0.46	16.4	✓	N/A					
11	Lights 5/6/7/8/9/10	D	B	25	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.5	N/A	N/A	283	500	✓	1.72	16.1	✓	N/A					
12	Lights 1/2/3/4 kitchen & bathroom	D	B	21	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.55	N/A	N/A	>999	500	✓	1.70	16.6	✓	N/A					
13	Single light corridor	D	B	1	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.58	N/A	N/A	>999	500	✓	1.74	16.6	✓	N/A					
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB 8-1 Location of DB: 8th floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 05/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 22L3) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2)  $I_{\Delta n}$  (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (NA)  $Z_s$  (0.16)  $\Omega$   $I_{pf}$  (1.08) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,3,4,5,6,7,Neons,Electronic Equipment.

CODES for Type of wiring (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons									
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)								
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																	
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
1	RCD Sockets lift plant room	A	C	2	2.5	2.5	0.4	60898	C	32	10	30	0.54	0.39	0.36	0.38	0.16	N/A	N/A	N/A	>999	500	✓	0.31	16.7	✓	✓	N/A	N/A	N/A	N/A	N/A	N/A		
2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	60898	C	20	10	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3	Sockets in lift	B	B	1	2.5	2.5	0.4	60898	B	20	6	N/A	0.87	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	>999	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	Lights lift plant room	B	B	4	1.5	1.5	0.4	60898	C	6	10	N/A	2.91	N/A	N/A	N/A	0.96	N/A	N/A	N/A	N/A	714	500	✓	1.43	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5	Lights lift car evens	B	B	1	1.5	1.5	0.4	60898	C	6	10	N/A	2.91	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	139	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6	Lights lift shaft	B	B	N/A	1.5	1.5	0.4	60898	C	6	10	N/A	2.91	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	618	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7	Lights lift car odds	B	B	1	1.5	1.5	0.4	60898	C	6	10	N/A	2.91	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	251	500	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: DB lift room (to be completed in every case) Location of DB: Lift room

**TESTED BY** Name (capitals): GRAYSON RICHARDS Position: Electrician Signature: [Signature] Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 6L2) Nominal voltage: (N/A) V No. of phases: (N/A)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.34) Ω I<sub>pf</sub> (0.577) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459) Continuity: (N/A)

Insulation resistance: (N/A) Earth fault loop impedance: (N/A)

Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11, Neons, electronic equipment

ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS <small>(Delete as appropriate)</small>		Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11, Neons, electronic equipment																																
CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																								
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons									
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)								
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A				
1	Sockets room 11/12/13	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.34	N/A	N/A	N/A	>999	500	✓	0.45	31.4	✓	N/A							
2	Sockets room 14/15	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.29	N/A	N/A	N/A	242	500	✓	0.42	29.1	✓	N/A							
3	Sockets room 16/17	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.20	N/A	N/A	N/A	946	500	✓	0.29	28.4	✓	N/A							
4	Sockets room 18/19	D	B	2	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.31	N/A	N/A	N/A	585	500	✓	0.44	31.4	✓	N/A							
5	Sockets room 20	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.33	N/A	N/A	N/A	910	500	✓	0.46	23.4	✓	N/A							
6	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.38	0.38	0.39	0.17	N/A	N/A	N/A	185	500	✓	0.31	18.1	✓	N/A							
7	Sockets kitchen & hob spur	D	C	7	2.5	1.5	0.4	61009	C	32	10	30	0.54	0.32	0.35	0.32	0.19	N/A	N/A	N/A	>999	500	✓	0.29	34.4	✓	N/A							
8	Lights 15/16/17/18/19/20	A	B	13	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.89	N/A	N/A	N/A	94.7	500	✓	1.09	16.1	✓	N/A							
9	Lights 11/12/13/14	D	B	19	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.99	N/A	N/A	N/A	101	500	✓	1.41	16.6	✓	N/A							
10	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	LIM	N/A	N/A	N/A	667	500	N/A	N/A	N/A	N/A	N/A							
11	Cooker	A	B	2	6	2.5	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.30	N/A	N/A	N/A	>999	500	✓	0.39	29.9	✓	N/A							
12	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A						
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A						
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A						
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A						
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A						

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <small>(to be completed in every case)</small>	DB designation: DB 7-2 Location of DB: 7th floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 3L2) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.09) Ω I<sub>pf</sub> (2.7) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13, Neons, electronic equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																	
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons		
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)	
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>									
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1	Sockets room 8 & 9 & 10	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.1	N/A	N/A	N/A	0.33	N/A	N/A	N/A	>999	500	✓	0.55	28.1	✓	N/A
2	Sockets room 6 & 7	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.1	N/A	N/A	N/A	0.30	N/A	N/A	N/A	622	500	✓	0.35	27.7	✓	N/A
3	Sockets room 2 & 3	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.1	N/A	N/A	N/A	0.32	N/A	N/A	N/A	>999	500	✓	0.44	27.5	✓	N/A
4	Sockets room 4 & 5	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.1	N/A	N/A	N/A	0.31	N/A	N/A	N/A	128	500	✓	0.17	18.9	✓	N/A
5	Sockets room 1	D	B	2	2.5	2.5	0.4	61009	C	16	10	30	0.54	N/A	N/A	N/A	0.29	N/A	N/A	N/A	16.0	500	✓	0.39	28.5	✓	N/A
6	Sockets kitchen & hob spur	D	B	4	4	4	0.4	61009	C	32	10	30	0.54	0.28	0.24	0.28	0.17	N/A	N/A	N/A	12.0	500	✓	0.19	24.5	✓	N/A
7	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.25	0.26	0.29	0.14	N/A	N/A	N/A	81.5	500	✓	0.21	24.4	✓	N/A
8	Cooker	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.38	N/A	N/A	N/A	121	500	✓	0.53	19	✓	N/A
9	Socket kitchen	D	B	1	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.40	N/A	N/A	N/A	>999	500	✓	0.33	19	✓	N/A
10	Hydro boil kitchen	D	B	2	4	4	0.4	61009	C	20	10	30	0.87	N/A	N/A	N/A	0.30	N/A	N/A	N/A	>999	500	✓	0.42	18.9	✓	N/A
11	Lights 1/2/3/4 kitchen & bathroom	D	B	19	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.80	N/A	N/A	N/A	388	500	✓	2.12	18.8	✓	N/A
12	Lights 5/6/7/8/9/10	D	B	25	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.51	N/A	N/A	N/A	801	500	✓	1.73	18.9	✓	N/A
13	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	N/A	N/A	N/A	N/A	>999	500	✓	N/A	N/A	N/A	N/A
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <small>(to be completed in every case)</small>	DB designation: DB 7-1 Location of DB: 7th floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 22L2) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.23) Ω I<sub>pf</sub> (0.817) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)



# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11, Neons, electronic equipment

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Max. disconnection time (BS 7671) (s)	Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	BS (EN)		Type	Rating (A)	Short-circuit capacity (kA)	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)	RCD (✓)	AFDD (✓)						
												(Line) r <sub>1</sub>			(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>						(R <sub>1</sub> + R <sub>2</sub> )				R <sub>2</sub>	
																				(MΩ)	(MΩ)	(V)					
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1	Sockets room 16/17	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.17	N/A	N/A	N/A	>999	500	✓	0.27	27.3	✓	N/A
2	Sockets room 18/19	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.18	N/A	N/A	N/A	>999	500	✓	0.35	27.9	✓	N/A
3	Sockets room 14/15	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.15	N/A	N/A	N/A	>999	500	✓	0.20	27.4	✓	N/A
4	Sockets room 11/12/13	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.18	N/A	N/A	N/A	>999	500	✓	0.34	27.7	✓	N/A
5	Sockets room 20	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.17	N/A	N/A	7.23	500	✓	0.30	27.8	✓	N/A	
6	Sockets kitchen & hob spur	A	B	4	2.5	1.5	0.4	61009	C	32	10	30	0.54	1.38	1.38	2.28	0.94	N/A	N/A	N/A	>999	500	✓	0.22	27.3	✓	N/A
7	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	1.90	1.90	1.90	0.92	N/A	N/A	9.63	500	✓	0.17	28.1	✓	N/A	
8	Lights 11/12/13/14	D	B	25	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.1	N/A	N/A	776	500	✓	1.73	18.1	✓	N/A	
9	Lights 15/16/17/18/19/20	D	B	19	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.60	N/A	N/A	>999	500	✓	1.73	18.7	✓	N/A	
10	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	N/A	N/A	N/A	>999	500	N/A	N/A	N/A	N/A	N/A	
11	Cooker	A	B	2	6	2.5	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.29	N/A	N/A	86.4	500	✓	0.51	19.1	✓	N/A	
12	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: DB 6-2 (to be completed in every case) Location of DB: 6th floor

**TESTED BY** Name (capitals): GRAYSON RICHARDS Position: Electrician Signature: *[Signature]* Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 3L1) Nominal voltage: (230) V No. of phases: (1)

Overcurrent protection device for the distribution circuit Type: (BS EN 60947-2) Rating: (63) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.33) Ω I<sub>pf</sub> (0.664) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459) Continuity: (N/A)

Insulation resistance: (N/A) Earth fault loop impedance: (N/A)

Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13, Neons, electronic equipment

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons			
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)		
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>										
																		(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )				R <sub>2</sub>	(MΩ)	(MΩ)	(V)
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1	Sockets room 1	D	B	2	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.11	N/A	N/A	N/A	14.4	500	✓	0.31	27.2	✓	N/A	
2	Sockets room 8 & 9 & 10	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.18	N/A	N/A	N/A	>999	500	✓	0.32	27.4	✓	N/A	
3	Sockets room 6 & 7	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.10	N/A	N/A	N/A	560	500	✓	0.30	27.8	✓	N/A	
4	Sockets room 2 & 3	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.21	N/A	N/A	N/A	>999	500	✓	0.40	16.1	✓	N/A	
5	Sockets room 4 & 5	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.15	N/A	N/A	N/A	162	500	✓	0.23	27.8	✓	N/A	
6	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.13	0.16	0.15	0.10	N/A	N/A	N/A	933	500	✓	0.23	27.4	✓	N/A	
7	Sockets kitchen & hob spur	D	B	4	4	4	0.4	61009	C	32	10	30	0.54	0.13	0.13	0.15	0.09	N/A	N/A	N/A	635	500	✓	0.20	24.8	✓	N/A	
8	Cooker	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.20	N/A	N/A	N/A	>999	500	✓	0.39	18.9	✓	N/A	
9	Socket kitchen	D	B	1	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.10	N/A	N/A	N/A	>999	500	✓	0.30	16.9	✓	N/A	
10	Hydro boil kitchen	D	B	2	4	4	0.4	61009	C	20	10	30	0.87	N/A	N/A	N/A	0.39	N/A	N/A	N/A	>999	500	✓	0.59	16.8	✓	N/A	
11	Lights 5/6/7/8/9/10	D	B	25	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.30	N/A	N/A	N/A	413	500	✓	1.50	16.4	✓	N/A	
12	Lights 1/2/3/4 kitchen & bathroom	D	B	19	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.56	N/A	N/A	N/A	84.1	500	✓	1.74	16	✓	N/A	
13	Light corridor	D	B	1	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.42	N/A	N/A	N/A	>999	500	✓	1.62	16.7	✓	N/A	
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: DB 6-1 (to be completed in every case) Location of DB: 6th floor

**TESTED BY** Name (capitals): GRAYSON RICHARDS Position: Electrician Signature: [Signature] Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 22L1) Nominal voltage: (230) V No. of phases: (1)

Overcurrent protection device for the distribution circuit Type: (BS EN 60947-2) Rating: (63) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.2) Ω I<sub>pf</sub> (1.19) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459) Continuity: (N/A)

Insulation resistance: (N/A) Earth fault loop impedance: (N/A)

Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12, Neons, electronic equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: FP200																	
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons		
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)	
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>									
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1	Sockets room 18/19	D	B	2	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.19	N/A	N/A	>999	500	✓	0.41	27.7	✓	N/A	
2	Sockets room 11/12/14	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.17	N/A	N/A	16.2	500	✓	0.50	27.8	✓	N/A	
3	Sockets room 16/17	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.96	N/A	N/A	156	500	✓	1.23	28.1	✓	N/A	
4	Sockets room 14/15	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.10	N/A	N/A	>999	500	✓	0.22	19.1	✓	N/A	
5	Sockets room 20	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.13	N/A	N/A	>999	500	✓	0.36	27.1	✓	N/A	
6	Sockets kitchen & hob spur	A	B	4	2.5	1.5	0.4	61009	C	32	10	30	0.54	1.23	1.22	2.00	0.84	N/A	N/A	>999	500	✓	0.31	27.6	✓	N/A	
7	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	1.53	1.50	1.50	0.75	N/A	N/A	132	500	✓	0.20	27.4	✓	N/A	
8	Lights 11/12/13/14	D	B	25	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.10	N/A	N/A	508	500	✓	1.41	18.9	✓	N/A	
9	Lights 15/16/17/18/19/20	D	B	19	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.91	N/A	N/A	>999	500	✓	2.16	18.8	✓	N/A	
10	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	LIM	N/A	N/A	>999	500	N/A	N/A	N/A	N/A	N/A	
11	Fire alarm	O	C	2	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.29	N/A	N/A	>999	500	✓	0.53	18.2	✓	N/A	
12	Cooker	A	B	2	6	2.5	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.31	N/A	N/A	>999	500	✓	0.53	18.9	✓	N/A	
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB 5-2 Location of DB: 5th floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
---	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 2L3) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.21) Ω I<sub>pf</sub> (0.987) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13, Neons, electronic equipment

ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS <small>(Delete as appropriate)</small>		Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13, Neons, electronic equipment																																	
CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																									
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons										
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)									
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																	
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A						
1	Sockets room 8 & 9 & 10	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.70	N/A	Lim	610	500	✓	0.84	27.5	✓	N/A									
2	Sockets room 6 & 7	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.36	N/A	Lim	586	500	✓	0.45	29.4	✓	N/A									
3	Sockets room 1	D	B	3	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.39	N/A	Lim	65	500	✓	0.51	30.4	✓	N/A									
4	Sockets room 2 & 3	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.29	N/A	Lim	147	500	✓	0.40	31.2	✓	N/A									
5	Cooker	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.22	N/A	Lim	176	500	✓	0.29	23.6	✓	N/A									
6	Sockets room 4 & 5	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.24	N/A	Lim	85	500	✓	0.31	33.7	✓	N/A									
7	Sockets kitchen & hob spur	D	B	5	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.20	N/A	Lim	771	500	✓	0.29	29.8	✓	N/A									
8	Sockets corridor	D	B	3	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.19	N/A	Lim	>999	500	✓	0.33	23.7	✓	N/A									
9	Socket kitchen	D	B	1	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.29	N/A	Lim	>999	500	✓	0.41	18.2	✓	N/A									
10	Hydro boil kitchen	D	B	2	4	4	0.4	61009	C	20	10	30	0.87	N/A	N/A	N/A	0.30	N/A	Lim	297	500	✓	0.39	18.7	✓	N/A									
11	Lights 5/6/7/8/9/10	D	B	24	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.79	N/A	Lim	94	500	✓	0.94	33.5	✓	N/A									
12	Lights 1/2/3/4 kitchen & bathroom	D	B	15	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.77	N/A	Lim	88	500	✓	0.88	18.9	✓	N/A									
13	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	LIM	N/A	Lim	197	500	N/A	Lim	N/A	N/A	N/A									
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A								
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A								
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A								

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <small>(to be completed in every case)</small>	DB designation: DB 5-1 Location of DB: 5th floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 21L3) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.06) Ω I<sub>pf</sub> (3.8) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11, Neons, electronic equipment

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons			
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)		
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>										
																		(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )				R <sub>2</sub>	(MΩ)	(MΩ)	(V)
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1	Sockets room 14/15	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.28	N/A	N/A	N/A	429	500	✓	0.39	28	✓	N/A	
2	Sockets room 18/19	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.34	N/A	N/A	N/A	80	500	✓	0.45	29.3	✓	N/A	
3	Sockets room 16/17	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.23	N/A	N/A	N/A	45.8	500	✓	0.35	28	✓	N/A	
4	Sockets room 11/12/13	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.30	N/A	N/A	N/A	13.6	500	✓	0.64	27.9	✓	N/A	
5	Sockets room 20	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.29	N/A	N/A	N/A	232	500	✓	0.40	27	✓	N/A	
6	Sockets kitchen & hob spur	A	B	5	2.5	2.5	0.4	61009	C	32	10	30	0.54	0.24	0.24	0.21	0.13	N/A	N/A	N/A	959	500	✓	0.33	40	✓	N/A	
7	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.43	0.45	0.43	0.18	N/A	N/A	N/A	437	500	✓	0.26	27	✓	N/A	
8	Lights 11/12/13/14	D	B	25	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.91	N/A	N/A	N/A	293	500	✓	2.07	18.8	✓	N/A	
9	Lights 15/16/17/18/19/20	D	B	19	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.84	N/A	N/A	N/A	442	500	✓	1.99	18.8	✓	N/A	
10	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	N/A	N/A	N/A	N/A	500	N/A	N/A	N/A	N/A	N/A	N/A	
11	Cooker	A	B	2	6	2.5	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.35	N/A	N/A	N/A	>999	500	✓	0.46	19	✓	N/A	
12	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: DB 4-2 (to be completed in every case) Location of DB: 4th floor

**TESTED BY** Name (capital): GRAYSON RICHARDS Position: Electrician Signature: [Signature] Date: 04/10/2022

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 2L2) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.24) Ω I<sub>pf</sub> (0.981) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459) Continuity: (N/A)

Insulation resistance: (N/A) Earth fault loop impedance: (N/A)

Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)



# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11, Neons, electronic equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																		
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons			
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)		
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>										
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A	N/A
1	Sockets room 20	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.18	N/A	N/A	N/A	657	500	✓	0.32	27.5	✓	N/A	
2	Sockets room 16/17	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.18	N/A	N/A	N/A	156	500	✓	0.32	27.4	✓	N/A	
3	Sockets room 14/15	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.10	N/A	N/A	N/A	752	500	✓	0.27	27.6	✓	N/A	
4	Sockets room 11/12/13	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.28	N/A	N/A	N/A	574	500	✓	0.42	18.9	✗	N/A	
5	Sockets room 18/19	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.27	N/A	N/A	N/A	220	500	✓	0.41	19	✗	N/A	
6	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.44	0.47	0.40	0.20	N/A	N/A	N/A	6.15	500	✓	0.24	27.9	✓	N/A	
7	Sockets kitchen & hob spur	A	B	5	2.5	1.5	0.4	61009	C	32	10	30	0.54	0.56	0.57	0.93	0.35	N/A	N/A	>999	500	✓	0.29	40	✓	N/A		
8	Lights 11/12/13/14	D	B	25	1.5	1.5	0.4	61009	C	10	10	N/A	1.74	N/A	N/A	N/A	0.72	N/A	N/A	N/A	409	500	✓	0.96	19	✓	N/A	
9	Lights 15/16/17/18/19/20	D	B	19	1.5	1.5	0.4	61009	C	10	10	N/A	1.74	N/A	N/A	N/A	1.4	N/A	N/A	N/A	4.91	500	✓	1.67	10.3	✓	N/A	
10	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	N/A	N/A	N/A	N/A	>999	500	N/A	N/A	N/A	N/A	N/A	
11	Cooker	A	B	2	6	2.5	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.39	N/A	N/A	N/A	365	500	✓	0.50	18.9	✓	N/A	
12	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB 3-2 Location of DB: 3rd floor	TESTED BY Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	---	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 2L1) Nominal voltage: (230) V No. of phases: (1)

Overcurrent protection device for the distribution circuit Type: (BS EN 60947-2) Rating: (63) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.24) Ω I<sub>pf</sub> (0.954) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13, Neons, electronic equipment

ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS <small>(Delete as appropriate)</small>		Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13, Neons, electronic equipment																																
CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																								
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons								
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)							
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																
																		(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>				(MΩ)	(MΩ)	(V)	(ms)	(✓)	(✓)			
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A					
1	Sockets room 1	D	B	2	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.33	N/A	N/A	N/A	84.4	500	✓	0.49	29.6	✓	N/A							
2	Sockets room 6 & 7	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.39	N/A	N/A	N/A	141	500	✓	0.54	31.3	✓	N/A							
3	Sockets room 2 & 3	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.27	N/A	N/A	N/A	37.4	500	✓	0.40	35.6	✓	N/A							
4	Sockets room 4 & 5	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.23	N/A	N/A	N/A	249	500	✓	0.41	24.8	✓	N/A							
5	Sockets room 8 & 9 & 10	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.48	N/A	N/A	N/A	768	500	✓	0.64	28.1	✓	N/A							
6	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.23	0.23	0.25	0.11	N/A	N/A	N/A	179	500	✓	0.69	34	✓	N/A							
7	Sockets kitchen & hob spur	D	B	5	4	4	0.4	61009	C	32	10	30	0.54	0.17	0.18	0.18	0.10	N/A	N/A	N/A	225	500	✓	0.25	40	✓	N/A							
8	Socket kitchen	D	B	1	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.17	N/A	N/A	N/A	>999	500	✓	0.25	30.7	✓	N/A							
9	Cooker	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.19	N/A	N/A	N/A	946	500	✓	0.35	18.9	✓	N/A							
10	Hydro boil kitchen	D	B	2	4	4	0.4	61009	C	20	10	30	0.87	N/A	N/A	N/A	0.12	N/A	N/A	N/A	>999	500	✓	0.27	19	✓	N/A							
11	Lights 5/6/7/8/9/10	D	B	13	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.79	N/A	N/A	N/A	252	500	✓	0.96	29.8	✓	N/A							
12	Lights 1/2/3/4 kitchen & bathroom	D	B	11	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.69	N/A	N/A	N/A	212	500	✓	0.84	33.1	✓	N/A							
13	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	N/A	N/A	N/A	N/A	>999	500	N/A	N/A	N/A	N/A	N/A							
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A							
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A							
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A							

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <small>(to be completed in every case)</small>	DB designation: DB 3-1 Location of DB: 3rd floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 21L1) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.14) Ω I<sub>pf</sub> (1.68) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)



# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11, Neons, electronic equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																		
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons			
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)		
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>										
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A	N/A
1	Sockets room 20	D	B	3	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.41	N/A	N/A	N/A	141	500	✓	0.49	30.4	✓	N/A	
2	Sockets room 18/19	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.30	N/A	N/A	N/A	34.8	500	✓	0.38	31.4	✓	N/A	
3	Sockets room 16/17	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.26	N/A	N/A	N/A	153	500	✓	0.32	29.7	✓	N/A	
4	Sockets room 14/15	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.33	N/A	N/A	N/A	712	500	✓	0.41	28.7	✓	N/A	
5	Sockets room 11/12/13	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.49	N/A	N/A	N/A	242	500	✓	0.57	18.8	✓	N/A	
6	Sockets kitchen & hob spur	A	B	5	2.5	1.5	0.4	61009	C	32	10	30	0.54	0.37	0.37	0.64	0.30	N/A	N/A	N/A	344	500	✓	0.38	18.4	✓	N/A	
7	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.27	0.27	0.27	0.15	N/A	N/A	N/A	131	500	✓	0.33	22.9	✓	N/A	
8	Lights 15/16/17/18/19/20	D	B	14	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.07	N/A	N/A	N/A	205	500	✓	1.15	38.4	✓	N/A	
9	Lights 11/12/13/14	D	B	10	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.86	N/A	N/A	N/A	198	500	✓	0.94	36.8	✓	N/A	
10	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	LIM	N/A	N/A	N/A	>999	500	N/A	N/A	N/A	N/A	N/A	
11	Cooker	A	B	2	6	2.5	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.21	N/A	N/A	N/A	968	500	✓	0.29	20.3	✓	N/A	
12	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB 2-2 Location of DB: 2nd floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 1L3) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.08) Ω I<sub>pf</sub> (2.91) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13,Lamps,Neons,RCBOs,, Electronic Equipment .....

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																		
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons			
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)		
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>										
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A	N/A
1	Sockets room 2 & 3	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.19	N/A	N/A	295	500	✓	0.35	28.8	✓	N/A	N/A	
2	Sockets room 1	D	B	2	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.27	N/A	N/A	23.7	500	✓	0.50	27.8	✓	N/A	N/A	
3	Sockets room 4 & 5	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.17	N/A	N/A	24.9	500	✓	0.30	27.5	✓	N/A	N/A	
4	Sockets room 6 & 7	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.12	N/A	N/A	>999	500	✓	0.46	27.4	✓	N/A	N/A	
5	Sockets room 8 & 9 & 10	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.19	N/A	N/A	147	500	✓	0.56	28.9	✓	N/A	N/A	
6	Sockets kitchen & hob spur	D	B	4	4	4	0.4	61009	C	32	10	30	0.54	0.54	0.52	0.54	0.27	N/A	N/A	65.0	500	✓	0.24	28.1	✓	N/A	N/A	
7	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.54	0.52	0.52	0.25	N/A	N/A	112	500	✓	0.20	27.5	✓	N/A	N/A	
8	Cooker	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.18	N/A	N/A	26.6	500	✓	0.31	27.2	✓	N/A	N/A	
9	Socket kitchen	D	B	1	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.27	N/A	N/A	26.2	500	✓	0.57	18.8	✓	N/A	N/A	
10	Hydro boil kitchen	D	B	2	4	4	0.4	61009	C	20	10	30	0.87	N/A	N/A	N/A	0.16	N/A	N/A	25.4	500	✓	0.49	18.4	✓	N/A	N/A	
11	Lights 5/6/7/8/9/10	D	B	25	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.98	N/A	N/A	26.9	500	✓	1.98	18.9	✓	N/A	N/A	
12	Lights 1/2/3/4 kitchen & bathroom	D	B	19	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.01	N/A	N/A	27.6	500	✓	1.47	18.9	✓	N/A	N/A	
13	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	N/A	N/A	N/A	>999	500	N/A	N/A	N/A	N/A	N/A	N/A	
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <small>(to be completed in every case)</small>	DB designation: DB 2-1 Location of DB: 2nd floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 20L3) Nominal voltage: (230) V No. of phases: (1)

Overcurrent protection device for the distribution circuit Type: (BS EN 60947-2) Rating: (63) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.34) Ω I<sub>pf</sub> (1.56) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,7,8,9,10,11, Lamps, Neons, RCBOS,, Electronic Equipment, .....

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																	
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons		
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)	
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>									
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1	Sockets room 18/19	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.34	N/A	N/A	253	500	✓	0.48	37.6	✓	N/A	
2	Sockets room 16/17	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.21	N/A	N/A	110	500	✓	0.36	30.8	✓	N/A	
3	Sockets room 14/15	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.31	N/A	N/A	137	500	✓	0.46	27.8	✓	N/A	
4	Sockets room 11/12/13	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.46	N/A	N/A	265	500	✓	0.61	26.9	✓	N/A	
5	Sockets kitchen & hob spur	A	B	7	2.5	1.5	0.4	61009	C	32	10	30	0.54	0.32	0.33	0.56	0.21	N/A	N/A	279	500	✓	0.29	18.9	✓	N/A	
6	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
7	Lights 11/12/13/14	D	B	8	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.89	N/A	N/A	279	500	✓	1.06	31.7	✓	N/A	
8	Lights 15/16/17/18/19/20	D	B	12	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.94	N/A	N/A	17.0	500	✓	1.20	34.2	✓	N/A	
9	Unknown	D	B	N/A	1.5	1.5	0.4	60898	C	10	10	N/A	1.74	N/A	N/A	N/A	N/A	N/A	N/A	>999	500	N/A	N/A	N/A	✓	N/A	
10	Cooker	A	B	2	6	2.5	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.19	N/A	N/A	681	500	✓	0.31	23.6	✓	N/A	
11	Sockets office	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	0.33	0.31	0.31	0.16	N/A	N/A	61.0	500	✓	0.39	18.8	✓	N/A	
12	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB 1-2 Location of DB: 1st floor	<b>TESTED BY</b> Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
---	---	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 20L2) Nominal voltage: (230) V No. of phases: (1)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60947-2) Rating: (63) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.12) Ω I<sub>pf</sub> (1.98) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13, Neons, electronic equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																	
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons		
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)	
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>									
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A	
1	Sockets room 1	D	B	3	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.37	N/A	N/A	384	500	✓	0.57	27.2	✓	N/A	
2	Sockets room 2 & 3	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.20	N/A	N/A	47.3	500	✓	0.37	28.3	✓	N/A	
3	Sockets room 4 & 5	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.14	N/A	N/A	849	500	✓	0.28	27.7	✓	N/A	
4	Sockets room 6 & 7	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.21	N/A	N/A	925	500	✓	0.42	27.6	✓	N/A	
5	Sockets room 8 & 9 & 10	D	B	6	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.41	N/A	N/A	530	500	✓	0.60	27.7	✓	N/A	
6	Sockets kitchen & hob spur	D	B	5	4	4	0.4	61009	C	32	10	30	0.54	0.23	0.23	0.26	0.13	N/A	N/A	9.31	500	✓	0.37	27.2	✓	N/A	
7	Sockets corridor	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	0.21	0.21	0.19	0.12	N/A	N/A	6.72	500	✓	0.26	27.5	✓	N/A	
8	Socket kitchen	D	B	1	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.14	N/A	N/A	>999	500	✓	0.32	18.9	✓	N/A	
9	Cooker	D	B	2	4	4	0.4	61009	C	32	10	30	0.54	N/A	N/A	N/A	0.28	N/A	N/A	>999	500	✓	0.47	18.9	✓	N/A	
10	Hydro boil kitchen	D	B	2	4	4	0.4	61009	C	20	10	30	0.87	N/A	N/A	N/A	0.28	N/A	N/A	>999	500	✓	0.47	19	✓	N/A	
11	Lights 1/2/3/4 kitchen & bathroom	D	B	16	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.76	N/A	N/A	272	500	✓	2.06	18.7	✓	N/A	
12	Lights 5/6/7/8/9/10	D	B	18	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.94	N/A	N/A	206	500	✓	1.26	18.8	✓	N/A	
13	light corridor	D	B	1	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	N/A	N/A	N/A	>999	500	✓	0.77	18.9	✓	N/A	
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB 1-1 Location of DB: 1st floor	TESTED BY Name (capitals): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
--	---	---	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 1L2) Nominal voltage: (230) V No. of phases: (1)

Overcurrent protection device for the distribution circuit Type: (BS EN 60947-2) Rating: (63) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.17) Ω I<sub>pf</sub> (1.32) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)



# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN /XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,8,9,10,11,12,13,14,15,16, Neons, electronic equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																	
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons		
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)	
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>									
	Main switch	N/A	N/A	N/A	N/A	N/A	N/A	60947-3	3	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	N/A	N/A
1	Sockets corridor/cupboard/reception	D	B	4	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.15	N/A	N/A	N/A	9.89	500	✓	0.6	28.4	✓	N/A
2	Sockets room 1/2/3/4	D	B	16	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.20	N/A	N/A	N/A	668	500	✓	0.42	28	✓	N/A
3	Sockets plant/switcher/workshop	D	B	13	4	4	0.4	61009	C	32	10	30	0.54	0.39	0.39	0.40	0.18	N/A	N/A	N/A	>999	500	✓	0.33	24.5	✓	N/A
4	Sockets kitchen area	A	B	7	2.5	1.5	0.4	61009	C	32	10	30	0.54	0.51	0.51	0.85	0.35	N/A	N/A	N/A	>999	500	✓	0.27	>40	✓	N/A
5	Sockets reception/foyer/office	D	B	22	2.5	1.5	0.4	61009	C	32	10	30	0.54	0.65	0.68	1.09	0.45	N/A	N/A	N/A	>999	500	✓	0.34	28.5	✓	N/A
6	Lights comms/1/2/3/4/stores	D	B	17	1.5	1.5	0.4	61009	C	10	6	30	1.74	N/A	N/A	N/A	1.20	N/A	N/A	N/A	>999	500	✓	1.33	18.9	✓	N/A
7	Lights toilets & kitchen	D	B	5	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.49	N/A	N/A	N/A	>999	500	✓	0.86	18.9	✓	N/A
8	mag door locks	D	B	2	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.33	N/A	N/A	N/A	>999	500	✓	0.74	18.8	✓	N/A
9	lights foyer outside lift area	D	B	4	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.00	N/A	N/A	N/A	>999	500	✓	1.29	19.1	✓	N/A
10	lights office area & emergency	D	B	12	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	1.29	N/A	N/A	N/A	967	500	✓	1.56	18.9	✓	N/A
11	lights plant/work/boiler	D	B	9	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.20	N/A	N/A	N/A	3.40	500	✓	0.46	18.8	✓	N/A
12	lights foyer/offices/em/test panel	D	B	18	1.5	1.5	0.4	61009	C	10	10	30	1.74	N/A	N/A	N/A	0.32	N/A	N/A	N/A	461	500	✓	0.74	18.6	✓	N/A
13	power for auto doors	A	C	1	2.5	1.5	0.4	61009	C	20	10	30	0.87	N/A	N/A	N/A	0.19	N/A	N/A	N/A	>999	N/A	✓	0.41	18.1	✓	N/A
14	data cabinet in boiler room	F	C	1	2.5	2.5	0.4	61009	C	16	10	30	1.08	N/A	N/A	N/A	0.19	N/A	N/A	N/A	361	500	✓	0.41	18.9	✓	N/A
15	sockets office area	D	B	22	4	4	0.4	61009	C	32	10	30	0.54	0.56	0.55	0.55	0.25	N/A	N/A	N/A	259	N/A	✓	0.18	28.4	✓	N/A
16	Spur ntl room/ups unit	D	B	1	1.5	1.5	0.4	60898	C	20	10	N/A	0.87	N/A	N/A	N/A	N/A	N/A	N/A	N/A	414	N/A	N/A	N/A	N/A	N/A	N/A

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: DB G-1 Location of DB: ground floor	TESTED BY Name (capital): GRAYSON RICHARDS Signature:	Position: Electrician Date: 04/10/2022
---	--	--	---

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board - 1L1) Nominal voltage: (230) V No. of phases: (1)

Overcurrent protection device for the distribution circuit Type: (BS EN 60947-2) Rating: (63) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (0.27) Ω I<sub>pf</sub> (0.842) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES





# GENERAL CONTINUATION SHEET

## NOTES



Original (to the person ordering the work)

**GENERAL CONTINUATION SHEET**

**NOTES**



Original (to the person ordering the work)

# GENERAL CONTINUATION SHEET

## NOTES



Original (to the person ordering the work)

# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET


## NOTES



**GENERAL CONTINUATION SHEET**

Original (to the person ordering the work)

**NOTES**



# GENERAL CONTINUATION SHEET

## NOTES





# GENERAL CONTINUATION SHEET

## NOTES



Original (to the person ordering the work)

# GENERAL CONTINUATION SHEET

## NOTES



Original (to the person ordering the work)

# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET


## NOTES



Original (to the person ordering the work)

# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



Original (to the person ordering the work)



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



Original (to the person ordering the work)


# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES





# GENERAL CONTINUATION SHEET


## NOTES



**GENERAL CONTINUATION SHEET**


Original (to the person ordering the work)

**NOTES**



**GENERAL CONTINUATION SHEET**

**NOTES**



Original (to the person ordering the work)

# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



Original (to the person ordering the work)

# GENERAL CONTINUATION SHEET

## NOTES



Original (to the person ordering the work)


# GENERAL CONTINUATION SHEET

## NOTES



**GENERAL CONTINUATION SHEET**

**NOTES**




Original (to the person ordering the work)



# GENERAL CONTINUATION SHEET

## NOTES



Original (to the person ordering the work)

# NOTES FOR RECIPIENT

## THIS CERTIFICATE IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE USE

If you were the person ordering the work, but not the user of the installation, you should pass this certificate, or a full copy of it including these notes, the schedules and additional pages (if any), immediately to the user.

This safety certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected, tested and verified in accordance with the national standard for the safety of electrical installations, *BS 7671: 2018 (as amended) - Requirements for Electrical Installations* (the IET Wiring Regulations).

Where the installation incorporates a residual current device (RCD) there should be a notice at or near the device stating that it should be tested every six months. For safety reasons it is important that this instruction is followed.

Also for safety reasons, the complete electrical installation will need to be inspected and tested at appropriate intervals by a skilled person or persons competent in such work. NICEIC\* recommends that you engage the services of an NICEIC Approved Contractor for this purpose. The maximum interval recommended before the next inspection is stated in PART 3. There should be a notice at or near the main switchboard or distribution board indicating the date when the next inspection is due.

Only an NICEIC Approved Contractor or Conforming Body responsible for the construction of the electrical installation is authorised to issue this NICEIC Electrical Installation Certificate.

The certificate, which consists of at least six numbered pages, is only valid if accompanied by the *Schedule of Items Inspected* and the *Schedule of Circuit Details and Test Results*. The certificate has a printed serial number which is traceable to the Contractor to which it was supplied.

For installations having more than one distribution board (or consumer unit) or more circuits than can be recorded on Page 6, one or more additional *Schedules of Circuit Details and Test Results*, should form part of the certificate.

This certificate is intended to be issued only for a new electrical installation or for new work associated with an addition or alteration to an existing installation, or for the replacement of a distribution board (or consumer unit). It should not have been issued for the inspection of an existing electrical installation. An 'Electrical Installation Condition Report' should be issued for such a periodic inspection.

This certificate should not have been issued for electrical work in a potentially explosive atmosphere (hazardous area) unless the Approved Contractor holds an appropriate extension to their NICEIC registration for such work.

You should have received the certificate marked 'Original' and the Approved Contractor should have retained the certificate marked 'Duplicate'.

**The 'Original' certificate should be retained in a safe place and shown to any skilled person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this certificate will demonstrate to the new user that the electrical installation complied with the requirements of BS 7671 at the time the certificate was issued.**

The *Construction (Design and Management) Regulations* require that, for a project covered by those Regulations, a copy of this certificate, together with schedules, is included in the project health and safety documentation.

Page 1 and 2 of this certificate provide details of the electrical installation, together with the name(s) and signature(s) of the person(s) certifying the three elements of installation work: design, construction and inspection and testing, and page 3 identifies the organisation(s) responsible for the work certified by their representative(s).

Certification for inspection and testing provides an assurance that the electrical installation work has been fully inspected and tested, and that the electrical work has been carried out in accordance with the requirements of *BS 7671: 2018 (as amended)* (except for any departures sanctioned by the designer and appended to the certificate).

Where responsibility for the design, the construction and the inspection and testing of the electrical work is divided between the Approved Contractor and one or more other bodies, the division of responsibility should have been established and agreed before commencement of the work. In such a case, NICEIC considers that the absence of certification for the construction, or the inspection and testing elements of the work would render the certificate invalid. If the design section of the certificate has not been completed, NICEIC recommends that you question why those responsible for the design have not certified that this important element of the work is in accordance with *BS 7671*.

Where the electrical work to which this certificate relates includes the installation of a fire alarm system and/or an emergency lighting system (or a part of such systems) in accordance with British Standards *BS 5839* and *BS 5266* respectively, this electrical safety certificate should be accompanied by a separate certificate or certificates as prescribed by those standards.

Where a number of sources are available to supply the installation, and where the data given for the primary source may differ from other sources, an additional page should have been provided which gives the relevant information relating to each additional source, and to the associated earthing arrangements and main switchgear.

Should the person ordering the work (e.g. the client, as identified on Page 1 of this certificate), have reason to believe that any element of the work for which the Approved Contractor has accepted responsibility (as indicated by the signatures on this certificate) does not comply with *BS 7671: 2018 (as amended)*, the client should in the first instance raise the specific concerns in writing with the Approved Contractor. If the concerns remain unresolved, the client may make a formal complaint to NICEIC, for which purpose a standard complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

\* NICEIC is operated by Certsure LLP, a partnership between the Electrical Contractors' Association and the charity, Electrical Safety First. NICEIC maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).

For further information about electrical safety and how NICEIC can help you, visit [www.niceic.com](http://www.niceic.com)