



This certificate is not valid if the serial number has been defaced or altered

23673980 ICN18C

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

Original (to the person ordering the work)

## PART 1 : DETAILS OF THE CONTRACTOR, CLIENT AND INSTALLATION

DETAILS OF THE CONTRACTOR	DETAILS OF THE CLIENT	DETAILS OF THE INSTALLATION
Registration No: 609526000 Branch No: *000	Contractor Reference Number (CRN): N/A	Occupier: Ty Beck Block A
Trading Title: Andrew D'auria Solutions Limited T/A AD Gas	Name: Pobl	Address: Block A, Ty Beck House, Sketty Road, SWANSEA
Address: 256 Trewyddfa Road, Swansea	Address: POBL House, Pheonix Way, Swansea Enterprise Park, SWANSEA	
Postcode: SA6 8PD Tel No: 01792701074	Postcode: SA7 9EX Tel No: 01792488056	Postcode: SA2 0NH Tel No: N/A

## PART 2 : DETAILS OF THE ELECTRICAL WORK COVERED BY THIS INSTALLATION CERTIFICATE

Date works completed: 21/06/2021	Description and extent of the installation covered by this certificate:
The installation is –	Replacement of all consumer units in flats and communal area in Block A. Run new bonds for some flats as per EICR. install fire clips to all necessary area's.
New: ( N/A )	Only insulation resistance between LN-E of each circuit as agreed with Client. Installation is now satisfactory
An addition: ( N/A )	
An alteration: ( N/A )	
Replacement of a distribution board: ( ✓ )	Where necessary, continue on a separate numbered page: Page No(s) ( N/A )

## PART 3 : NEXT INSPECTION OF THE ELECTRICAL INSTALLATION


I/We, being the designer(s) of the electrical installation as documented in PART 4, RECOMMEND that this installation is further inspected and tested after an interval of not more than: 5 years/~~XXXX~~\*\* (delete as appropriate)

## PART 4 : DECLARATION FOR THE ELECTRICAL INSTALLATION WORK (this option may be used where the design, construction, inspection & testing have been the responsibility of one person)

### DESIGN, CONSTRUCTION, INSPECTION & TESTING (The extent of liability of the signatories is limited to the work detailed in PART 2)

I, being the person responsible for the design, construction, inspection and testing of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the design and additionally where this certificate applies to an addition or alteration, having confirmed that the safety of the existing installation is not impaired, hereby CERTIFY that the design, construction, inspection and testing for which I have been responsible is to the best of my knowledge and belief in accordance with BS 7671: 2018, amended to 2020 (date) except for the departures, if any, detailed on attached page(s) ( N/A ) (Regulations 120.3, 133.1.3 and 133.5).

• Permitted exception applied (411.3.3) ~~XXXX~~ Risk assessment attached: ( N/A ) Page No(s) ( N/A ) • Where selectivity is required, details of the verification appended (536.4): ( N/A ) Page No(s) ( N/A )

Name (capitals): JOHNATHAN DAVIES Signature:  Date: 06/07/2021

### REVIEWED BY QUALIFIED SUPERVISOR

Name (capitals): PETER ROBERTS Signature:  Date: 06/07/2021

\*Where applicable \*\*The proposed date for the next inspection should take into consideration any legislative or licensing requirements and the frequency and quality of maintenance that the installation can reasonably be expected to receive during its intended life. The period should be agreed between relevant parties.



This certificate is not valid if the serial number has been defaced or altered

23673980 ICN18C

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## PART 4 : DECLARATION FOR THE ELECTRICAL INSTALLATION WORK (to be completed where different parties are responsible for the design, construction, inspection & testing)

### DESIGN (The extent of liability of the signatories is limited to the work detailed in PART 2)

I/We being the person(s) responsible for the design of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the design and additionally where this certificate applies to an addition or alteration, having confirmed that the safety of the existing installation is not impaired, hereby CERTIFY that the design work for which I/we have been responsible is to the best of my/our knowledge and belief in accordance with BS 7671: 2018, amended to 2020 (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3, 133.1.3 and 133.5).

• Permitted exception applied (411.3.3) ~~XX~~ N/A Risk assessment attached: (N/A) Page No(s) (N/A) • Where selectivity is required, details of the verification appended (536.4): (N/A) Page No(s) (N/A)

DESIGNER 1 Name (capitals): N/A Signature: Date:

DESIGNER 2 (where there is divided responsibility for design) Name (capitals): N/A Signature: Date:

### CONSTRUCTION (The extent of liability of the signatory is limited to the work detailed in PART 2)

I, being the person responsible for the construction of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the construction, hereby CERTIFY that the said work for which I have been responsible is, to the best of my knowledge and belief, in accordance with BS 7671: 2018, amended to 2020 (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3 and 133.5).

Name (capitals): N/A Signature: Date:

### INSPECTION & TESTING (The extent of liability of the signatories is limited to the work detailed in PART 2)

I, being the person responsible for the inspection and testing of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the inspection and testing, hereby CERTIFY that the said work for which I have been responsible is, to the best of my knowledge and belief, in accordance with BS 7671: 2018, amended to 2020 (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3 and 133.5).

Name (capitals): N/A Signature: Date: 23/06/2021

### REVIEWED BY QUALIFIED SUPERVISOR

Name (capitals): N/A Signature: Date:

## PART 5 : COMMENTS ON THE EXISTING INSTALLATION (in the case of an addition or alteration see Regulation 644.1.2)

See EICR for REF.  
Where necessary, continue on a separate numbered page: Page No(s) (N/A)

Where the electrical work to which this certificate relates includes the installation of a fire alarm system and/or an emergency lighting system (or a part of such systems), this electrical safety certificate should be accompanied by the particular certificate(s) for the system(s).

Original (to the person ordering the work)

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## PART 6 : DETAILS OF THE ORGANISATION(S) RESPONSIBLE FOR THE ELECTRICAL INSTALLATION (signatures of which are in PART 4)

DESIGN, CONSTRUCTION, INSPECTION & TESTING	DESIGN	DESIGNER 2	CONSTRUCTION	INSPECTION & TESTING
Andrew Dauria Solutions Organisation: Limited T/A AD Gas Registration No*: 609526000 Branch No*: 000 Address: 197 Neath Road, Landore Swansea West Glamorgan Postcode: SA1 2JT Tel No: 01792701074	<b>DESIGNER 1</b> Organisation: N/A Registration No*: N/A Branch No*: N/A Address: Postcode: Tel No:	<b>DESIGNER 2</b> Organisation: N/A Registration No*: N/A Branch No*: N/A Address: Postcode: Tel No:	Organisation: N/A Registration No*: N/A Branch No*: N/A Address: Postcode: Tel No:	Organisation: N/A Registration No*: N/A Branch No*: N/A Address: Postcode: Tel No:

## PART 7 : SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

System type and earthing arrangements	Number and type of live conductors	Nature of supply parameters
TN-C-S: (✓) TN-S: (N/A) TT: (N/A) Other (state): N/A <b>Supply protective device</b> (BS (EN) 1361) Type: (II) Rated current: (LIM) A	<b>AC</b> 1-phase, 2-wire: (N/A) 2-phase, 3-wire: (N/A) 3-phase, 3-wire: (N/A) 3-phase, 4-wire: (✓) <b>DC</b> 2-wire: (N/A) 3-wire: (N/A) Other: (N/A) Confirmation of supply polarity: (✓) Other sources of supply (as detailed on attached schedule) Page No: (N/A)	Nominal line voltage, $U^{(1)}$ : (400) V Nominal line voltage to Earth, $U_0^{(1)}$ : (230) V Nominal frequency, $f^{(1)}$ : (50) Hz Prospective fault current, $I_{pf}^{(1)**}$ : (2.46) kA External loop impedance, $Z_e^{(1)**}$ : (0.22) Ω <i>(1) By enquiry, measurement, or by calculation</i>

## PART 8 : PARTICULARS OF INSTALLATION REFERRED TO IN THIS CERTIFICATE

Means of Earthing	Main protective conductors	Main protective bonding connections	Main switch / Switch-fuse / Circuit-breaker / RCD
Maximum demand (load): (N/A) XXX/XX (delete as appropriate) Distributor's facility: (✓) Installation earth electrode: (N/A) <b>Where an earth electrode is used insert</b> Type – rod(s), tape, etc: (None) Location: (N/A) Electrode resistance to Earth: (N/A) Ω	Earthing conductor: (material Copper) csa <sup>16</sup> mm <sup>2</sup> Connection / continuity verified: (✓) Main protective bonding conductors: (material N/A) csa <sup>N/A</sup> mm <sup>2</sup> Connection / continuity verified: (✓)	Water installation pipes: (✓) Gas installation pipes: (✓) Structural steel: (NA) Oil installation pipes: (NA) Lightning protection: (NA) Other (state): N/A	Type: (BS (EN) 60947-3) Location: (Main Panel Board) No. of poles: (3) Rating / setting of device: (N/A) A Current rating: (125) A Voltage rating: (400) V <b>Where an RCD is used as the main switch</b> RCD rated residual operating current, $I_{\Delta n}$ : (N/A) mA Measured operating time: (N/A) ms Rated time delay: (N/A) ms

\*Where applicable

\*\* Where the installation is supplied by more than one source, the higher or highest values of prospective fault current,  $I_{pf}$ , and external earth fault loop impedance,  $Z_e$ , must be recorded.

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

Original (to the person ordering the work)

## PART 9 : SCHEDULE OF ITEMS INSPECTED – continues on next page

<b>1. External condition of electrical intake equipment (visual inspection only)</b>		3.3 FELV – requirements satisfied: (.....) (N/A)	7.15 Indication of SPD(s) continued functionality confirmed: (.....) (N/A)
1.1 Service cable: (.....) (✓)	1.2 Service head: (.....) (✓)	3.4 Reduced low voltage – requirements satisfied: (.....) (N/A)	7.16 Selection of protective devices(s) and base(s); correct type and rating: (.....) (✓)
1.3 Earthing arrangement: (.....) (✓)	1.4 Meter tails: (.....) (✓)	<b>4. Additional protection</b>	7.17 Single-pole protective devices in line conductors only: (.....) (✓)
1.5 Metering equipment: (.....) (✓)	1.6 Isolator (where present): (.....) (✓)	4.1 The presence and effectiveness of additional protection methods used, as follows:	7.18 Protection against mechanical damage where cables enter equipment: (.....) (✓)
<b>2. Parallel or switched alternative sources of supply</b>		a) RCDs not exceeding 30 mA operating current, as specified (.....) (✓)	7.19 Protection against electromagnetic effects where cables enter ferromagnetic enclosures: (.....) (N/A)
2.1 Presence of adequate arrangements where generator to operate as a switched alternative:		b) Supplementary bonding (.....) (N/A)	7.20 Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure: (.....) (✓)
a) Dedicated earthing arrangement independent of that of the public supply (.....) (N/A)		<b>5. Basic protection</b> (‡ For use in controlled / supervised conditions only)	7.21 Presence of RCD six-monthly test notice, where required: (.....) (✓)
2.2 Presence of adequate arrangements where generator to operate in parallel with public supply:		5.1 Presence and adequacy of protective measures to provide basic protection: (.....) (N/A)	7.22 Presence of diagrams, charts or schedules at or near each distribution board, where required: (.....) (✓)
a) Correct connection of generator in parallel (.....) (N/A)		a) Insulation of live parts (.....) (✓)	7.23 Presence of next inspection recommendation label: (.....) (✓)
b) Compatibility of characteristics of means of generation (.....) (N/A)		b) Barriers or enclosures (.....) (✓)	7.24 Presence of non-standard (mixed) cable colour warning notice at or near the appropriate distribution board, where required: (.....) (✓)
c) Means to provide automatic disconnection of generator in the event of loss of public supply or voltage or frequency deviation beyond declared values (.....) (N/A)		c) Obstacles ‡ (.....) (N/A)	7.25 Presence of other required labelling: (.....) (✓)
d) Means to prevent connection of generator in the event of loss of public supply or voltage or frequency deviation beyond declared values (.....) (N/A)		d) Placing out of reach ‡ (.....) (N/A)	<b>8. Circuits</b>
e) Means to isolate generator from public supply (.....) (N/A)		<b>6. Basic and fault protection</b>	8.1 Identification of conductors: (.....) (✓)
2.3 Presence of alternative / additional supply warning notices at or near:		a) SELV (.....) (✓)	8.2 Cables correctly supported throughout, with protection against abrasion: (.....) (✓)
a) The origin (.....) (N/A)		b) PELV (.....) (N/A)	8.3 Examination of cables for signs of mechanical damage during installation: (.....) (✓)
b) The meter position, if remote from origin (.....) (N/A)		c) Double or reinforced insulation (.....) (✓)	8.4 Examination of installation of live parts, not damaged during erection: (.....) (✓)
c) The consumer unit / distribution board to which the alternative / additional sources are connected (.....) (N/A)		When used, provide details on a separate numbered page: Page No (.....) (N/A)	8.5 Non-sheathed cables protected by enclosure in conduit, ducting or trunking: (.....) (✓)
d) All points of isolation of ALL sources of supply (.....) (N/A)		<b>7. Distribution equipment</b>	8.6 Suitability of containment systems (including flexible conduit): (.....) (✓)
<b>3. Automatic disconnection of supply</b>		7.1 Adequacy of working space / accessibility: (.....) (✓)	8.7 Correct temperature rating of cable insulation: (.....) (✓)
3.1 Presence and adequacy of protective earthing / bonding arrangements as follows:		7.2 Security of fixing: (.....) (✓)	8.8 Adequacy of cables for current-carrying capacity with regard to the type and nature of installation: (.....) (✓)
a) Distributor's earthing arrangement or installation earth electrode arrangement (.....) (✓)		7.3 Insulation of live parts not damaged during erection: (.....) (✓)	8.9 Adequacy of protective devices: type and fault current rating for fault protection: (.....) (✓)
b) Earthing conductor and connections (.....) (✓)		7.4 Adequacy / security of barriers: (.....) (✓)	8.10 Adequacy of AFDD(s), where specified: (.....) (N/A)
c) Main protective bonding conductors and connections (.....) (✓)		7.5 Suitability of enclosures for IP and fire ratings: (.....) (✓)	8.11 Presence and adequacy of circuit protective conductors: (.....) (✓)
d) Earthing / bonding labels at all appropriate locations (.....) (✓)		7.6 Enclosures not damaged during installation: (.....) (✓)	8.12 Coordination between conductors and overload protective devices: (.....) (✓)
3.2 Accessibility of:		7.7 Presence and effectiveness of obstacles: (.....) (✓)	
a) Earthing conductor connections (.....) (✓)		7.8 Presence and operation (functional) check of main switch(es): (.....) (✓)	
b) All protective bonding connections (.....) (✓)		7.9 Components are suitable according to assembly manufacturer's instructions or literature: (.....) (✓)	
		7.10 Operation of circuit-breakers and RCDs to prove functionality: (.....) (✓)	
		7.11 RCD(s) provided for fault protection, where specified: (.....) (N/A)	
		7.12 RCD(s) provided for protection against fire, where specified: (.....) (N/A)	
		7.13 RCD(s) provided for additional protection, where specified: (.....) (✓)	
		7.14 Confirmation overvoltage protection (SPDs) provided, where specified: (.....) (N/A)	

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

Original (to the person ordering the work)

## PART 9 : SCHEDULE OF ITEMS INSPECTED

8.13 Wiring systems and cable installation methods / practices appropriate to the type and nature of installation and external influences: (.....) <input checked="" type="checkbox"/>	8.24 Adequacy of connections, including cpcs, within accessories and at fixed and stationary equipment: (.....) <input checked="" type="checkbox"/>	<b>10. Current-using equipment (permanently connected)</b>
8.14 Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage: (.....) <input checked="" type="checkbox"/>	<b>9. Isolation and switching</b>	10.1 Suitability of equipment in terms of IP and fire ratings: (.....) <input checked="" type="checkbox"/>
8.15 Cables installed in walls / partitions, installed in prescribed zones: (.....) <input checked="" type="checkbox"/>	9.1 Isolators:	10.2 Enclosure not damaged / deteriorated during installation so as to impair safety: (.....) <input checked="" type="checkbox"/>
8.16 Provision of additional protection by RCDs having rated residual operating current ( $I_{\Delta n}$ ) not exceeding 30 mA:	a) Presence and location of appropriate devices (.....) <input checked="" type="checkbox"/>	10.3 Suitability for the environment and external influences: (.....) <input checked="" type="checkbox"/>
a) For all socket-outlets with a rated current not exceeding 32 A or less, unless exempt (.....) <input checked="" type="checkbox"/>	b) Capable of being secured in the OFF position (.....) <input checked="" type="checkbox"/>	10.4 Security of fixing: (.....) <input checked="" type="checkbox"/>
b) For supplies to mobile equipment with a current rating not exceeding 32 A for use outdoors (.....) <input checked="" type="checkbox"/>	c) Correct operation verified (functional check) (.....) <input checked="" type="checkbox"/>	10.5 Cable entry holes in ceilings above luminaires, sized or sealed so as to restrict the spread of fire: (.....) <input checked="" type="checkbox"/>
c) For cables concealed in walls / partitions at a depth of less than 50 mm (.....) <input checked="" type="checkbox"/>	d) The installation, circuit or part thereof that will be isolated is clearly identified by location and / or durable marking (.....) <input checked="" type="checkbox"/>	10.6 Recessed luminaires (downlighters):
d) For cables concealed in walls / partitions containing metal parts regardless of depth (.....) <input type="checkbox"/> N/A	e) Warning notice posted in situations where live parts cannot be isolated by the operation of a single device (.....) <input type="checkbox"/> N/A	a) Correct type of lamps fitted (.....) <input type="checkbox"/> N/A
e) For circuits supplying luminaires within domestic (household) premises only (.....) <input checked="" type="checkbox"/>	9.2 Switching off for mechanical maintenance:	b) Installed to minimise build-up of heat (.....) <input type="checkbox"/> N/A
8.17 Provision of fire barriers, sealing arrangements so as to minimise the spread of fire: (.....) <input checked="" type="checkbox"/>	a) Presence of appropriate devices (.....) <input type="checkbox"/> N/A	10.7 Provision of undervoltage protection, where specified: (.....) <input type="checkbox"/> N/A
8.18 Band II cables segregated / separated from Band I cables: (.....) <input checked="" type="checkbox"/>	b) Acceptable location (local or remote) (.....) <input type="checkbox"/> N/A	10.8 Provision of overload protection, where specified: (.....) <input type="checkbox"/> N/A
8.19 Cables segregated / separated from non-electrical services: (.....) <input checked="" type="checkbox"/>	c) Capable of being secured in the OFF position (.....) <input type="checkbox"/> N/A	10.9 Adequacy of working space / accessibility to equipment: (.....) <input type="checkbox"/> N/A
8.20 Termination of cables at enclosures:	d) Correct operation verified (functional check) (.....) <input checked="" type="checkbox"/>	<b>11. Special installations or locations</b>
a) Connections under no undue strain (.....) <input checked="" type="checkbox"/>	e) The installation, circuit or part thereof to be disconnected clearly identified by location and / or durable marking (.....) <input checked="" type="checkbox"/>	List below any special installations or locations which are part of the installation to be verified, and confirm that the additional requirements given in the respective section of Part 7 are fulfilled:
b) No basic insulation of a conductor visible outside enclosure (.....) <input checked="" type="checkbox"/>	9.3 Emergency switching / stopping:	N/A (.....) <input type="checkbox"/> N/A
c) Connections of live conductors adequately enclosed (.....) <input checked="" type="checkbox"/>	a) Presence of appropriate devices (.....) <input checked="" type="checkbox"/>	..... (.....) <input type="checkbox"/>
d) Adequately connected at point of entry to enclosure (.....) <input checked="" type="checkbox"/>	b) Readily accessible for operation where danger might occur (.....) <input checked="" type="checkbox"/>	..... (.....) <input type="checkbox"/>
8.21 Suitability of circuit accessories for external influences: (.....) <input checked="" type="checkbox"/>	c) Correct operation verified (functional check) (.....) <input checked="" type="checkbox"/>	..... (.....) <input type="checkbox"/>
8.22 Circuit accessories not damaged during erection: (.....) <input checked="" type="checkbox"/>	d) The installation, circuit or part thereof to be disconnected clearly identified by location and / or durable marking (.....) <input checked="" type="checkbox"/>	..... (.....) <input type="checkbox"/>
8.23 Single-pole devices for switching or protection in line conductors only: (.....) <input type="checkbox"/> N/A	e) Firefighter's switches present, where required: (.....) <input type="checkbox"/> N/A	..... (.....) <input type="checkbox"/>
	9.4 Functional switching:	..... (.....) <input type="checkbox"/>
	a) Presence of appropriate devices (.....) <input checked="" type="checkbox"/>	<b>SCHEDULE OF ITEMS INSPECTED BY</b>
	b) Correct operation verified (functional check) (.....) <input checked="" type="checkbox"/>	Name (capitals): JOHNATHAN DAVIES
		Signature:  Date: 21/06/2021

## PART 10 : SCHEDULES AND ADDITIONAL PAGES

Schedule of Inspections	Schedule of Circuit Details and Test Results for the installation	Additional pages, including data sheets for additional sources	Special installations or locations (indicated in item 11 above)	Continuation sheets
Page No(s): (.....) <b>4 &amp; 5</b> (.....)	Page No(s): (.....) <b>6, 7-20</b> (.....)	Page No(s): (.....) <b>None</b> (.....)	Page No(s): (.....) <b>None</b> (.....)	Page No(s): (.....) <b>21-32</b> (.....)

The pages identified are an essential part of this certificate.

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## PART 11 : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing: 1L1,1L3,2L2,3L1,3L3,4L2,5L1,5L3,6L2,7L1,7L3,8L2,10L2,12L1,12L3,RCD's, Fire Alarm, Electronic

CODES for Type of wiring (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: FP200

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Max. disconnection time (BS 7671) (s)	Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	BS (EN)		Type	Rating (A)	Short-circuit capacity (kA)	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)	RCD (✓)	AFDD (✓)						
												(Line) r <sub>1</sub>			(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>						(R <sub>1</sub> + R <sub>2</sub> )				R <sub>2</sub>	
																		(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>				(MΩ)	(MΩ)
1L1	Flat 1 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.03	N/A	N/A	>999	500	✓	0.33	N/A	N/A	N/A	
1L2	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A		
1L3	Flat 2 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.05	N/A	N/A	>999	500	✓	0.30	N/A	N/A	N/A	
2L1	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A		
2L2	Flat 3 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.04	N/A	N/A	>999	500	✓	0.29	N/A	N/A	N/A	
2L3	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A		
3L1	Flat 4 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.06	N/A	N/A	>999	500	✓	0.29	N/A	N/A	N/A	
3L2	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A		
3L3	Flat 5 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.03	N/A	N/A	>999	500	✓	0.34	N/A	N/A	N/A	
4L1	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A		
4L2	Flat 6 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.07	N/A	N/A	>999	500	✓	0.29	N/A	N/A	N/A	
4L3	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A		
5L1	Flat 7 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.08	N/A	N/A	>999	500	✓	0.39	N/A	N/A	N/A	
5L2	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A		
5L3	Flat 8 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.10	N/A	N/A	>999	500	✓	0.38	N/A	N/A	N/A	
6L1	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A		
6L2	Flat 9 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.09	N/A	N/A	>999	500	✓	0.32	N/A	N/A	N/A	
6L3	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A		

**DISTRIBUTION BOARD (DB) DETAILS** (to be completed in every case) DB designation: Main Panel Board Block A Location of DB: Main Hallway Cupboard **TESTED BY** Name (capitals): JOHNATHAN DAVIES Position: Tester Signature: [Signature] Date: 21/06/2021

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**  
 Supply to DB is from: (N/A) Nominal voltage: (N/A) V No. of phases: (N/A)  
 Overcurrent protection device for the distribution circuit Type: (BS EN N/A) Rating: (N/A) A  
 Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms  
 Characteristics at this DB Confirmation of supply polarity: (N/A) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (N/A) Ω I<sub>pf</sub> (N/A) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**  
 Multi-function: (1008121101865459) Continuity: (N/A)  
 Insulation resistance: (N/A) Earth fault loop impedance: (N/A)  
 Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing: 1L1,1L3,2L2,3L1,3L3,4L2,5L1,5L3,6L2,7L1,7L3,8L2,10L2,12L1,12L3,RCD's, Fire Alarm, Elector

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: FP200																
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>								
7L1	Flat 10 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.11	N/A	N/A	>999	500	✓	0.33	N/A	N/A	N/A
7L2	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	
7L3	Flat 11 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.10	N/A	N/A	>999	500	✓	0.32	N/A	N/A	N/A
8L1	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	
8L2	Flat 12 (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.11	N/A	N/A	>999	500	✓	0.28	N/A	N/A	N/A
8L3	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	
9L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10L2	Communal C.U (Distribution Circuit)	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	0.04	N/A	N/A	>999	500	✓	0.23	N/A	N/A	N/A
10L3	Neutral	A	C	1	16	16	5	60898	C	50	10	N/A	0.34	N/A	N/A	N/A	N/A	N/A	N/A	500	✓	N/A	N/A	N/A	N/A	
11L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12L1	NTL Cab	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.08	N/A	N/A	N/A	0.24	N/A	N/A	>999	500	✓	0.47	N/A	N/A	N/A
12L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12L3	Fire Panel Supply	O	B	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.18	N/A	N/A	N/A	0.35	N/A	N/A	>999	500	✓	0.58	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** (to be completed in every case)

DB designation: Main Panel Board Block A  
 Location of DB: Main Hallway Cupboard

**TESTED BY** Name (capitals): JOHNATHAN DAVIES  
 Signature: *[Signature]* Position: Tester  
 Date: 21/06/2021

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (N/A) Nominal voltage: (N/A) V No. of phases: (N/A)

Overcurrent protection device for the distribution circuit Type: (BS EN N/A) Rating: (N/A) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (N/A) Phase sequence confirmed (where appropriate): (N/A) Z<sub>s</sub> (N/A) Ω I<sub>pf</sub> (N/A) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459) Continuity: (N/A)

Insulation resistance: (N/A) Earth fault loop impedance: (N/A)

Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,4,5,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																								
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons								
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)							
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	17	✓	N/A						
1	Sockets	A	C	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.72	0.72	1.15	0.47	N/A	N/A	N/A	N/A	>999	500	✓	0.93	17	✓	N/A						
2	Boiler	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.20	N/A	N/A	N/A	0.59	N/A	N/A	N/A	N/A	>999	500	✓	0.82	17	✓	N/A						
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	17	✓	N/A						
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	17.2	✓	N/A						
4	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.21	N/A	N/A	N/A	N/A	>999	500	✓	0.44	17.2	✓	N/A						
5	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.84	N/A	N/A	N/A	0.92	N/A	N/A	N/A	N/A	157	500	✓	1.15	17.2	✓	N/A						
6	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	17.2	N/A	N/A						
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	17.2	N/A	N/A						

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <small>(to be completed in every case)</small>	DB designation: Flat 1 Block A Location of DB: Hallway	<b>TESTED BY</b> Name (capitals): JOHNATHAN DAVIES Signature:	Position: Tester Date: 21/06/2021
--	---	--	--------------------------------------

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 1L1) Nominal voltage: (240) V No. of phases: (2)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60898) Rating: (50) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.33) Ω I<sub>pf</sub> (0.875) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)



# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,4,5,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																								
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons								
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)							
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	21.4	✓	N/A						
1	Sockets	A	C	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.70	0.70	0.70	0.46	N/A	N/A	N/A	N/A	>999	500	✓	1.05	21.4	✓	N/A						
2	Boiler	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.20	N/A	N/A	N/A	0.17	N/A	N/A	N/A	N/A	>999	500	✓	0.36	21.4	✓	N/A						
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	21.4	✓	N/A						
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	20.7	✓	N/A						
4	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.11	N/A	N/A	N/A	N/A	>999	500	✓	0.30	20.7	✓	N/A						
5	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.84	N/A	N/A	N/A	0.19	N/A	N/A	N/A	N/A	>999	500	✓	1.10	20.7	✓	N/A						
6	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	20.7	N/A	N/A						
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	20.7	N/A	N/A						

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <small>(to be completed in every case)</small>	DB designation: Flat 2 Block A Location of DB: Hallway	<b>TESTED BY</b> Name (capitals): JOHNATHAN DAVIES Signature:	Position: Tester Date: 22/06/2021
--	---	--	--------------------------------------

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 1L3) Nominal voltage: (240) V No. of phases: (2)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60898) Rating: (50) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.3) Ω I<sub>pf</sub> (0.716) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons								
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)							
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																
																										(MΩ)	(MΩ)	(V)						
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
1	Sockets	A	C	20	2.5	1.5	0.4	61009	B	32	10	30	1.08	0.70	0.66	1.41	0.53	N/A	N/A	N/A	>999	500	✓	1.00	29	✓	N/A							
2	Cooker	A	C	1	6	2.5	0.4	61009	B	32	6	N/A	1.08	N/A	N/A	N/A	0.22	N/A	N/A	N/A	>999	500	✓	0.45	23.5	✓	N/A							
3	Lighting	A	C	9	1.5	1	0.4	61009	B	6	6	N/A	5.82	N/A	N/A	N/A	0.89	N/A	N/A	N/A	153	500	✓	1.12	23.4	✓	N/A							
4	Heating	A	C	1	2.5	1.5	0.4	61009	B	16	6	N/A	2.20	N/A	N/A	N/A	0.28	N/A	N/A	N/A	>999	500	✓	0.51	23.4	✓	N/A							
5	Shower	A	B	1	6	2.5	0.4	61009	B	32	6	N/A	1.08	N/A	N/A	N/A	0.11	N/A	N/A	N/A	>999	500	✓	0.43	23.4	✓	N/A							
6	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: Flat 3 Block A (to be completed in every case) Location of DB: Hallway

**TESTED BY** Name (capitals): JOHNATHAN DAVIES Position: Tester Signature: [Signature] Date: 22/06/2021

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 2L2) Nominal voltage: (240) V No. of phases: (2)

Overcurrent protection device for the distribution circuit Type: (BS EN 60898) Rating: (50) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.29) Ω I<sub>pf</sub> (0.795) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459) Continuity: (N/A)

Insulation resistance: (N/A) Earth fault loop impedance: (N/A)

Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,4,5,6,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																			
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			RCD operating time (ms)	Test buttons						
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)		Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD (✓)	AFDD (✓)			
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>											
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	13	✓	N/A		
1	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.05	N/A	N/A	N/A	>999	500	✓	0.33	13	✓	N/A		
2	Shower	A	B	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.05	N/A	N/A	N/A	>999	500	✓	0.31	13	✓	N/A		
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	13	✓	N/A		
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	16.4	✓	N/A		
4	Sockets	A	C	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.86	0.86	1.46	0.59	N/A	N/A	N/A	>999	500	✓	1.05	16.4	✓	N/A		
5	Heating	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.20	N/A	N/A	N/A	0.10	N/A	N/A	N/A	438	500	✓	0.38	16.4	✓	N/A		
6	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.84	N/A	N/A	N/A	0.53	N/A	N/A	N/A	438	500	✓	0.87	16.4	✓	N/A		
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	16.4	N/A	N/A		

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: Flat 4 Block A Location of DB: Hallway	TESTED BY Name (capitals): JOHNATHAN DAVIES Signature:	Position: Tester Date: 22/06/2021
---	---	---	--------------------------------------

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 3L1) Nominal voltage: (240) V No. of phases: (2)

Overcurrent protection device for the distribution circuit Type: (BS EN 60898) Rating: (50) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.29) Ω I<sub>pf</sub> (0.789) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

### ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,4,5,6,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(I) other - state: N/A																								
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons								
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)							
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	16.6	✓	N/A						
1	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.13	N/A	N/A	N/A	N/A	>999	500	✓	0.34	16.6	✓	N/A						
2	Shower	A	B	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.18	N/A	N/A	N/A	N/A	>999	500	✓	0.39	16.6	✓	N/A						
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	16.6	✓	N/A							
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	16	✓	N/A						
4	Sockets	A	C	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.94	0.94	0.61	0.61	N/A	N/A	N/A	N/A	>999	500	✓	0.82	16	✓	N/A						
5	Boiler	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.20	N/A	N/A	N/A	0.32	N/A	N/A	N/A	N/A	>999	500	✓	0.53	16	✓	N/A						
6	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.82	N/A	N/A	N/A	1.44	N/A	N/A	N/A	N/A	>999	500	✓	1.65	16	✓	N/A						
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	16	N/A	N/A							

<b>DISTRIBUTION BOARD (DB) DETAILS</b> <small>(to be completed in every case)</small>	DB designation: Flat 5 Block A Location of DB: Hallway	<b>TESTED BY</b>	Name (capitals): JOHNATHAN DAVIES Signature:	Position: Tester Date: 22/06/2021
--	---	------------------	---	--------------------------------------

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 3L3) Nominal voltage: (240) V No. of phases: (2)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60898) Rating: (50) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.34) Ω I<sub>pf</sub> (0.794) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)



This continuation sheet is not valid if the serial number is not the same as the corresponding certificate or report.

23673980

ISN18C

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

### ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,4,5,6,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																						
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons						
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)					
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>														
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	16.8	✓	N/A				
1	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.11	N/A	N/A	N/A	N/A	>999	500	✓	0.47	16.8	✓	N/A				
2	Shower	A	B	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.17	N/A	N/A	N/A	N/A	>999	500	✓	0.60	16.8	✓	N/A				
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	16.8	✓	N/A					
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	16.8	✓	N/A				
4	Sockets	A	C	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.80	0.80	1.40	0.55	N/A	N/A	N/A	N/A	>999	500	✓	1.08	16.8	✓	N/A				
5	Boiler	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.18	N/A	N/A	N/A	0.23	N/A	N/A	N/A	N/A	>999	500	✓	0.56	16.8	✓	N/A				
6	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.82	N/A	N/A	N/A	1.21	N/A	N/A	N/A	N/A	463	500	✓	1.57	16.8	✓	N/A				
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	16.8	✓	N/A					

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: Flat 6 Block A Location of DB: Hallway	<b>TESTED BY</b> Name (capitals): JOHNATHAN DAVIES Signature:	Position: Tester Date: 23/06/2021
---	---	--	--------------------------------------

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 4L2) Nominal voltage: (240) V No. of phases: (2)

Overcurrent protection device for the distribution circuit Type: (BS EN 60898) Rating: (50) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.29) Ω I<sub>pf</sub> (0.769) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

## CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

### ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,3,5,6,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																							
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			RCD operating time (ms)	Test buttons									
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)		Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD (✓)	AFDD (✓)						
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>															
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	22	✓	N/A					
1	Shower	A	B	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.14	N/A	N/A	N/A	N/A	>999	500	✓	0.54	22	✓	N/A					
2	Sockets	A	C	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.93	0.94	1.56	0.62	N/A	N/A	N/A	N/A	>999	500	✓	1.06	22	✓	N/A					
3	Boiler	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.18	N/A	N/A	N/A	LIM	N/A	N/A	N/A	N/A	>999	500	✓	LIM	22	✓	N/A					
4	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	20.4	✓	N/A					
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	20.4	✓	N/A					
5	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.19	N/A	N/A	N/A	N/A	>999	500	✓	0.69	20.4	✓	N/A					
6	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.82	N/A	N/A	N/A	1.70	N/A	N/A	N/A	N/A	>999	500	✓	2.07	20.4	✓	N/A					
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	20.4	N/A	N/A					

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: <u>Flat 7 Block A</u> Location of DB: <u>Hallway</u>	<b>TESTED BY</b> Name (capitals): <u>JOHNATHAN DAVIES</u> Signature: <u>[Signature]</u>	Position: <u>Tester</u> Date: <u>23/06/2021</u>
---	---	--	--

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: ( Main Panel Board Block A - 5L1 ) Nominal voltage: (240) V No. of phases: (2)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60898) Rating: (50) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (  ) Phase sequence confirmed (where appropriate): (  ) Z<sub>s</sub> (0.39) Ω I<sub>pf</sub> (0.784) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: ( <u>1008121101865459</u> )	Continuity: ( <u>N/A</u> )
Insulation resistance: ( <u>N/A</u> )	Earth fault loop impedance: ( <u>N/A</u> )
Earth electrode resistance: ( <u>N/A</u> )	RCD: ( <u>N/A</u> )

Original (to the person ordering the work)

**CONTINUATION SHEET:**  
**ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS**  
Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

**ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS**

(Delete as appropriate)

Circuits/equipment vulnerable to damage when testing 1,2,4,5,6,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																										
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons											
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)										
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																		
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	14.9	✓	N/A								
1	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.17	N/A	N/A	N/A	N/A	>999	500	✓	0.60	14.9	✓	N/A								
2	Shower	A	B	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.17	N/A	N/A	N/A	N/A	>999	500	✓	0.60	14.9	✓	N/A								
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	14.9	✓	N/A								
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	16.2	✓	N/A								
4	Sockets	A	C	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.87	0.87	1.52	0.60	N/A	N/A	N/A	N/A	>999	500	✓	0.72	16.2	✓	N/A								
5	Boiler	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.18	N/A	N/A	N/A	0.19	N/A	N/A	N/A	N/A	>999	500	✓	0.52	16.2	✓	N/A								
6	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.82	N/A	N/A	N/A	1.39	N/A	N/A	N/A	N/A	30.2	500	✓	1.74	16.2	✓	N/A								
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: Flat 8 Block A  
(to be completed in every case) Location of DB: Hallway

**TESTED BY** Name (capitals): JOHNATHAN DAVIES Position: Tester  
Signature: [Signature] Date: 23/06/2021

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 5L3) Nominal voltage: (240) V No. of phases: (2)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60898) Rating: (50) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.38) Ω I<sub>pf</sub> (0.872) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459) Continuity: (N/A)

Insulation resistance: (N/A) Earth fault loop impedance: (N/A)

Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,4,5,6,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(I) other - state: N/A																								
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons								
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)							
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	15.9	✓	N/A						
1	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.18	N/A	N/A	N/A	N/A	>999	500	✓	0.39	15.9	✓	N/A						
2	Shower	A	B	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.12	N/A	N/A	N/A	N/A	>999	500	✓	0.33	15.9	✓	N/A						
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	15.9	✓	N/A						
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	16.8	✓	N/A						
4	Sockets	A	C	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.71	0.71	1.81	0.63	N/A	N/A	N/A	N/A	>999	500	✓	0.79	16.8	✓	N/A						
5	Boiler	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.18	N/A	N/A	N/A	0.48	N/A	N/A	N/A	N/A	>999	500	✓	0.69	16.8	✓	N/A						
6	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.82	N/A	N/A	N/A	0.86	N/A	N/A	N/A	N/A	>999	500	✓	1.07	16.8	✓	N/A						
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: Flat 9 Block A Location of DB: Hallway	<b>TESTED BY</b> Name (capitals): JOHNATHAN DAVIES Signature:	Position: Tester Date: 23/06/2021
---	---	--	--------------------------------------

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 6L2) Nominal voltage: (240) V No. of phases: (2)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60898) Rating: (50) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.32) Ω I<sub>pf</sub> (0.717) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)



# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(I) other - state: N/A																							
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons							
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)						
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>															
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	13.6	✓	N/A					
	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A						
1	Shower	A	B	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.19	N/A	N/A	163	500	✓	0.71	13.6	✓	N/A							
2	Sockets	A	C	20	2.5	1.5	0.4	61009	B	32	10	30	1.08	0.78	0.78	1.22	0.50	N/A	N/A	163	500	✓	0.92	13.6	✓	N/A							
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	14.4	✓	N/A						
3	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.21	N/A	N/A	310	500	✓	0.68	14.4	✓	N/A							
4	Heating	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.18	N/A	N/A	N/A	0.40	N/A	N/A	310	500	✓	0.76	14.4	✓	N/A							
5	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.82	N/A	N/A	N/A	1.87	N/A	N/A	310	500	✓	2.23	14.4	✓	N/A							
6	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: Flat 10 Block A Location of DB: Hallway	<b>TESTED BY</b> Name (capitals): JOHNATHAN DAVIES Signature:	Position: Tester Date: 23/06/2021
---	--	--	--------------------------------------

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 7L1) Nominal voltage: (240) V No. of phases: (2)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60898) Rating: (50) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.28) Ω I<sub>pf</sub> (0.834) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,4,5,6,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(I) other - state: N/A																								
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons								
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)							
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	15.5	✓	N/A						
1	Cooker	A	102	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.19	N/A	N/A	N/A	N/A	>999	500	✓	0.78	15.5	✓	N/A						
2	Shower	A	B	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.10	N/A	N/A	N/A	N/A	>999	500	✓	0.44	15.5	✓	N/A						
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	15.5	✓	N/A						
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	10.6	✓	N/A						
4	Sockets	A	102	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.81	0.81	1.23	0.51	N/A	N/A	N/A	N/A	>999	500	✓	0.93	10.6	✓	N/A						
5	Boiler	A	102	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.20	N/A	N/A	N/A	0.30	N/A	N/A	N/A	N/A	>999	500	✓	0.63	10.6	✓	N/A						
6	Lighting	A	102	9	1.5	1	0.4	60898	B	6	6	N/A	5.82	N/A	N/A	N/A	0.88	N/A	N/A	N/A	108	500	✓	1.17	10.6	✓	N/A							
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: Flat 11 Block A Location of DB: Hallway	<b>TESTED BY</b> Name (capitals): JOHNATHAN DAVIES Signature:	Position: Tester Date: 23/06/2021
---	--	--	--------------------------------------

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 7L3) Nominal voltage: (240) V No. of phases: (2)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60898) Rating: (50) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.32) Ω I<sub>pf</sub> (0.771) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,4,5,6,RCD's, Smoke Detectors, Electronic Equipment

CODES for Type of wiring		(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	(O) other - state: N/A																							
Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons							
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)						
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>															
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	16	✓	N/A					
1	Cooker	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.13	N/A	N/A	N/A	N/A	>999	500	✓	0.47	16	✓	N/A					
2	Shower	A	C	1	6	2.5	0.4	60898	B	32	6	N/A	1.08	N/A	N/A	N/A	0.71	N/A	N/A	N/A	N/A	>999	500	✓	0.71	16	✓	N/A					
3	Spare	N/A	C	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	16	✓	N/A						
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	16.1	✓	N/A					
4	Sockets	A	C	20	2.5	1.5	0.4	60898	B	32	10	30	1.08	0.71	0.71	1.20	0.48	N/A	N/A	N/A	N/A	>999	500	✓	0.95	16.1	✓	N/A					
5	Boiler	A	C	1	2.5	1.5	0.4	60898	B	16	6	N/A	2.18	N/A	N/A	N/A	LIM	N/A	N/A	N/A	N/A	>999	500	✓	LIM	16.1	✓	N/A					
6	Lighting	A	C	9	1.5	1	0.4	60898	B	6	6	N/A	5.82	N/A	N/A	N/A	1.69	N/A	N/A	N/A	N/A	213	500	✓	1.69	16.1	✓	N/A					
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		

<b>DISTRIBUTION BOARD (DB) DETAILS</b> (to be completed in every case)	DB designation: Flat 12 Block A Location of DB: Hallway	<b>TESTED BY</b> Name (capitals): JOHNATHAN DAVIES Signature:	Position: Tester Date: 23/06/2021
---	--	--	--------------------------------------

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (Main Panel Board Block A - 8L2) Nominal voltage: (240) V No. of phases: (2)

**Overcurrent protection device for the distribution circuit** Type: (BS EN 60898) Rating: (50) A

**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms

**Characteristics at this DB** Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.28) Ω I<sub>pf</sub> (0.834) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**

Multi-function: (1008121101865459)	Continuity: (N/A)
Insulation resistance: (N/A)	Earth fault loop impedance: (N/A)
Earth electrode resistance: (N/A)	RCD: (N/A)

Original (to the person ordering the work)

# CONTINUATION SHEET: ELECTRICAL INSTALLATION CERTIFICATES & ELECTRICAL INSTALLATION CONDITION REPORTS

*Issued in accordance with BS 7671: 2018 – Requirements for Electrical Installations*

## ICN / XXX : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing 1,2,3,4,5,6,7,RCD's, Smoke Detectors, Electronic Equipment

**CODES for Type of wiring** (A) Thermoplastic insulated / sheathed cables (B) Thermoplastic cables in metallic conduit (C) Thermoplastic cables in non-metallic conduit (D) Thermoplastic cables in metallic trunking (E) Thermoplastic cables in non-metallic trunking (F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables (O) other - state: N/A

Circuit number	Circuit description	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Circuit conductor csa			Protective device				RCD Operating current, I <sub>Δn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device* (Ω)	Circuit impedances (Ω)						Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons										
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)			Ring final circuits only (measured end to end)			All circuits (complete at least one column)			Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)				RCD (✓)	AFDD (✓)									
														(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>																		
	Main Switch	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	15.4	✓	N/A							
1	Extractor Fan Circuit	A	C	2	2.5	1.5	0.4	60898	B	20	10	N/A	1.74	N/A	N/A	N/A	0.31	N/A	N/A	N/A	N/A	>999	500	✓	0.56	15.4	✓	N/A								
2	T.V Amp Circuit	A	C	1	2.5	1.5	0.4	60898	B	16	10	30	2.20	N/A	N/A	N/A	0.32	N/A	N/A	N/A	N/A	>999	500	✓	0.56	15.4	✓	N/A								
3	Front Door Entry	A	C	1	2.5	1.5	0.4	60898	B	16	10	N/A	2.20	N/A	N/A	N/A	0.40	N/A	N/A	N/A	N/A	>999	500	✓	0.67	15.4	✓	N/A								
4	Door Entry	A	C	3	2.5	1.5	0.4	60898	B	16	10	N/A	2.20	N/A	N/A	N/A	0.51	N/A	N/A	N/A	N/A	>999	500	✓	0.74	15.4	✓	N/A								
5	Hallway Sockets	A	C	4	2.5	1.5	0.4	61009	B	20	10	30	1.74	N/A	N/A	N/A	0.95	N/A	N/A	N/A	N/A	>999	500	✓	1.18	15.4	✓	N/A								
	RCD	N/A	N/A	N/A	N/A	N/A	N/A	61008		80	N/A	30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	12.8	✓	N/A							
6	Hallway/Stairwell Lighting & Emg	A	C	18	1	1	0.4	60898	B	10	10	N/A	3.49	N/A	N/A	N/A	0.49	N/A	N/A	N/A	N/A	3.62	500	✓	0.72	12.8	✓	N/A								
7	Outside Lighting	A	C	5	1	1	0.4	60898	B	6	6	N/A	5.82	N/A	N/A	N/A	0.90	N/A	N/A	N/A	N/A	3.62	500	✓	1.13	12.8	✓	N/A								
8	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	✓	N/A	N/A	✓	N/A							

**DISTRIBUTION BOARD (DB) DETAILS** DB designation: Communal D.B (Landlords) Block A Location of DB: Entrance Hallway Cupboard  
**TESTED BY** Name (capitals): JOHNATHAN DAVIES Position: Tester  
 Signature: [Signature] Date: 23/06/2021


**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**  
 Supply to DB is from: (Main Panel Board Block A - 10L2) Nominal voltage: (240) V No. of phases: (2)  
 Overcurrent protection device for the distribution circuit Type: (BS EN 60898) Rating: (50) A  
 Associated RCD (if any) Type: (BS EN N/A) No. of poles: (2) I<sub>Δn</sub> (N/A) mA Operating time (N/A) ms  
 Characteristics at this DB Confirmation of supply polarity: (✓) Phase sequence confirmed (where appropriate): (✓) Z<sub>s</sub> (0.23) Ω I<sub>pf</sub> (0.879) kA

**TEST INSTRUMENTS (enter serial number against each instrument used)**  
 Multi-function: (1008121101865459) Continuity: (N/A)  
 Insulation resistance: (N/A) Earth fault loop impedance: (N/A)  
 Earth electrode resistance: (N/A) RCD: (N/A)

Original (to the person ordering the work)


**GENERAL CONTINUATION SHEET**

**NOTES**



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES



# GENERAL CONTINUATION SHEET

## NOTES






**GENERAL CONTINUATION SHEET**

**NOTES**



# GENERAL CONTINUATION SHEET

## NOTES



**GENERAL CONTINUATION SHEET**


**NOTES**



**GENERAL CONTINUATION SHEET**

Original (to the person ordering the work)

**NOTES**



**GENERAL CONTINUATION SHEET**

**NOTES**




# GENERAL CONTINUATION SHEET

## NOTES



**GENERAL CONTINUATION SHEET**

**NOTES**



**GENERAL CONTINUATION SHEET**

Original (to the person ordering the work)

**NOTES**





# NOTES FOR RECIPIENT

## THIS CERTIFICATE IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE USE

If you were the person ordering the work, but not the user of the installation, you should pass this certificate, or a full copy of it including these notes, the schedules and additional pages (if any), immediately to the user.

This safety certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected, tested and verified in accordance with the national standard for the safety of electrical installations, *BS 7671: 2018 (as amended) - Requirements for Electrical Installations* (the IET Wiring Regulations).

Where the installation incorporates a residual current device (RCD) there should be a notice at or near the device stating that it should be tested every six months. For safety reasons it is important that this instruction is followed.

Also for safety reasons, the complete electrical installation will need to be inspected and tested at appropriate intervals by a skilled person or persons competent in such work. NICEIC\* recommends that you engage the services of an NICEIC Approved Contractor for this purpose. The maximum interval recommended before the next inspection is stated in PART 3. There should be a notice at or near the main switchboard or distribution board indicating the date when the next inspection is due.

Only an NICEIC Approved Contractor or Conforming Body responsible for the construction of the electrical installation is authorised to issue this NICEIC Electrical Installation Certificate.

The certificate, which consists of at least six numbered pages, is only valid if accompanied by the *Schedule of Items Inspected* and the *Schedule of Circuit Details and Test Results*. The certificate has a printed serial number which is traceable to the Contractor to which it was supplied.

For installations having more than one distribution board (or consumer unit) or more circuits than can be recorded on Page 6, one or more additional *Schedules of Circuit Details and Test Results*, should form part of the certificate.

This certificate is intended to be issued only for a new electrical installation or for new work associated with an addition or alteration to an existing installation, or for the replacement of a distribution board (or consumer unit). It should not have been issued for the inspection of an existing electrical installation. An 'Electrical Installation Condition Report' should be issued for such a periodic inspection.

This certificate should not have been issued for electrical work in a potentially explosive atmosphere (hazardous area) unless the Approved Contractor holds an appropriate extension to their NICEIC registration for such work.

You should have received the certificate marked 'Original' and the Approved Contractor should have retained the certificate marked 'Duplicate'.

**The 'Original' certificate should be retained in a safe place and shown to any skilled person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this certificate will demonstrate to the new user that the electrical installation complied with the requirements of BS 7671 at the time the certificate was issued.**

The *Construction (Design and Management) Regulations* require that, for a project covered by those Regulations, a copy of this certificate, together with schedules, is included in the project health and safety documentation.

Page 1 and 2 of this certificate provide details of the electrical installation, together with the name(s) and signature(s) of the person(s) certifying the three elements of installation work: design, construction and inspection and testing, and page 3 identifies the organisation(s) responsible for the work certified by their representative(s).

Certification for inspection and testing provides an assurance that the electrical installation work has been fully inspected and tested, and that the electrical work has been carried out in accordance with the requirements of *BS 7671: 2018 (as amended)* (except for any departures sanctioned by the designer and appended to the certificate).

Where responsibility for the design, the construction and the inspection and testing of the electrical work is divided between the Approved Contractor and one or more other bodies, the division of responsibility should have been established and agreed before commencement of the work. In such a case, NICEIC considers that the absence of certification for the construction, or the inspection and testing elements of the work would render the certificate invalid. If the design section of the certificate has not been completed, NICEIC recommends that you question why those responsible for the design have not certified that this important element of the work is in accordance with *BS 7671*.

Where the electrical work to which this certificate relates includes the installation of a fire alarm system and/or an emergency lighting system (or a part of such systems) in accordance with British Standards *BS 5839* and *BS 5266* respectively, this electrical safety certificate should be accompanied by a separate certificate or certificates as prescribed by those standards.

Where a number of sources are available to supply the installation, and where the data given for the primary source may differ from other sources, an additional page should have been provided which gives the relevant information relating to each additional source, and to the associated earthing arrangements and main switchgear.

Should the person ordering the work (e.g. the client, as identified on Page 1 of this certificate), have reason to believe that any element of the work for which the Approved Contractor has accepted responsibility (as indicated by the signatures on this certificate) does not comply with *BS 7671: 2018 (as amended)*, the client should in the first instance raise the specific concerns in writing with the Approved Contractor. If the concerns remain unresolved, the client may make a formal complaint to NICEIC, for which purpose a standard complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

\* NICEIC is operated by Certsure LLP, a partnership between the Electrical Contractors' Association and the charity, Electrical Safety First. NICEIC maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).

For further information about electrical safety and how NICEIC can help you, visit [www.niceic.com](http://www.niceic.com)