

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with *British Standard 7671 – Requirements for Electrical Installations* by an Approved Contractor or Conforming Body enrolled with NICEIC, Warwick House, Houghton Hall Park, Houghton Regis, Dunstable, LU5 5ZX

Original (To the person ordering the work)

DETAILS OF THE CLIENT		
Client / Address:	St Modwen Park Point, 17 High Street, Longbridge, Birmingham, West Midlands	B31 2UQ

DETAILS OF THE INSTALLATION		The installation is:	
Address:	Residential Tower, Swansea Bay Science and Innovation Campus., Residential Buildings SA1 8QQ	New	<input checked="" type="checkbox"/>
Extent of the installation covered by this certificate:	Fixed wiring only	An addition	<input type="checkbox"/>
		An alteration	<input type="checkbox"/>

DESIGN			
I/We, being the person(s) responsible for the design of the electrical installation (as indicated by my/our signature(s) below), particulars of which are described above, having exercised reasonable skill and care when carrying out the design, hereby CERTIFY that the design work for which I/we have been responsible is, to the best of my/our knowledge and belief, in accordance with BS 7671 amended to 17th Edition, Amendment 1:2011 (date) except for the departures, if any, detailed as follows:			
Details of departures from BS 7671, as amended (Regulations 120.3, 133.5):		None	
The extent of liability of the signatory/signatories is limited to the work described above as the subject of this certificate. For the <b>DESIGN</b> of the installation: <small>** (Where there is divided responsibility for the design)</small>			
Signature		Date	18/09/2015
		Name (CAPITALS)	STEVEN PRIDMORE Designer 1
Signature		Date	18/09/2015
		Name (CAPITALS)	CHRIS MORGAN ** Designer 2

CONSTRUCTION			
I/We, being the person(s) responsible for the construction of the electrical installation (as indicated by my/our signature below), particulars of which are described above, having exercised reasonable skill and care when carrying out the construction, hereby CERTIFY that the construction work for which I/we have been responsible is, to the best of my/our knowledge and belief, in accordance with BS 7671 amended to 17th Edition, Amendment 1:2011 (date) except for the the departures, if any, detailed as follows:			
Details of departures from BS 7671, as amended (Regulations 120.3, 133.5):		None	
The extent of liability of the signatory is limited to the work described above as the subject of this certificate. For the <b>CONSTRUCTION</b> of the installation:			
Signature		Date	18/09/2015
		Name (CAPITALS)	STEVEN PRIDMORE Constructor

INSPECTION AND TESTING			
I/We, being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby CERTIFY that the work for which I/we have been responsible is to the best of my/our knowledge and belief in accordance with BS 7671, amended to 17th Edition, Amendment 1:2011 (date) except for the departures, if any, detailed as follows:			
Details of departures from BS 7671, as amended (Regulations 120.3, 133.5):		None	
The extent of liability of the signatory/signatories is limited to the work described above as the subject of this certificate. For the <b>INSPECTION AND TESTING</b> of the installation:			
Signature		Date	18/09/2015
		Signature	
		Date	18/09/2015
Name (CAPITALS)	JUSTIN SCRIVEN Inspector	Name (CAPITALS)	CLAYTON EVANS Qualified Supervisor †

DESIGN, CONSTRUCTION, INSPECTION AND TESTING *			
I, being the person responsible for the design, construction, inspection and testing of the electrical installation (as indicated by my signature below), particulars of which are described above, having exercised reasonable skill and care when carrying out the design, construction, inspection and testing, hereby CERTIFY that the said work for which I have been responsible is to the best of my knowledge and belief in accordance with BS 7671, amended to (date) except for the departures, if any, detailed as follows:			
Details of departures from BS 7671, as amended (Regulations 120.3, 133.5):			
The extent of liability of the signatory is limited to the work described above as the subject of this certificate. For the <b>DESIGN</b> , the <b>CONSTRUCTION</b> and the <b>INSPECTION AND TESTING</b> of the installation:			
Signature		Signature	
Date		Date	
Name (CAPITALS)		Name (CAPITALS)	Qualified Supervisor ††

† Where the inspection and testing have been carried out by an Approved Contractor, the inspection and testing results are to be reviewed by the registered Qualified Supervisor.  
†† Where the design, the construction, and the inspection and testing have been the responsibility of one person, the inspection and testing results are to be reviewed by the registered Qualified Supervisor.

Please see the 'Notes for Recipients' on the reverse of this page.

Check your certificate is genuine, go to [www.checkmyniceicert.com](http://www.checkmyniceicert.com) and put in the certificate number

## NOTES FOR RECIPIENT

### THIS SAFETY CERTIFICATE IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE REFERENCE

This safety certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected, tested and verified in accordance with the national standard for the safety of electrical installations, British Standard 7671 (as amended) - *Requirements for Electrical Installations*.

Where, as will often be the case, the installation incorporates a residual current device (RCD), there should be a notice at or near the main switchboard or consumer unit stating that the device should be tested at quarterly intervals. For safety reasons, it is important that you carry out the test regularly.

Also for safety reasons, the complete electrical installation will need to be inspected and tested at appropriate intervals by a competent person. NICEIC\* recommends that you engage the services of an Approved Contractor for this purpose. The maximum interval recommended before the next inspection is stated on Page 2 under *Next Inspection*. There should be a notice at or near the main switchboard or consumer unit indicating when the inspection of the installation is next due.

Only an NICEIC Approved Contractor or Conforming Body responsible for the **construction** of the electrical installation is authorised to issue this NICEIC Electrical Installation Certificate.

The certificate consists of at least five numbered pages. The certificate is invalid if any of the five pages are missing. The certificate has a printed seven-digit serial number which is traceable to the Approved Contractor to which it was supplied by NICEIC.

For installations having more than one distribution board or more circuits than can be recorded on pages 4 and 5, one or more additional *Schedules of Circuit Details for the Installation*, and *Schedules of Test Results for the Installation* (pages 6 and 7 onwards) should form part of the certificate.

This certificate is intended to be issued only for a new electrical installation or for new work associated with an alteration or addition to an existing installation. It should not have been issued for the inspection of an existing electrical installation. An 'Electrical Installation Condition Report' or, where appropriate, a Domestic Electrical Installation Condition Report should be issued for such a periodic inspection.

This certificate should not have been issued for electrical work in a potentially explosive atmosphere (hazardous area) unless the Approved Contractor holds an appropriate extension to NICEIC enrolment for such work.

You should have received the certificate marked 'Original' and the Approved Contractor should have retained the certificate marked 'Duplicate'.

**If you were the person ordering the work, but not the user of the installation, you should pass this certificate, or a full copy of it including these notes, the schedules and additional pages (if any), immediately to the user.**

**The 'Original' certificate should be retained in a safe place and shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this certificate will demonstrate to the new user that the electrical installation complied with the requirements of the national electrical safety standard at the time the certificate was issued.**

Page 1 of this certificate provides details of the electrical installation, together with the name(s) and signature(s) of the person(s) certifying the three elements of installation work: design, construction and inspection and testing. Page 2 identifies the organisation(s) responsible for the work certified by their representative(s).

Certification for inspection and testing provides an assurance that the electrical installation work has been fully inspected and tested, and that the electrical work has been carried out in accordance with the requirements of BS 7671 (except for any departures sanctioned by the designer) and recorded in the appropriate box(es) of the certificate.

\* NICEIC is a part of the Ascertiva Group, a wholly owned subsidiary of The Electrical Safety Council. Under license from The Electrical Safety Council, NICEIC acts as the electrical contracting industry's independent voluntary body for electrical installation safety matters throughout the UK, and maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).

For further information about electrical safety and how NICEIC can help you, visit **[www.niceic.com](http://www.niceic.com)**

continued on the reverse of page 2

## **NOTES FOR RECIPIENT** **(continued from the reverse of page 1)**

Where responsibility for the *design*, the *construction* and the *inspection and testing* of the electrical work is divided between the Approved Contractor and one or more other bodies, the division of responsibility should have been established and agreed before commencement of the work. In such a case, NICEIC considers that the absence of certification for the *construction*, or the *inspection and testing* elements of the work would render the certificate invalid. If the *design* section of the certificate has not been completed, NICEIC recommends that you question why those responsible for the design have not certified that this important element of the work is in accordance with the national electrical safety standard.

Where the electrical work to which this certificate relates includes the installation of a fire alarm system and/or an emergency lighting system (or a part of such systems) in accordance with British Standards BS 5839 and BS 5266 respectively, this electrical safety certificate should be accompanied by a separate certificate or certificates as prescribed by those standards.

Where the installation can be supplied by more than one source, such as the public supply and a standby generator, the number of sources should have been recorded in the box entitled Number of Sources, under the general heading *Supply Characteristics and Earthing Arrangements* on page 2 of the certificate, and the *Schedule of Test Results* compiled accordingly. Where a number of sources are available to supply the installation, and where the data given for the primary source may differ from other sources, an additional page should have been provided which gives the relevant information relating to each additional source, and to the associated earthing arrangements and main switchgear.

Should the person ordering the work (e.g. the client, as identified on Page 1 of this certificate), have reason to believe that any element of the work for which the Approved Contractor has accepted responsibility (as indicated by the signatures on this certificate) does not comply with the requirements of the national electrical safety standard (BS 7671), the client should in the first instance raise the specific concerns in writing with the Approved Contractor. If the concerns remain unresolved, the client may make a formal complaint to NICEIC, for which purpose a standard complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

**PARTICULARS OF THE ORGANISATION(S) RESPONSIBLE FOR THE ELECTRICAL INSTALLATION**

<b>DESIGN (1)</b>	Organisation † RDM Electrical Services Ltd	NICEIC Enrolment No (where appropriate)	0	1	9	6	3	4
Address:	Unit 6 Cambrian Court Ferryboat Close Swansea Enterprise Park Postcode SA6 8PZ	Branch number: (if applicable)	0	0	0			
<b>DESIGN (2)</b>	Organisation † McCann & Partners	NICEIC Enrolment No (where appropriate)						
Address:	Faraday House Terra Nova Way Penarth Marina Cardiff Postcode CF64 1SA	Branch number: (if applicable)						
<b>CONSTRUCTION</b>	Organisation † RDM Electrical Services Ltd	NICEIC Enrolment No (Essential information)	0	1	9	6	3	4
Address:	Unit 6 Cambrian Court Ferryboat Close Swansea Enterprise Park Postcode SA6 8PZ	Branch number: (if applicable)	0	0	0			
<b>INSPECTION AND TESTING</b>	Organisation † RDM Electrical Services Ltd	NICEIC Enrolment No (where appropriate)	0	1	9	6	3	4
Address:	Unit 6 Cambrian Court Ferryboat Close Swansea Enterprise Park Postcode SA6 8PZ	Branch number: (if applicable)	0	0	0			

**SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS**

System Type(s)		Number and Type of Live Conductors				Nature of Supply Parameters				Characteristics of Primary Supply Overcurrent Protective Device(s)			
TNS	N/A	a.c.	<input checked="" type="checkbox"/>	d.c.		Nominal voltage(s):	400	V	$U_o^{(1)}$	230	V	BS(EN)	88
TN-CS	<input checked="" type="checkbox"/>	1-phase (2-wire)	N/A	1-phase (3-wire)	N/A	Nominal frequency, $f^{(1)}$	50	Hz	Notes: (1) by enquiry (2) by enquiry or by measurement (3) where more than one supply, record the higher or highest values		Type	gG	
TN-C	N/A	2-phase (3-wire)	N/A	3-pole	<input checked="" type="checkbox"/>	Prospective fault current, $I_{pr}^{(2)(3)}$	5.1	kA	External earth fault loop impedance, $Z_e^{(2)(3)}$	0.08	$\Omega$	Rated current	200 A
TT	N/A	3-phase (3-wire)	N/A	3-phase (4-wire)	<input checked="" type="checkbox"/>	Number of sources	1				Short-circuit capacity	80 kA	
IT	N/A	Other	Please state N/A	other	N/A					Confirmation of polarity	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	

**PARTICULARS OF INSTALLATION AT THE ORIGIN**

Tick boxes and enter details, as appropriate

<b>Means of Earthing</b>		<b>Details of Installation Earth Electrode (where applicable)</b>							
Distributor's facility:	<input checked="" type="checkbox"/>	Type: (eg rod(s), tape etc)	N/A	Location:	N/A				
Installation earth electrode:	N/A	Electrode resistance, $R_A$ :	N/A ( $\Omega$ )	Method of measurement:	N/A				
<b>Main Switch or Circuit-Breaker</b>		Maximum Demand (Load):	110	kVA / <del>        </del>	Protective measures against electric shock:	ADS			
* (applicable only where an RCD is suitable and is used as a main circuit-breaker)									
Type BS(EN)	BS EN 60947-2	Voltage rating	400	V	<b>Earthing and Protective Bonding Conductors</b>				
No of poles	4	Rated current, $I_n$	400	A	<b>Earthing conductor</b>				
Supply conductors material	copper	RCD operating current, $I_{\Delta n}$ *	N/A	mA	Conductor material	copper			
Supply conductors csa	150 mm <sup>2</sup>	RCD operating time (at $I_{\Delta n}$ )*	N/A	ms	Conductor csa	50 mm <sup>2</sup>			
				Continuity/connection verified	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>			
				Continuity/connection verified	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>			
				<b>Main protective bonding conductors</b>		<b>Bonding of extraneous-conductive-parts (✓)</b>			
				Conductor material	copper	Water service	<input checked="" type="checkbox"/>	Gas service	<input checked="" type="checkbox"/>
				Conductor csa	50 mm <sup>2</sup>	Oil service	N/A	Structural steel	N/A
				Continuity/connection verified	<input checked="" type="checkbox"/>	Lightning protection	N/A	Other incoming service(s)	

**COMMENTS ON EXISTING INSTALLATION**

In the case of an alteration or additions see Section 633 None

Note: Enter 'NONE' or, where appropriate, the page number(s) of additional page(s) of comments on the existing installation.

**NEXT INSPECTION**

§ Enter interval in terms of years, months or weeks, as appropriate

5 Years

I/We, the designer(s), RECOMMEND that this installation is further inspected and tested after an interval of not more than

Tick boxes and enter details, as appropriate

† Where the Approved Contractor responsible for the construction of the electrical installation has also been responsible for the design and the inspection and testing of that installation, the 'Particulars of the Organisation responsible for the Electrical Installation' may be recorded only in the section entitled 'CONSTRUCTION'.

‡ Where a number of sources are available to supply the installation, and where the data given for the primary source may differ from other sources, a separate sheet must be provided which identifies the relevant information relating to each additional source.

**SCHEDULE OF ITEMS INSPECTED**

† See note below

**PROTECTIVE MEASURES AGAINST ELECTRIC SHOCK**

**Basic and fault protection**

**Extra-low voltage**

✓ SELV N/A PELV

**Double or reinforced insulation**

✓ Double or Reinforced Insulation

**Basic protection**

✓ Insulation of live parts ✓ Barriers or enclosures

N/A Obstacles \*\* N/A Placing out of reach \*\*

**Fault protection**

**Automatic disconnection of supply**

- ✓ Presence of earthing conductor
- ✓ Presence of circuit protective conductors
- ✓ Presence of main protective bonding conductors
- N/A Presence of earthing arrangements for combined protective and functional purposes
- N/A Presence of adequate arrangements for other source(s), where applicable
- N/A FELV
- ✓ Choice and setting of protective and monitoring devices (for fault protection and/or overcurrent protection)

**Non-conducting location \*\***

N/A Absence of protective conductors

**Earth-free equipotential bonding \*\***

N/A Presence of earth-free equipotential bonding

**Electrical separation**

- ✓ For **one** item of current-using equipment
- N/A For **more** than one item of current-using equipment \*\*

**Additional protection**

- ✓ Presence of residual current device(s)
- ✓ Presence of supplementary bonding conductors

\*\* For use in controlled supervised/conditions only

**Prevention of mutual detrimental influence**

- ✓ Proximity of non-electrical services and other influences
- ✓ Segregation of Band I and Band II circuits or Band II insulation used
- ✓ Segregation of Safety Circuits

**Identification**

- ✓ Presence of diagrams, instructions, circuit charts and similar information
- ✓ Presence of danger notices and other warning notices
- ✓ Labelling of protective devices, switches and terminals
- ✓ Identification of conductors

**Cables and Conductors**

- ✓ Selection of conductors for current-carrying capacity and voltage drop
- ✓ Erection methods
- ✓ Routing of cables in prescribed zones
- ✓ Cables incorporating earthed armour or sheath, or run in an earthed wiring system, or otherwise adequately protected against nails, screws and the like
- ✓ Additional protection by 30 mA RCD for cables concealed in walls (where required, in premises not under the supervision of a skilled or instructed person)
- ✓ Connection of conductors
- ✓ Presence of fire barriers, suitable seals and protection against thermal effects

**General**

- ✓ Presence and correct location of appropriate devices for isolation and switching
- ✓ Adequacy of access to switchgear and other equipment
- ✓ Particular protective measures for special installations and locations
- ✓ Connection of single-pole devices for protection or switching in line conductors only
- ✓ Correct connection of accessories and equipment
- N/A Presence of undervoltage protective devices
- ✓ Selection of equipment and protective measures appropriate to external influences
- ✓ Selection of appropriate functional switching devices

**SCHEDULE OF ITEMS TESTED**

† See note below

- ✓ External earth fault loop impedance,  $Z_e$
- N/A Installation earth electrode resistance,  $R_A$
- ✓ Continuity of protective conductors
- ✓ Continuity of ring final circuit conductors
- ✓ Insulation resistance between live conductors
- ✓ Insulation resistance between live conductors and Earth
- ✓ Protection by separation of circuits

- ✓ Basic protection by barrier or enclosure provided during erection
- N/A Insulation of non-conducting floors or walls
- ✓ Polarity
- ✓ Earth fault loop impedance,  $Z_s$
- ✓ Verification of phase sequence
- ✓ Operation of residual current devices
- ✓ Functional testing of assemblies
- ✓ Verification of voltage drop

**SCHEDULE OF ADDITIONAL RECORDS\* (See attached schedule)**

Page No(s)

Note: Additional page(s) must be identified by the Electrical Installation Certificate serial number and page number(s).

† All boxes must be completed. '✓' indicates that an inspection or a test was carried out and that the result was **satisfactory**. 'N/A' indicates that an inspection or test was **not applicable** to the particular installation.

\* Where the electrical work to which this certificate relates includes the installation of a fire alarm system and/or an emergency lighting system (or a part of such systems), this electrical safety certificate should be accompanied by the particular certificate(s) for the system(s).

## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

Original (To the person ordering the work)

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <input type="text" value="IT/HUB &amp; Electrical Switch Room (East)"/>	Supply to distribution board is from: <input type="text" value="Origin of Supply [ ]"/>	No of phases: <input type="text" value="3"/> Nominal voltage: <input type="text" value="N/A"/> V
Distribution board designation: <input type="text" value="MPB"/>	Overcurrent protective device for the distribution circuit: Type: <input type="text" value="BS(EN) 88"/> Rating: <input type="text" value="200"/> A	Associated RCD (if any): BS(EN) <input type="text" value="Not Applicable"/> RCD No of poles: <input type="text" value="N/A"/> I <sub>Δn</sub> <input type="text" value="N/A"/> mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD		
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Operating current I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)	
1L1	SPARE													
1L2	SPARE													
1L3	SPARE													
2L1	SPARE													
2L2	SPARE													
2L3	SPARE													
3L1	SPARE													
3L2	SPARE													
3L3	SPARE													
4L1	Circuit 1													
4L2	Circuit 2													
4L3	Circuit 3													
5TP	Rising Busbar	G	E	1	70	35	5	60947-2	2	250	36	N/A	0.15	
6TP	Surge Protection	A	B		16	16	5	60947-2	2	63	36	N/A	0.38	
7L1	SPARE													
7L2	SPARE													
7L3	SPARE													
8L1	SPARE													
8L2	SPARE													
8L3	SPARE													
9L1	SPARE													
9L2	SPARE													
9L3	SPARE													
10TP	Changeover Control Panel Supply	O	E	1	10	10	5	60947-2		63	36	N/A	0.38	

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.



## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

<p><b>TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</b></p> <p style="text-align: center;">Characteristics at this distribution board</p> <p style="text-align: center;">Confirmation of supply polarity</p> <p><small>* See note below</small></p> <p><math>Z_s</math> <input type="text" value="N/A"/> <math>\Omega</math>    Operating times of associated RCD (if any)    At <math>I_{\Delta n}</math> <input type="text" value="N/A"/> ms</p> <p><math>I_{pf}</math> <input type="text" value="N/A"/> kA    At <math>5I_{\Delta n}</math> (if applicable) <input type="text" value="N/A"/> ms</p>	<p style="text-align: center;"><b>Test instruments (serial numbers) used:</b></p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Earth fault loop impedance</td> <td style="width: 30%;"><input type="text"/></td> <td style="width: 20%;">RCD</td> <td style="width: 20%;"><input type="text"/></td> </tr> <tr> <td>Insulation resistance</td> <td><input type="text"/></td> <td>Multi-function</td> <td>090409/9887</td> </tr> <tr> <td>Continuity</td> <td><input type="text"/></td> <td>Other</td> <td><input type="text"/></td> </tr> </table>	Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>	Insulation resistance	<input type="text"/>	Multi-function	090409/9887	Continuity	<input type="text"/>	Other	<input type="text"/>
Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>										
Insulation resistance	<input type="text"/>	Multi-function	090409/9887										
Continuity	<input type="text"/>	Other	<input type="text"/>										

TEST RESULTS														
Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance † Record lower or lowest value				Polarity (✓)	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line †	Line/Neutral †	Line/Earth †	Neutral/Earth			operating times		Test button operation (✓)
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	$(R_1 + R_2)$	$R_2$	(M $\Omega$ )	(M $\Omega$ )	(M $\Omega$ )	(M $\Omega$ )			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1														
1L2														
1L3														
2L1														
2L2														
2L3														
3L1														
3L2														
3L3														
4L1														
4L2														
4L3														
5TP	N/A	N/A	N/A	0.01	N/A	>200	>200	>200	>200	✓	0.09	N/A	N/A	
6TP	N/A	N/A	N/A	N/A	N/A	>200	>200	>200	>200	✓	N/A	N/A	N/A	
7L1														
7L2														
7L3														
8L1														
8L2														
8L3														
9L1														
9L2														
9L3														
10TP	N/A	N/A	N/A	0.05	N/A	>200	>200	>200	>200	✓	0.12	N/A	N/A	

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: JUSTIN SCRIVEN	Date of testing: 17/09/2015







## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*
Location of distribution board: <b>Riser Cupboard</b>  Distribution board designation: <b>Rising Busbar</b>	Supply to distribution board is from: <b>MPB [5TP]</b> No of phases: <b>3</b> Nominal voltage: <b>400</b> V  Overcurrent protective device for the distribution circuit:      Associated RCD (if any): <b>BS (EN)</b> <b>Not Applicable</b> Type: <b>60947-2</b> Rating: <b>250</b> A      RCD No of poles: <b>N/A</b> I <sub>Δn</sub> <b>N/A</b> mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)		
								Type	Rating (A)	Short-circuit capacity (kA)				
1L1	DB/FLAT 1	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
1L2	SPARE													
1L3	SPARE													
2L1	SPARE													
2L2	DB/FLAT 2	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
2L3	SPARE													
3L1	SPARE													
3L2	SPARE													
3L3	DB/FLAT 3	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
4L1	DB/FLAT 10	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
4L2	SPARE													
4L3	SPARE													
5L1	SPARE													
5L2	DB/FLAT 11	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
5L3	SPARE													
6L1	SPARE													
6L2	SPARE													
6L3	DB/FLAT 12	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
7TP	DB/LL1	G	E	1	25	16	5	60947-2		63	36	N/A	0.38	
8L1	DB/FLAT 19	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
8L2	SPARE													
8L3	SPARE													
9L1	SPARE													
9L2	DB/FLAT 20	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	



## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <b>Riser Cupboard</b>	Supply to distribution board is from: <b>MPB [5TP]</b>	No of phases: <b>3</b> Nominal voltage: <b>400</b> V
Distribution board designation: <b>Rising Busbar</b>	Overcurrent protective device for the distribution circuit: Type: BS (EN) <b>60947-2</b> Rating: <b>250</b> A	Associated RCD (if any): BS (EN) <b>Not Applicable</b> RCD No of poles: <b>N/A</b> I <sub>Δn</sub> <b>N/A</b> mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)		
								Type	Rating (A)	Short-circuit capacity (kA)				
9L3	SPARE													
10L1	SPARE													
10L2	SPARE													
10L3	DB/FLAT 21	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
11L1	DB/FLAT 22	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
11L2	SPARE													
11L3	SPARE													
12L1	SPARE													
12L2	DB/FLAT 23	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
12L3	SPARE													
13L1	SPARE													
13L2	SPARE													
13L3	DB/FLAT 24	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
14L1	DB/FLAT 25	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
14L2	SPARE													
14L3	SPARE													
15L1	SPARE													
15L2	DB/FLAT 26	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
15L3	SPARE													
16L1	SPARE													
16L2	SPARE													
16L3	DB/FLAT 27	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
17TP	DB/LL2	G	E	1	25	16	5	60947-2		63	36	N/A	0.38	
18L1	DB/FLAT 28	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	

## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

<p><b>TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</b></p> <p style="text-align: center;">Characteristics at this distribution board</p> <p style="text-align: center;">✓ Confirmation of supply polarity</p> <p><small>* See note below</small></p> <p><math>Z_s</math> <input type="text" value="0.09"/> <math>\Omega</math>    Operating times of associated RCD (if any)    At <math>I_{\Delta n}</math> <input type="text" value="N/A"/> ms</p> <p><math>I_{pf}</math> <input type="text" value="4.8"/> kA    At <math>5I_{\Delta n}</math> (if applicable) <input type="text" value="N/A"/> ms</p>	<p style="text-align: center;"><b>Test instruments (serial numbers) used:</b></p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Earth fault loop impedance</td> <td style="width: 30%;"><input type="text"/></td> <td style="width: 10%;">RCD</td> <td style="width: 30%;"><input type="text"/></td> </tr> <tr> <td>Insulation resistance</td> <td><input type="text"/></td> <td>Multi-function</td> <td>090409/9887</td> </tr> <tr> <td>Continuity</td> <td><input type="text"/></td> <td>Other</td> <td><input type="text"/></td> </tr> </table>	Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>	Insulation resistance	<input type="text"/>	Multi-function	090409/9887	Continuity	<input type="text"/>	Other	<input type="text"/>
Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>										
Insulation resistance	<input type="text"/>	Multi-function	090409/9887										
Continuity	<input type="text"/>	Other	<input type="text"/>										

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity  (✓)	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Neutral/Earth			Operating times		Test button operation (✓)
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	( $R_1 + R_2$ )	$R_2$	(M $\Omega$ )	(M $\Omega$ )	(M $\Omega$ )	(M $\Omega$ )			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
9L3														
10L1														
10L2														
10L3	N/A	N/A	N/A	0.05	N/A	N/A	>200	>200	>200	✓	0.13	N/A	N/A	
11L1	N/A	N/A	N/A	0.03	N/A	N/A	>200	>200	>200	✓	0.13	N/A	N/A	
11L2														
11L3														
12L1														
12L2	N/A	N/A	N/A	0.07	N/A	N/A	>200	>200	>200	✓	0.13	N/A	N/A	
12L3														
13L1														
13L2														
13L3	N/A	N/A	N/A	0.08	N/A	N/A	>200	>200	>200	✓	0.13	N/A	N/A	
14L1	N/A	N/A	N/A	0.07	N/A	N/A	>200	>200	>200	✓	0.13	N/A	N/A	
14L2														
14L3														
15L1														
15L2	N/A	N/A	N/A	0.07	N/A	N/A	>200	>200	>200	✓	0.13	N/A	N/A	
15L3														
16L1														
16L2														
16L3	N/A	N/A	N/A	0.04	N/A	N/A	>200	>200	>200	✓	0.13	N/A	N/A	
17TP	N/A	N/A	N/A	0.01	N/A	N/A	>200	>200	>200	✓	0.14	N/A	N/A	
18L1	N/A	N/A	N/A	0.04	N/A	N/A	>200	>200	>200	✓	0.13	N/A	N/A	

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: JUSTIN SCRIVEN <small>(CAPITALS)</small>	Date of testing: 17/09/2015

## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*
Location of distribution board: <b>Riser Cupboard</b>  Distribution board designation: <b>Rising Busbar</b>	Supply to distribution board is from: <b>MPB [5TP]</b> No of phases: <b>3</b> Nominal voltage: <b>400</b> V  Overcurrent protective device for the distribution circuit:      Associated RCD (if any): BS (EN) <b>Not Applicable</b> Type: BS (EN) <b>60947-2</b> Rating: <b>250</b> A      RCD No of poles: <b>N/A</b> I <sub>Δn</sub> <b>N/A</b> mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD		
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)		
								Type	Rating (A)	Short-circuit capacity (kA)				
18L2	SPARE													
18L3	SPARE													
19L1	SPARE													
19L2	DB/FLAT 29	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
19L3	SPARE													
20L1	SPARE													
20L2	SPARE													
20L3	DB/FLAT 30	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
21L1	DB/FLAT 31	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
21L2	SPARE													
21L3	SPARE													
22L1	SPARE													
22L2	DB/FLAT 32	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	
22L3	SPARE													
23TP	DB/PL	F	E	1	25	16	5	60947-2	2	63	36	N/A	0.38	
24TP	MSCP	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38	

Original (To the person ordering the work)

Check your certificate is genuine, go to [www.heckmyniceicert.com](http://www.heckmyniceicert.com) and put in the certificate number

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	









## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <b>Riser Cupboard</b>  Distribution board designation: <b>DB/FLAT 2</b>	Supply to distribution board is from: <b>Rising Busbar [2L2]</b>  Overcurrent protective device for the distribution circuit: Type: BS (EN) <b>60947-2</b> Rating: <b>63</b> A	No of phases: <b>1</b> Nominal voltage: <b>230</b> V  Associated RCD (if any): BS (EN) <b>Not Applicable</b>  RCD No of poles: <b>N/A</b> $I_{\Delta n}$ <b>N/A</b> mA

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)	
								Type	Rating (A)	Short-circuit capacity (kA)			
1	Cooker	A	E	1	10	4	0.4	61009	B	32	10	30	1.44
2	Kitchen Ring Main	A	E	3	2.5	1.5	0.4	61009	B	32	10	30	1.44
3	Kitchen Ring Main	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.44
4	Bedroom's Ring Main	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.44
5	Lights Passage/Kitchen	A	B	4	1.5	1	0.4	61009	C	10	10	30	2.3
6	Lights Bedrooms	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.3
7	SPARE												
8	SPARE												
9	SPARE												
10	SPARE												

Check your certificate is genuine, go to [www.heckmyniceicert.com](http://www.heckmyniceicert.com) and put in the certificate number

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	



## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <b>Riser Cupboard</b>  Distribution board designation: <b>DB/FLAT 3</b>	Supply to distribution board is from: <b>Rising Busbar [3L3]</b>  Overcurrent protective device for the distribution circuit: Type: <b>BS (EN) 60947-2</b> Rating: <b>63</b> A      RCD No of poles: <b>N/A</b>	No of phases: <b>1</b> Nominal voltage: <b>230</b> V  Associated RCD (if any): <b>BS (EN) Not Applicable</b>  I <sub>Δn</sub> : <b>N/A</b> I <sub>Δn</sub> : <b>N/A</b> mA

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)	
								Type	Rating (A)	Short-circuit capacity (kA)			
1	Cooker	A	E	1	10	4	0.4	61009	B	32	10	30	1.44
2	Kitchen Ring Main	A	E	3	2.5	1.5	0.4	61009	B	32	10	30	1.44
3	Kitchen Ring Main	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.44
4	Bedroom's Ring Main	A	E	6	2.5	1.5	0.4	61009	B	32	10	30	1.44
5	Lights Passage/Kitchen	A	B	4	1.5	1	0.4	61009	C	10	10	30	2.3
6	Lights Bedrooms	A	E	10	1.5	1	0.4	61009	C	10	10	30	2.3
7	SPARE												
8	SPARE												
9	SPARE												
10	SPARE												

Original (To the person ordering the work)

Check your certificate is genuine, go to [www.heckmyniceicert.com](http://www.heckmyniceicert.com) and put in the certificate number

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	























## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*
Location of distribution board: <b>2nd Floor Common Room</b>  Distribution board designation: <b>DB/LL1/L</b>	Supply to distribution board is from: <b>DB/LL1 [1TP]</b> No of phases: <b>3</b> Nominal voltage: <b>400</b> V  Overcurrent protective device for the distribution circuit:      Associated RCD (if any): BS (EN) <b>Not Applicable</b> Type: BS (EN) <b>60947-2</b> Rating: <b>63</b> A      RCD No of poles: <b>N/A</b> I <sub>Δn</sub> <b>N/A</b> mA

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)		
								Type	Rating (A)	Short-circuit capacity (kA)				
1L1	Lighting Circulation FF	A	E	12	1.5	1	0.4	61009	C	10	10	30	2.3	
1L2	Lighting Circulation 2nd Floor	A	E	12	2.5	1.5	0.4	61009	C	10	10	30	2.3	
1L3	Lighting Circulation 3rd Floor	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.3	
2L1	Common Room 1st Floor Lighting	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.3	
2L2	Common Room 2nd Floor Lighting	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.3	
2L3	Common Room 3rd Floor Lighting	A	E	8	1.5	1	0.4	61009	C	10	10	30	2.3	
3L1	Lighting Circulation FF	A	E	8	2.5	1.5	0.4	61009	C	10	10	30	2.3	
3L2	Lighting Circulation 2nd Floor	A	E	8	2.5	1.5	0.4	61009	C	10	10	30	2.3	
3L3	Lighting Circulation 3rd Floor	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.3	
4L1	1st Floor Plant & Store Lighting	A	E	4	1.5	1	0.4	61009	C	10	10	30	2.3	
4L2	2nd Floor PLant & Store Lighting	A	E	4	1.5	1	0.4	61009	C	10	10	30	2.3	
4L3	IT HUB Lighting	A	E	2	1.5	1	0.4	61009	C	10	10	30	2.3	
5L1	4th Floor Circulation Lighting	A	E	7	2.5	1.5	0.4	61009	C	10	10	30	2.3	
5L2	G/F Stair Core 1 Lighting	A	E	6	2.5	1.5	0.4	61009	C	10	10	30	2.3	
5L3	SPARE													
6L1	SPARE													
6L2	SPARE													
6L3	SPARE													

Original (To the person ordering the work)

Check your certificate is genuine, go to [www.heckmyniceicert.com](http://www.heckmyniceicert.com) and put in the certificate number

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	

## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

<p><b>TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</b></p> <p style="text-align: center;">Characteristics at this distribution board</p> <p style="text-align: center;"> <input checked="" type="checkbox"/> Confirmation of supply polarity         </p> <p><small>* See note below</small></p> <p> <math>Z_s^*</math> 0.13 <math>\Omega</math>    Operating times of associated RCD (if any)    At <math>I_{\Delta n}</math> N/A ms            At <math>5I_{\Delta n}</math> (if applicable) N/A ms         </p> <p> <math>I_{pf}^*</math> 2.8 kA         </p>	<p style="text-align: center;"><b>Test instruments (serial numbers) used:</b></p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Earth fault loop impedance</td> <td style="width: 30%;"></td> <td style="width: 10%;">RCD</td> <td style="width: 30%;"></td> </tr> <tr> <td>Insulation resistance</td> <td></td> <td>Multi-function</td> <td>090409/9887</td> </tr> <tr> <td>Continuity</td> <td></td> <td>Other</td> <td></td> </tr> </table>	Earth fault loop impedance		RCD		Insulation resistance		Multi-function	090409/9887	Continuity		Other	
Earth fault loop impedance		RCD											
Insulation resistance		Multi-function	090409/9887										
Continuity		Other											

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity ( $\checkmark$ )	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line (M $\Omega$ )	Line/Neutral (M $\Omega$ )	Line/Earth (M $\Omega$ )	Neutral/Earth (M $\Omega$ )			Operating times		Test button operation ( $\checkmark$ )
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	( $R_1 + R_2$ )	$R_2$							at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1	N/A	N/A	N/A	0.56	N/A	N/A	>200	>200	>200	$\checkmark$	0.69	38.3	28.6	$\checkmark$
1L2	N/A	N/A	N/A	0.51	N/A	N/A	>200	>200	>200	$\checkmark$	0.64	39.1	28.1	$\checkmark$
1L3	N/A	N/A	N/A	0.60	N/A	N/A	>200	>200	>200	$\checkmark$	0.74	38.3	28.5	$\checkmark$
2L1	N/A	N/A	N/A	0.31	N/A	N/A	>200	>200	>200	$\checkmark$	0.44	39.0	28.3	$\checkmark$
2L2	N/A	N/A	N/A	0.26	N/A	N/A	>200	>200	>200	$\checkmark$	0.39	38.5	28.0	$\checkmark$
2L3	N/A	N/A	N/A	0.34	N/A	N/A	>200	>200	>200	$\checkmark$	0.47	38.1	27.9	$\checkmark$
3L1	N/A	N/A	N/A	0.50	N/A	N/A	>200	>200	>200	$\checkmark$	0.63	37.9	28.4	$\checkmark$
3L2	N/A	N/A	N/A	0.49	N/A	N/A	>200	>200	>200	$\checkmark$	0.62	38.6	29.1	$\checkmark$
3L3	N/A	N/A	N/A	0.56	N/A	N/A	>200	>200	>200	$\checkmark$	0.69	39.2	28.4	$\checkmark$
4L1	N/A	N/A	N/A	0.48	N/A	N/A	>200	>200	>200	$\checkmark$	0.61	38.3	28.6	$\checkmark$
4L2	N/A	N/A	N/A	0.45	N/A	N/A	>200	>200	>200	$\checkmark$	0.58	37.7	29.0	$\checkmark$
4L3	N/A	N/A	N/A	0.78	N/A	N/A	>200	>200	>200	$\checkmark$	0.91	38.5	28.5	$\checkmark$
5L1	N/A	N/A	N/A	0.61	N/A	N/A	>200	>200	>200	$\checkmark$	0.74	39.0	28.6	$\checkmark$
5L2	N/A	N/A	N/A	0.70	N/A	N/A	>200	>200	>200	$\checkmark$	0.83	38.3	28.6	$\checkmark$
5L3														
6L1														
6L2														
6L3														

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: JUSTIN SCRIVEN	Date of testing: 17/09/2015

## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <span style="border: 1px solid black; padding: 2px;">2nd Floor Common Room</span>  Distribution board designation: <span style="border: 1px solid black; padding: 2px;">DB/LL1/P</span>	Supply to distribution board is from: <span style="border: 1px solid black; padding: 2px;">DB/LL1 [2TP]</span>  Overcurrent protective device for the distribution circuit: Type: <span style="border: 1px solid black; padding: 2px;">60947-2</span> Rating: <span style="border: 1px solid black; padding: 2px;">63</span> A	No of phases: <span style="border: 1px solid black; padding: 2px;">3</span> Nominal voltage: <span style="border: 1px solid black; padding: 2px;">400</span> V  Associated RCD (if any): BS (EN) <span style="border: 1px solid black; padding: 2px;">Not Applicable</span>  RCD No of poles: <span style="border: 1px solid black; padding: 2px;">N/A</span> $I_{\Delta n}$ <span style="border: 1px solid black; padding: 2px;">N/A</span> mA

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD		
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Type	Rating (A)	Short-circuit capacity (kA)	Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)
								Type	Rating	Short-circuit capacity					
1L1	G/F Stairwell Sockets	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.44		
1L2	4th Floor Cleaners Sockets	A	E	3	4	1.5	0.4	61009	B	32	10	30	1.44		
1L3	IT HUB Sockets	A	E	3	2.5	1.5	0.4	61009	B	32	10	30	1.44		
2L1	Access Control GF	A	E	1	2.5	1.5	0.4	60898	B	16	10	N/A	2.88		
2L2	SPARE						0.4								
2L3	Smoke Shaft AOD FF	O	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88		
3L1	1st Floor Circulation Sockets	A	E	4	2.5	1.5	0.4	61009	C	32	10	30	1.44		
3L2	2nd Floor Circulation Sockets	A	E	4	2.5	1.5	0.4	61009	C	32	10	30	1.44		
3L3	IT HUB Access Control	A	E	1	2.5	1.5	0.4	60898	B	16	10	N/A	2.88		
4L1	1st Floor Circulation Sockets	A	E	10	2.5	1.5	0.4	61009	B	32	10	30	1.44		
4L2	2nd Floor Circulation Sockets	A	E	9	2.5	1.5	0.4	61009	B	32	10	30	1.44		
4L3	IT HUB Commando	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.88		
5L1	1st Floor Plant / Stairwell Sockets	A	E	3	2.5	1.5	0.4	61009	B	32	10	30	1.44		
5L2	2nd Floor Plant / Stairwell Sockets	A	E	3	2.5	1.5	0.4	61009	B	32	10	30	1.44		
5L3	IT HUB Commando	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.88		
6L1	First Floor Intercom Unit	A	E	1	2.5	1.5	0.4	60898	B	16	10	N/A	2.88		
6L2	SPARE														
6L3	IT HUB Commando	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.88		
7L1	SPARE														
7L2	SPARE														
7L3	SPARE														
8L1	SPARE														
8L2	SPARE														
8L3	SPARE														

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	FP200/Firetuff

Original (To the person ordering the work)  
  
Check your certificate is genuine, go to [www.checkmyniceicert.com](http://www.checkmyniceicert.com) and put in the certificate number



## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

<p><b>TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</b></p> <p style="text-align: center;">Characteristics at this distribution board</p> <p style="text-align: center;">✓ Confirmation of supply polarity</p> <p><small>* See note below</small></p> <p><math>Z_s</math> <input type="text" value="0.14"/> <math>\Omega</math>    Operating times of associated RCD (if any)    At <math>I_{\Delta n}</math> <input type="text" value="N/A"/> ms</p> <p><math>I_{pf}</math> <input type="text" value="2.8"/> kA    At <math>5I_{\Delta n}</math> (if applicable) <input type="text" value="N/A"/> ms</p>	<p style="text-align: center;"><b>Test instruments (serial numbers) used:</b></p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Earth fault loop impedance</td> <td style="width: 30%;"><input type="text"/></td> <td style="width: 10%;">RCD</td> <td style="width: 30%;"><input type="text"/></td> </tr> <tr> <td>Insulation resistance</td> <td><input type="text"/></td> <td>Multi-function</td> <td>090409/9887</td> </tr> <tr> <td>Continuity</td> <td><input type="text"/></td> <td>Other</td> <td><input type="text"/></td> </tr> </table>	Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>	Insulation resistance	<input type="text"/>	Multi-function	090409/9887	Continuity	<input type="text"/>	Other	<input type="text"/>
Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>										
Insulation resistance	<input type="text"/>	Multi-function	090409/9887										
Continuity	<input type="text"/>	Other	<input type="text"/>										

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity  (✓)	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line (M $\Omega$ )	Line/Neutral (M $\Omega$ )	Line/Earth (M $\Omega$ )	Neutral/Earth (M $\Omega$ )			Operating times		Test button operation (✓)
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	( $R_1 + R_2$ )	$R_2$							at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1	0.86	0.86	1.28	0.38	N/A	N/A	>200	>200	>200	✓	0.51	38.9	28.1	✓
1L2	0.77	0.77	1.12	0.40	N/A	N/A	>200	>200	>200	✓	0.53	37.8	28.6	✓
1L3	0.54	0.54	0.85	0.39	N/A	N/A	>200	>200	>200	✓	0.52	38.5	28.4	✓
2L1	N/A	N/A	N/A	0.60	N/A	N/A	>200	>200	>200	✓	0.73	N/A	N/A	
2L2														
2L3	N/A	N/A	N/A	0.47	N/A	N/A	>200	>200	>200	✓	0.60	N/A	N/A	
3L1	0.80	0.80	1.29	0.47	N/A	N/A	>200	>200	>200	✓	0.60	38.3	28.6	✓
3L2	0.74	0.74	1.21	0.39	N/A	N/A	>200	>200	>200	✓	0.53	38.8	29.0	✓
3L3	N/A	N/A	N/A	0.60	N/A	N/A	>200	>200	>200	✓	0.73	N/A	N/A	
4L1	0.78	0.78	1.20	0.35	N/A	N/A	>200	>200	>200	✓	0.48	38.6	28.3	✓
4L2	0.76	0.76	1.29	0.33	N/A	N/A	>200	>200	>200	✓	0.46	38.1	29.2	✓
4L3	N/A	N/A	N/A	0.43	N/A	N/A	>200	>200	>200	✓	0.57	N/A	N/A	
5L1	0.49	0.49	0.77	0.27	N/A	N/A	>200	>200	>200	✓	0.40	37.9	28.8	✓
5L2	0.46	0.46	0.71	0.26	N/A	N/A	>200	>200	>200	✓	0.39	39.3	28.1	✓
5L3	N/A	N/A	N/A	0.44	N/A	N/A	>200	>200	>200	✓	0.57	N/A	N/A	
6L1	N/A	N/A	N/A	0.54	N/A	N/A	>200	>200	>200	✓	0.67	N/A	N/A	
6L2														
6L3	N/A	N/A	N/A	0.44	N/A	N/A	>200	>200	>200	✓	0.57	N/A	N/A	
7L1														
7L2														
7L3														
8L1														
8L2														
8L3														

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: (CAPITALS) JUSTIN SCRIVEN	Date of testing: 17/09/2015

















## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Original (To the person ordering the work)

<p><b>TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</b></p> <p style="text-align: center;">Characteristics at this distribution board</p> <p style="text-align: center;"> <input checked="" type="checkbox"/> Confirmation of supply polarity         </p> <p><small>* See note below</small></p> <p> <math>Z_s</math> <input type="text" value="0.13"/> <math>\Omega</math>    Operating times of associated RCD (if any)    At <math>I_{\Delta n}</math> <input type="text" value="N/A"/> ms  <math>I_{pf}</math> <input type="text" value="1.78"/> kA    At <math>5I_{\Delta n}</math> (if applicable) <input type="text" value="N/A"/> ms         </p>	<p style="text-align: center;"><b>Test instruments (serial numbers) used:</b></p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Earth fault loop impedance</td> <td style="width: 30%;"><input type="text"/></td> <td style="width: 10%;">RCD</td> <td style="width: 30%;"><input type="text"/></td> </tr> <tr> <td>Insulation resistance</td> <td><input type="text"/></td> <td>Multi-function</td> <td>090409/98887</td> </tr> <tr> <td>Continuity</td> <td><input type="text"/></td> <td>Other</td> <td><input type="text"/></td> </tr> </table>	Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>	Insulation resistance	<input type="text"/>	Multi-function	090409/98887	Continuity	<input type="text"/>	Other	<input type="text"/>
Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>										
Insulation resistance	<input type="text"/>	Multi-function	090409/98887										
Continuity	<input type="text"/>	Other	<input type="text"/>										

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity ( $\checkmark$ )	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line (M $\Omega$ )	Line/Neutral (M $\Omega$ )	Line/Earth (M $\Omega$ )	Neutral/Earth (M $\Omega$ )			Operating times		Test button operation ( $\checkmark$ )
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	$(R_1 + R_2)$	$R_2$							at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1	N/A	N/A	N/A	0.05	N/A	N/A	>200	>200	>200	$\checkmark$	0.18	37.9	28.1	$\checkmark$
2	0.16	0.16	0.24	0.11	N/A	N/A	>200	>200	>200	$\checkmark$	0.27	39.1	28.4	$\checkmark$
3	0.33	0.33	0.41	0.13	N/A	N/A	>200	>200	>200	$\checkmark$	0.22	39.4	28.3	$\checkmark$
4	0.18	0.18	0.26	0.15	N/A	N/A	>200	>200	>200	$\checkmark$	0.29	39.5	28.4	$\checkmark$
5	N/A	N/A	N/A	0.30	N/A	N/A	>200	>200	>200	$\checkmark$	0.43	39.4	28.8	$\checkmark$
6	N/A	N/A	N/A	0.42	N/A	N/A	>200	>200	>200	$\checkmark$	0.55	39.4	28.3	$\checkmark$
7														
8														
9														
10														

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: JUSTIN SCRIVEN <small>(CAPITALS)</small>	Date of testing: 17/09/2015



























## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <b>Sixth Floor Riser Cupboard</b>  Distribution board designation: <b>DB/LL2/L</b>	Supply to distribution board is from: <b>DB/LL2 [1TP]</b>  Overcurrent protective device for the distribution circuit: Type: <b>BS (EN) 60947-2</b> Rating: <b>63</b> A      RCD No of poles: <b>N/A</b>	No of phases: <b>3</b> Nominal voltage: <b>400</b> V  Associated RCD (if any): <b>BS (EN) Not Applicable</b>  I <sub>Δn</sub> : <b>N/A</b> mA

**Original** (To the person ordering the work)

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)	
								Type	Rating (A)	Short-circuit capacity (kA)			
1L1	7th Floor Circulation Lighting	A	E	7	2.5	1	0.4	61009	C	10	10	30	2.3
1L2	5th Floor Circulation Lighting	A	E	7	1.5	1	0.4	61009	C	10	10	30	2.3
1L3	6th Floor Circulation Lighting	A	E	1	2.5	1.5	0.4	61009	C	10	10	30	2.3
2L1	SPARE												
2L2	SPARE												
2L3	SPARE												
3L1	SPARE												
3L2	SPARE												
3L3	SPARE												
4L1	SPARE												
4L2	SPARE												
4L3	SPARE												
5L1	SPARE												
5L2	SPARE												
5L3	SPARE												
6L1	SPARE												
6L2	SPARE												
6L3	SPARE												

Check your certificate is genuine, go to [www.heckmyniceicert.com](http://www.heckmyniceicert.com) and put in the certificate number

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	



## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <span style="border: 1px solid black; padding: 2px;">Sixth Floor Riser Cupboard</span> Distribution board designation: <span style="border: 1px solid black; padding: 2px;">DB/LL2/P</span>	Supply to distribution board is from: <span style="border: 1px solid black; padding: 2px;">DB/LL2 [2TP]</span> Overcurrent protective device for the distribution circuit: Type: <span style="border: 1px solid black; padding: 2px;">60947-2</span> Rating: <span style="border: 1px solid black; padding: 2px;">63</span> A	No of phases: <span style="border: 1px solid black; padding: 2px;">3</span> Nominal voltage: <span style="border: 1px solid black; padding: 2px;">400</span> V Associated RCD (if any): BS (EN) <span style="border: 1px solid black; padding: 2px;">Not Applicable</span> RCD No of poles: <span style="border: 1px solid black; padding: 2px;">N/A</span> $I_{\Delta n}$ <span style="border: 1px solid black; padding: 2px;">N/A</span> mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)		
								Type	Rating (A)	Short-circuit capacity (kA)				
1L1	SPARE													
1L2	SPARE													
1L3	5th Floor Circulation sockets	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.44	
2L1	6th Floor Circulation Sockets	A	E	4	2.5	1.5	0.4	61009	B	32	10	30	1.44	
2L2	7th Floor Circulation Sockets	A	E	4	4	1	0.4	61009	B	32	10	N/A	1.44	
2L3	8th Floor Circulation Sockets	A	E	3	2.5	1.5	0.4	61009	B	32	10	30	1.44	
3L1	SPARE													
3L2	SPARE													
3L3	SPARE													
4L1	SPARE													
4L2	SPARE													
4L3	SPARE													
5L1	SPARE													
5L2	SPARE													
5L3	SPARE													
6L1	SPARE													
6L2	SPARE													
6L3	SPARE													
7L1	SPARE													
7L2	SPARE													
7L3	SPARE													
8L1	SPARE													
8L2	SPARE													
8L3	SPARE													

**Original** (To the person ordering the work)

Check your certificate is genuine, go to [www.heckmyniceiccert.com](http://www.heckmyniceiccert.com) and put in the certificate number

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	



## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Original (To the person ordering the work)

**TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Characteristics at this distribution board

Confirmation of supply polarity

\* See note below

$Z_s^*$  0.14  $\Omega$  Operating times of associated RCD (if any) At  $I_{\Delta n}$  N/A ms

$I_{pf}^*$  2.7 kA At  $5I_{\Delta n}$  (if applicable) N/A ms

**Test instruments (serial numbers) used:**

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	090409/9887
Continuity		Other	

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity  ( $\checkmark$ )	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Neutral/Earth			Operating times		Test button operation ( $\checkmark$ )
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	( $R_1 + R_2$ )	$R_2$	( $M\Omega$ )	( $M\Omega$ )	( $M\Omega$ )	( $M\Omega$ )			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1														
1L2														
1L3	0.68	0.68	0.99	0.32	N/A	N/A	>200	>200	>200	$\checkmark$	0.46	38.3	28.1	$\checkmark$
2L1	0.65	0.65	0.94	0.29	N/A	N/A	>200	>200	>200	$\checkmark$	0.43	39.0	28.8	$\checkmark$
2L2	0.71	0.71	1.08	0.36	N/A	N/A	>200	>200	>200	$\checkmark$	0.50	37.9	29.0	$\checkmark$
2L3	0.74	0.74	1.16	0.39	N/A	N/A	>200	>200	>200	$\checkmark$	0.53	38.5	28.6	$\checkmark$
3L1														
3L2														
3L3														
4L1														
4L2														
4L3														
5L1														
5L2														
5L3														
6L1														
6L2														
6L3														
7L1														
7L2														
7L3														
8L1														
8L2														
8L3														

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: (CAPITALS) JUSTIN SCRIVEN	Date of testing: 17/09/2015



























## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*
Location of distribution board: <span style="border: 1px solid black; padding: 2px;">Plant Room</span>	Supply to distribution board is from: <span style="border: 1px solid black; padding: 2px;">DB/PL [1TP]</span>
Distribution board designation: <span style="border: 1px solid black; padding: 2px;">DB/PL/L</span>	No of phases: <span style="border: 1px solid black; padding: 2px;">3</span> Nominal voltage: <span style="border: 1px solid black; padding: 2px;">400</span> V
	Overcurrent protective device for the distribution circuit:
	Associated RCD (if any): BS (EN) <span style="border: 1px solid black; padding: 2px;">Not Applicable</span>
	Type: BS (EN) <span style="border: 1px solid black; padding: 2px;">60947-2</span> Rating: <span style="border: 1px solid black; padding: 2px;">63</span> A      RCD No of poles: <span style="border: 1px solid black; padding: 2px;">N/A</span> I <sub>Δn</sub> <span style="border: 1px solid black; padding: 2px;">N/A</span> mA

**Original** (To the person ordering the work)

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)	
								Type	Rating (A)	Short-circuit capacity (kA)			
1L1	Plant Room Lighting	A	E	5	2.5	1.5	0.4	61009	C	10	10	30	2.3
1L2	SPARE						0.4						
1L3	SPARE						0.4						
2L1	SPARE												
2L2	SPARE												
2L3	SPARE												
3L1	SPARE												
3L2	SPARE												
3L3	SPARE												
4L1	SPARE												
4L2	SPARE												
4L3	SPARE												
5L1	SPARE												
5L2	SPARE												
5L3	SPARE												
6L1	SPARE												
6L2	SPARE												
6L3	SPARE												

Check your certificate is genuine, go to [www.heckmyniceicert.com](http://www.heckmyniceicert.com) and put in the certificate number

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	

**See next page for  
Schedule of Test Results**



## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*
Location of distribution board: <b>Plant Room</b>  Distribution board designation: <b>DB/PL/P</b>	Supply to distribution board is from: <b>DB/PL [2TP]</b> No of phases: <b>3</b> Nominal voltage: <b>400</b> V  Overcurrent protective device for the distribution circuit:      Associated RCD (if any): BS (EN) <b>Not Applicable</b> Type: BS (EN) <b>60947-2</b> Rating: <b>63</b> A      RCD No of poles: <b>N/A</b> I <sub>Δn</sub> <b>N/A</b> mA

CIRCUIT DETAILS														
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)		
								Type	Rating (A)	Short-circuit capacity (kA)				
1L1	Plant Room Ring Main	A	E	2	2.5	1.5	0.4	61009	B	32	10	30	1.44	
1L2	Plant Room Tubular Heater	A	E	1	4	1.5	0.4	60898	B	16	10	N/A	2.88	
1L3	SPARE						0.4							
2TP	Roof Extract Fan 1	G	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
3TP	Roof Extract Fan 2	G	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
4TP	Roof Extract Fan 3	G	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
5TP	Roof Extract Fan 4	G	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
6TP	Roof Extract Fan 5	G	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
7TP	Roof Extract Fan 6	G	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
8TP	Roof Extract Fan 7	G	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
9TP	Roof Extract Fan 8	G	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
10L1	Clock Tower Control Panel	A	B	1	2.5	1.5	0.4	60898	B	16	10	N/A	2.88	
10L2	CONTACTOR PSU	D	B	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
10L3	SPARE													
11L1	SPARE													
11L2	SPARE													
11L3	SPARE													
12L1	SPARE													
12L2	SPARE													
12L3	SPARE													
13L1	SPARE													
13L2	SPARE													
13L3	SPARE													
14L1	SPARE													

Check your certificate is genuine, go to [www.heckmyniceicert.com](http://www.heckmyniceicert.com) and put in the certificate number

Original (To the person ordering the work)

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	



## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Original (To the person ordering the work)

**TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Characteristics at this distribution board

Confirmation of supply polarity

\* See note below

$Z_s$    $\Omega$  Operating times of associated RCD (if any) At  $I_{\Delta n}$   ms

$I_{pf}$   kA At  $5I_{\Delta n}$  (if applicable)  ms

**Test instruments (serial numbers) used:**

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	090409/9887
Continuity	<input type="text"/>	Other	<input type="text"/>

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity  ( $\checkmark$ )	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line (M $\Omega$ )	Line/Neutral (M $\Omega$ )	Line/Earth (M $\Omega$ )	Neutral/Earth (M $\Omega$ )			Operating times		Test button operation ( $\checkmark$ )
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	( $R_1 + R_2$ )	$R_2$							at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1	0.26	0.26	0.39	0.11	N/A	N/A	>200	>200	>200	$\checkmark$	0.23	38.0	28.1	$\checkmark$
1L2	N/A	N/A	N/A	0.05	N/A	N/A	>200	>200	>200	$\checkmark$	0.16	38.0	28.1	$\checkmark$
1L3														
2TP	N/A	N/A	N/A	0.50	N/A	>200	>200	>200	>200	$\checkmark$	0.62	N/A	N/A	
3TP	N/A	N/A	N/A	0.53	N/A	>200	>200	>200	>200	$\checkmark$	0.65	N/A	N/A	
4TP	N/A	N/A	N/A	0.56	N/A	>200	>200	>200	>200	$\checkmark$	0.68	N/A	N/A	
5TP	N/A	N/A	N/A	0.30	N/A	>200	>200	>200	>200	$\checkmark$	0.42	N/A	N/A	
6TP	N/A	N/A	N/A	0.38	N/A	>200	>200	>200	>200	$\checkmark$	0.50	N/A	N/A	
7TP	N/A	N/A	N/A	0.33	N/A	>200	>200	>200	>200	$\checkmark$	0.55	N/A	N/A	
8TP	N/A	N/A	N/A	0.30	N/A	>200	>200	>200	>200	$\checkmark$	0.42	N/A	N/A	
9TP	N/A	N/A	N/A	0.30	N/A	>200	>200	>200	>200	$\checkmark$	0.42	N/A	N/A	
10L1	N/A	N/A	N/A	0.34	N/A	N/A	>200	>200	>200	$\checkmark$	0.46	N/A	N/A	
10L2	N/A	N/A	N/A	0.02	N/A	N/A	>200	>200	>200	$\checkmark$	0.14	N/A	N/A	
10L3														
11L1														
11L2														
11L3														
12L1														
12L2														
12L3														
13L1														
13L2														
13L3														
14L1														

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: (CAPITALS) JUSTIN SCRIVEN	Date of testing: 17/09/2015













## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <span style="border: 1px solid black; padding: 2px;">Fire Panel Room (Central Admin GF)</span> Distribution board designation: <span style="border: 1px solid black; padding: 2px;">DB/FF/L</span>	Supply to distribution board is from: <span style="border: 1px solid black; padding: 2px;">DB/FF [1TP]</span> Overcurrent protective device for the distribution circuit: Type: <span style="border: 1px solid black; padding: 2px;">BS (EN) 88</span> Rating: <span style="border: 1px solid black; padding: 2px;">100</span> A	No of phases: <span style="border: 1px solid black; padding: 2px;">3</span> Nominal voltage: <span style="border: 1px solid black; padding: 2px;">400</span> V Associated RCD (if any): <span style="border: 1px solid black; padding: 2px;">BS (EN) Not Applicable</span> RCD No of poles: <span style="border: 1px solid black; padding: 2px;">N/A</span> $I_{\Delta n}$ <span style="border: 1px solid black; padding: 2px;">N/A</span> mA

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)		
								Type	Rating (A)	Short-circuit capacity (kA)				
1L1	Ground & 1st Floor Stairwell 2 Lighting	O	E	6	2.5	2.5	0.4	61009	C	10	10	30	2.3	
1L2	SPARE						0.4							
1L3	Ground Floor Bus Power Supply	O	E	2	2.5	2.5	0.4	61009	C	16	10	30	1.44	
2L1	2nd - 4th Floor Stairwell 2 Lighting	O	E	8	2.5	2.5	0.4	61009	C	10	10	30	2.3	
2L2	SPARE													
2L3	SPARE													
3L1	5th - 7t Floor Stairwell 2 Lighting	O	E	8	2.5	2.5	0.4	61009	C	10	10	30	2.3	
3L2	SPARE													
3L3	SPARE													
4L1	8th - 10th Floor Stairwell 2 Lighting	O	E	10	2.5	2.5	0.4	61009	C	10	10	30	2.3	
4L2	SPARE													
4L3	SPARE													
5L1	SPARE													
5L2	SPARE													
5L3	SPARE													
6L1	SPARE													
6L2	SPARE													
6L3	SPARE													
7L1	SPARE													
7L2	SPARE													
7L3	SPARE													
8L1	SPARE													
8L2	SPARE													
8L3	SPARE													

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	Enhanced Fire Rated SWA



## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

**TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Characteristics at this distribution board

Confirmation of supply polarity

\* See note below

$Z_s^*$  0.17  $\Omega$  Operating times of associated RCD (if any) At  $I_{\Delta n}$  N/A ms

$I_{pf}$  2.1 kA At  $5I_{\Delta n}$  (if applicable) N/A ms

**Test instruments (serial numbers) used:**

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	090409/9887
Continuity		Other	

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity ( $\checkmark$ )	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Neutral/Earth			Operating times		Test button operation ( $\checkmark$ )
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	( $R_1 + R_2$ )	$R_2$	(M $\Omega$ )	(M $\Omega$ )	(M $\Omega$ )	(M $\Omega$ )			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1	N/A	N/A	N/A	0.49	N/A	N/A	>200	>200	>200	$\checkmark$	0.66	38.4	28.6	$\checkmark$
1L2														
1L3	N/A	N/A	N/A	0.08	N/A	N/A	>200	>200	>200	$\checkmark$	0.24	38.4	29.0	$\checkmark$
2L1	N/A	N/A	N/A	0.67	N/A	N/A	>200	>200	>200	$\checkmark$	0.84	38.6	27.9	$\checkmark$
2L2														
2L3														
3L1	N/A	N/A	N/A	0.81	N/A	N/A	>200	>200	>200	$\checkmark$	0.98	39.0	28.3	$\checkmark$
3L2														
3L3														
4L1	N/A	N/A	N/A	0.88	N/A	N/A	>200	>200	>200	$\checkmark$	1.05	38.5	28.1	$\checkmark$
4L2														
4L3														
5L1														
5L2														
5L3														
6L1														
6L2														
6L3														
7L1														
7L2														
7L3														
8L1														
8L2														
8L3														

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: (CAPITALS) JUSTIN SCRIVEN	Date of testing: 17/09/2015

## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*
Location of distribution board: Fire Panel Room (Central Admin GF)	Supply to distribution board is from: <b>DB/FF [2TP]</b>
Distribution board designation: <b>DB/FF/P</b>	No of phases: <b>3</b> Nominal voltage: <b>400</b> V Overcurrent protective device for the distribution circuit: <b>Not Applicable</b> Associated RCD (if any): <b>BS (EN)</b>
	Type: <b>BS (EN) 88</b> Rating: <b>100</b> A      RCD No of poles: <b>N/A</b> I <sub>Δn</sub> <b>N/A</b> mA

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method ↑	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)		
								Type	Rating (A)	Short-circuit capacity (kA)				
1L1	Fire Alarm Panel	O	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
1L2	4th Floor Smoke Shaft AOD	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
1L3	5th Floor Smoke Shaft AOD	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
2L1	Disabled Refuge Panel	O	E	1	2.5	2.5	0.4	60898	B	16	10	N/A	2.88	
2L2	7th Floor Smoke Shaft AOD	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
2L3	SPARE													
3TP	Fire Fighting Lift	O	E	1	10	10	0.4	60898	D	32	10	N/A	0.36	
4L1	1st Floor Stair 1 AOV	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
4L2	2nd Floor Stair 1 AOV	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
4L3	Fire Shutter - RM Room	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
5L1	1st Floor Smoke Shaft AOD	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
5L2	2nd Floor Smoke Shaft AOD	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
5L3	3rd Floor Smoke Shaft AOD	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
6L1	6th Floor Smoke Shaft AOD	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
6L2	Head of Stair AOV	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
6L3	Head of Shaft AOV	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
7L1	Lobby AOV - 1st Floor	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
7L2	Lobby AOV - 2nd Floor	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
7L3	Lobby AOV - 3rd Floor	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
8L1	Lobby AOV - 6th Floor	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
8L2	Lobby AOV - 4th Floor	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
8L3	Lobby AOV - 5th Floor	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	
9L1	SPARE						0.4							
9L2	Lobby AOV - 7th Floor	O	E	1	2.5	2.5	0.4	60898	C	16	10	N/A	1.44	

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	Enhanced Fire Rated SWA

## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Original (To the person ordering the work)

<p><b>TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</b></p> <p style="text-align: center;">Characteristics at this distribution board</p> <p style="text-align: center;"> <input checked="" type="checkbox"/> Confirmation of supply polarity         </p> <p> <small>* See note below</small>  <math>Z_s^*</math> 0.17 <math>\Omega</math>    Operating times of associated RCD (if any)    At <math>I_{\Delta n}</math> N/A ms  <math>I_{pf}^*</math> 2.1 kA    At <math>5I_{\Delta n}</math> (if applicable) N/A ms         </p>	<p style="text-align: center;"><b>Test instruments (serial numbers) used:</b></p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Earth fault loop impedance</td> <td style="width: 30%;"></td> <td style="width: 10%;">RCD</td> <td style="width: 30%;"></td> </tr> <tr> <td>Insulation resistance</td> <td></td> <td>Multi-function</td> <td>090409/9887</td> </tr> <tr> <td>Continuity</td> <td></td> <td>Other</td> <td></td> </tr> </table>	Earth fault loop impedance		RCD		Insulation resistance		Multi-function	090409/9887	Continuity		Other	
Earth fault loop impedance		RCD											
Insulation resistance		Multi-function	090409/9887										
Continuity		Other											

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity ( $\checkmark$ )	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Neutral/Earth			Operating times		Test button operation ( $\checkmark$ )
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	$(R_1 + R_2)$	$R_2$	(M $\Omega$ )	(M $\Omega$ )	(M $\Omega$ )	(M $\Omega$ )			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1	N/A	N/A	N/A	0.28	N/A	N/A	>200	>200	>200	$\checkmark$	0.45	N/A	N/A	
1L2	N/A	N/A	N/A	0.45	N/A	N/A	>200	>200	>200	$\checkmark$	0.62	N/A	N/A	
1L3	N/A	N/A	N/A	0.50	N/A	N/A	>200	>200	>200	$\checkmark$	0.67	N/A	N/A	
2L1	N/A	N/A	N/A	0.29	N/A	N/A	>200	>200	>200	$\checkmark$	0.46	N/A	N/A	
2L2	N/A	N/A	N/A	0.68	N/A	N/A	>200	>200	>200	$\checkmark$	0.79	N/A	N/A	
2L3														
3TP	N/A	N/A	N/A	0.08	N/A	>200	>200	>200	>200	$\checkmark$	0.25	N/A	N/A	
4L1	N/A	N/A	N/A	0.58	N/A	N/A	>200	>200	>200	$\checkmark$	0.75	N/A	N/A	
4L2	N/A	N/A	N/A	0.67	N/A	N/A	>200	>200	>200	$\checkmark$	0.84	N/A	N/A	
4L3	N/A	N/A	N/A	0.30	N/A	N/A	>200	>200	>200	$\checkmark$	0.47	N/A	N/A	
5L1	N/A	N/A	N/A	0.24	N/A	N/A	>200	>200	>200	$\checkmark$	0.41	N/A	N/A	
5L2	N/A	N/A	N/A	0.39	N/A	N/A	>200	>200	>200	$\checkmark$	0.56	N/A	N/A	
5L3	N/A	N/A	N/A	0.48	N/A	N/A	>200	>200	>200	$\checkmark$	0.65	N/A	N/A	
6L1	N/A	N/A	N/A	0.57	N/A	N/A	>200	>200	>200	$\checkmark$	0.74	N/A	N/A	
6L2	N/A	N/A	N/A	0.90	N/A	N/A	>200	>200	>200	$\checkmark$	1.07	N/A	N/A	
6L3	N/A	N/A	N/A	0.72	N/A	N/A	>200	>200	>200	$\checkmark$	0.89	N/A	N/A	
7L1	N/A	N/A	N/A	0.46	N/A	N/A	>200	>200	>200	$\checkmark$	0.63	N/A	N/A	
7L2	N/A	N/A	N/A	0.48	N/A	N/A	>200	>200	>200	$\checkmark$	0.65	N/A	N/A	
7L3	N/A	N/A	N/A	0.56	N/A	N/A	>200	>200	>200	$\checkmark$	0.73	N/A	N/A	
8L1	N/A	N/A	N/A	0.66	N/A	N/A	>200	>200	>200	$\checkmark$	0.83	N/A	N/A	
8L2	N/A	N/A	N/A	0.56	N/A	N/A	>200	>200	>200	$\checkmark$	0.73	N/A	N/A	
8L3	N/A	N/A	N/A	0.52	N/A	N/A	>200	>200	>200	$\checkmark$	0.69	N/A	N/A	
9L1														
9L2	N/A	N/A	N/A	0.69	N/A	N/A	>200	>200	>200	$\checkmark$	0.86	N/A	N/A	

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: (CAPITALS) JUSTIN SCRIVEN	Date of testing: 17/09/2015

## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*
Location of distribution board: <input type="text" value="Fire Panel Room (Central Admin GF)"/> Distribution board designation: <input type="text" value="DB/FF/P"/>	Supply to distribution board is from: <input type="text" value="DB/FF [2TP]"/> No of phases: <input type="text" value="3"/> Nominal voltage: <input type="text" value="400"/> V Overcurrent protective device for the distribution circuit: <input type="text" value="Not Applicable"/> Associated RCD (if any): BS (EN) Type: BS (EN) <input type="text" value="88"/> Rating: <input type="text" value="100"/> A RCD No of poles: <input type="text" value="N/A"/> I <sub>Δn</sub> <input type="text" value="N/A"/> mA

CIRCUIT DETAILS													
Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)	
								Type	Rating (A)	Short-circuit capacity (kA)			
9L3	SPARE												
10L1	SPARE					0.4							
10L2	SPARE					0.4							
10L3	SPARE												
11L1	SPARE												
11L2	SPARE												
11L3	SPARE												
12L1	SPARE												
12L2	SPARE												
12L3	SPARE												
13L1	SPARE												
13L2	SPARE												
13L3	SPARE												
14L1	SPARE												
14L2	SPARE												
14L3	SPARE												

Original (To the person ordering the work)

Check your certificate is genuine, go to [www.heckmyniceicert.com](http://www.heckmyniceicert.com) and put in the certificate number

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Enhanced Fire Rated SWA



## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*
Location of distribution board: <b>1st Floor Plant Room</b>  Distribution board designation: <b>SPB/T1</b>	Supply to distribution board is from: <b>MPB [11TP]</b> No of phases: <b>3</b> Nominal voltage: <b>400</b> V  Overcurrent protective device for the distribution circuit:      Associated RCD (if any): BS (EN) <b>Not Applicable</b> Type: <b>60947-2</b> Rating: <b>160</b> A      RCD No of poles: <b>N/A</b> I <sub>Δn</sub> <b>N/A</b> mA

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)	
								Type	Rating (A)	Short-circuit capacity (kA)			
1L1	DB/FLAT 4	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
1L2	DB/FLAT 5	G	E	1	16	16	5	60947-2	2	63	36	30	0.38
1L3	DB/FLAT 6	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
2L1	DB/FLAT 7	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
2L2	DB/FLAT 8	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
2L3	DB/FLAT 9	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
3L1	SPARE												
3L2	SPARE												
3L3	SPARE												
4L1	SPARE												
4L2	SPARE												
4L3	SPARE												
5L1	SPARE												
5L2	SPARE												
5L3	SPARE												
6L1	SPARE												
6L2	SPARE												
6L3	SPARE												
7L1	SPARE												
7L2	SPARE												
7L3	SPARE												
8L1	SPARE												
8L2	SPARE												
8L3	SPARE												

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	

## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Original (To the person ordering the work)

**TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Characteristics at this distribution board

Confirmation of supply polarity

\* See note below

$Z_s^*$  0.10  $\Omega$  Operating times of associated RCD (if any) At  $I_{\Delta n}$  N/A ms

$I_{pf}^*$  3.5 kA At  $5I_{\Delta n}$  (if applicable) N/A ms

**Test instruments (serial numbers) used:**

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	090409/9887
Continuity		Other	

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity ( $\checkmark$ )	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Neutral/Earth			Operating times		Test button operation ( $\checkmark$ )
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	( $R_1 + R_2$ )	$R_2$	( $M\Omega$ )	( $M\Omega$ )	( $M\Omega$ )	( $M\Omega$ )			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1	N/A	N/A	N/A	0.04	N/A	N/A	>200	>200	>200	$\checkmark$	0.07	N/A	N/A	
1L2	N/A	N/A	N/A	0.04	N/A	N/A	>200	>200	>200	$\checkmark$	0.11	N/A	N/A	
1L3	N/A	N/A	N/A	0.05	N/A	N/A	>200	>200	>200	$\checkmark$	0.13	N/A	N/A	
2L1	N/A	N/A	N/A	0.05	N/A	N/A	>200	>200	>200	$\checkmark$	0.13	N/A	N/A	
2L2	N/A	N/A	N/A	0.05	N/A	N/A	>200	>200	>200	$\checkmark$	0.12	N/A	N/A	
2L3	N/A	N/A	N/A	0.05	N/A	N/A	>200	>200	>200	$\checkmark$	0.12	N/A	N/A	
3L1														
3L2														
3L3														
4L1														
4L2														
4L3														
5L1														
5L2														
5L3														
6L1														
6L2														
6L3														
7L1														
7L2														
7L3														
8L1														
8L2														
8L3														

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: (CAPITALS) JUSTIN SCRIVEN	Date of testing: 17/09/2015





























## SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION - CONTINUATION

**Original** (To the person ordering the work)

TO BE COMPLETED IN EVERY CASE	TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*	
Location of distribution board: <b>2nd Floor Plant Room</b>  Distribution board designation: <b>SPB/T2</b>	Supply to distribution board is from: <b>MPB [12TP]</b>  Overcurrent protective device for the distribution circuit: Type: <b>60947-2</b> Rating: <b>160</b> A      RCD No of poles: <b>N/A</b>	No of phases: <b>3</b> Nominal voltage: <b>400</b> V  Associated RCD (if any): <b>BS (EN)</b> <b>Not Applicable</b>  I <sub>Δn</sub> : <b>N/A</b> mA

### CIRCUIT DETAILS

Circuit number and line	Circuit designation	Type of wiring (see code below)	Reference method	Number of points served	Circuit conductors: csa			Overcurrent protective devices				RCD	
					Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max. disconnection time permitted by BS 7671 (s)	BS (EN)			Operating current, I <sub>Δn</sub> (mA)	Maximum Z <sub>s</sub> permitted by BS 7671 (Ω)	
								Type	Rating (A)	Short-circuit capacity (kA)			
1L1	DB/FLAT 13	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
1L2	DB/FLAT 14	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
1L3	DB/FLAT 15	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
2L1	DB/FLAT 16	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
2L2	DB/FLAT 17	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
2L3	DB/FLAT 18	G	E	1	16	16	5	60947-2	2	63	36	N/A	0.38
3L1	SPARE												
3L2	SPARE												
3L3	SPARE												
4L1	SPARE												
4L2	SPARE												
4L3	SPARE												
5L1	SPARE												
5L2	SPARE												
5L3	SPARE												
6L1	SPARE												
6L2	SPARE												
6L3	SPARE												
7L1	SPARE												
7L2	SPARE												
7L3	SPARE												
8L1	SPARE												
8L2	SPARE												
8L3	SPARE												

Check your certificate is genuine, go to [www.heckmyniceicert.com](http://www.heckmyniceicert.com) and put in the certificate number

\* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided on continuation schedules.

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

## SCHEDULE OF TEST RESULTS FOR THE INSTALLATION - CONTINUATION

Original (To the person ordering the work)

**TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Characteristics at this distribution board

Confirmation of supply polarity

\* See note below

$Z_s^*$    $\Omega$  Operating times of associated RCD (if any) At  $I_{\Delta n}$   ms

$I_{pf}^*$   kA At  $5I_{\Delta n}$  (if applicable)  ms

**Test instruments (serial numbers) used:**

Earth fault loop impedance	<input type="text"/>	RCD	<input type="text"/>
Insulation resistance	<input type="text"/>	Multi-function	090409/9887
Continuity	<input type="text"/>	Other	<input type="text"/>

### TEST RESULTS

Circuit number and line	Circuit impedances ( $\Omega$ )					Insulation resistance <small>Record lower or lowest value</small>				Polarity ( $\checkmark$ )	Maximum measured earth fault loop impedance, $Z_s^*$ ( $\Omega$ )	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Neutral/Earth			Operating times		Test button operation ( $\checkmark$ )
	$r_1$ (Line)	$r_n$ (Neutral)	$r_2$ (cpc)	( $R_1 + R_2$ )	$R_2$	( $M\Omega$ )	( $M\Omega$ )	( $M\Omega$ )	( $M\Omega$ )			at $I_{\Delta n}$ (ms)	at $5I_{\Delta n}$ (if applicable) (ms)	
1L1	N/A	N/A	N/A	0.04	N/A	N/A	>200	>200	>200	$\checkmark$	0.12	N/A	N/A	
1L2	N/A	N/A	N/A	0.04	N/A	N/A	>200	>200	>200	$\checkmark$	0.11	N/A	N/A	
1L3	N/A	N/A	N/A	0.04	N/A	N/A	>200	>200	>200	$\checkmark$	0.12	N/A	N/A	
2L1	N/A	N/A	N/A	0.03	N/A	N/A	>200	>200	>200	$\checkmark$	0.12	N/A	N/A	
2L2	N/A	N/A	N/A	0.05	N/A	N/A	>200	>200	>200	$\checkmark$	0.11	N/A	N/A	
2L3	N/A	N/A	N/A	0.03	N/A	N/A	>200	>200	>200	$\checkmark$	0.11	N/A	N/A	
3L1														
3L2														
3L3														
4L1														
4L2														
4L3														
5L1														
5L2														
5L3														
6L1														
6L2														
6L3														
7L1														
7L2														
7L3														
8L1														
8L2														
8L3														

\* Note: Where the installation can be supplied by more than one source, such as a primary source (e.g. public supply) and a secondary source (e.g. standby generator), the higher or highest values must be recorded.

**TESTED BY**

Signature: <i>J.L. Scriven</i>	Position: Approved Electrician
Name: (CAPITALS) JUSTIN SCRIVEN	Date of testing: 17/09/2015



























